

SOUTHEASTEN SOIL & ENVIRONMENTAL ASSOC, INC.

PROPOSED SUBSURFACE WASTE DISPOSAL SYSTEM DETAIL SHEET

SUBDIVISION Tinger Pt

LOT 7

INITIAL SYSTEM Approved 25% reduction

REPAIR pump to approved 25% reduction

DISTRIBUTION serial

DISTRIBUTION serial

BENCHMARK 100.0

LOCATION Mail in tree B/9

NO. BEDROOMS 3

proposed LTAR = 0.4 gal (ft²)

<u>LINE</u>	<u>FLAG COLOR</u>	<u>ELEVATION</u>	<u>ACTUAL LENGTH</u>
1	R	96.92	60'
2	w	95.75	60'
3	w	88.75	75'
4	R	87.58	75'
			<u>270'</u>
5	B	86.42	75'
6	w	85.42	75'
7	R	84.50	75'
8	B	83.50	75'
			<u>300'</u>

Initial

BY m SAKEN

DATE 12/2007

