

SOUTHEASTEN SOIL & ENVIRONMENTAL ASSOC, INC.

PROPOSED SUBSURFACE WASTE DISPOSAL SYSTEM DETAIL SHEET

SUBDIVISION Kellan Farms LOT 7
 INITIAL SYSTEM Approved 25% reduction REPAIR pump to p/BSP
 DISTRIBUTION D-box DISTRIBUTION D-b.x
 BENCHMARK 100.00 LOCATION pt on line
 NO. BEDROOMS 4

Initial proposed LTAR = 0.4 gpd/ft²
 repair " " = 0.8 gpd/ft²

LINE	FLAG COLOR	ELEVATION	ACTUAL LENGTH
1	P	99.92	70'
2	B	99.92	70'
3	P	99.84	70'
4	B	99.84	70'
5	P	99.75	70'
6	B	99.75	70'
			350'
7	P	100.75	35'
8	B	100.75	35'
9	P	100.67	35'
			105'

Installed

BY M. FAJER DATE 8/23/11

Install depth can vary
 18-30"

Typ Profile (initial)
 0-12 US (VF, org)
 12-48 sec (P, S&G)
 C 2 748"

Southeastern Soil & Environmental Associates, Inc.

P.O. Box 9321
 Fayetteville, NC 28311
 Phone/Fax (910) 822-4540
 Email mike@southeasternsoil.com

Keaton Farms
 Proposed Septic Layout
 Lots 4-7

