

ADDRESS : 64 BRIDLE CREEK DR SUBDIV: TROTTER'S RIDGE PH2B 23LOTS
 CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
 OWNER : HARNETT DEVELOPERS LLC PHONE :
 PARCEL : 03-0507- - -0200- -75-
 APPL NUMBER: 14-50032727 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 01/09/2014 11:09 AM JBROCK ----
 TROTTERS RIDGE #50

STRUCTURE: 000 000 60X60 4BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	4/23/14	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002518918
	4/23/14	AP	T/S: 04/23/2014 01:25 PM MREARIC -----
B103 01	5/08/14	MR	R*BLDG FOUND & TEMP SVC POLE VRU #: 002525038
	5/08/14	AP	T/S: 05/08/2014 02:07 PM MREARIC -----
A814 01	5/08/14	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002525137
	5/09/14	AP	64 BRIDLE CREEK DR 27546 T/S: 05/09/2014 11:45 AM TWARD -----
P309 01	5/14/14	MR	R*PLUMB UNDER SLAB VRU #: 002527232
	5/14/14	AP	T/S: 05/14/2014 03:06 PM MREARIC -----
B111 01	5/20/14	TI	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002529386

11 ~~AP-MR~~

COMMENTS AND NOTES

DAVID MILLER, PE
6300 Creedmoor Rd, STE 170#363
Raleigh, NC 27612
(919) 422-8932 (Office) ; DAVE@DMA-PA.COM

May 13, 2014

WYNN CONSTRUCTION
2550 CAPITAL DRIVE
SUITE 105
CREEDMOOR, NC 27522

E mailed to: jason@wynnconstruct.com ; keiths@davidsonandjones.com

RE: Engineering – Foundation
Lot 50 Trotters Ridge Subdivision
Lillington, Harnett County, NC
Job No.: 14DDM-0513B

To whom it may concern/ Inspections Dept.:

The undersigned arrived on-site 5-12-14 to observe and test the in-place fill conditions for the above referenced site. Based on the testing (Per ASTM Special publication 399) the fill materials (Tan slightly silty sands (Unified Soil Classification System – SM/SP)) were adequately compacted (95% Standard Proctor) and adequate to support the planned structure. Based on the observations and testing the bearing soils for the footings will provide adequate support.

Sincerely,

David Miller, PE

DEM/14DDM-0512B

