
ADDRESS . . : 186 E LEMON ST SUBDIV:
CONTRACTOR : TALON CONSTRUCTION INC PHONE : (919) 938-2500
OWNER . . . : COATS TOWN OF PHONE :
PARCEL . . . : 07-0690-16-20-0004- - -
APPL NUMBER: 18-50043676 CP NEW COMMERCIAL BLDG/ENTERPRISE
DIRECTIONS : T/S: 03/29/2018 11:07 AM JBROCK ----
E LEMON ST COATS

STRUCTURE: 000 000 60X80 METAL PUBLIC WORKS BLDG
FLOOD ZONE : FLOOD ZONE X
PROPOSED USE : METAL BLDG SEPTIC - EXISTING? : SEWER

PERMIT: CBCO 00 CP BUILDING COMMERCIAL

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	6/19/18 6/18/18	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003141173 186 E LEMON ST COATS 27521 T/S: 06/18/2018 09:24 AM SBENNETT -----
C161 01	6/19/18 <i>6/19/18</i>	TI <i>AP DT</i>	C*MONOLITH SLAB TIME: 17:00 VRU #: 003141181 T/S: 06/15/2018 02:51 PM JBROCK -----

----- COMMENTS AND NOTES -----



930 Main Campus Drive, Suite 151
Raleigh, North Carolina 27606
919.827.0864
www.daa.com

June 18, 2018

Kevin Parrish
Talon Construction, Inc.
PO Drawer 148
Smithfield, NC 27577


**RE: Pour sequence and footer change
Coats Public Works Building
Draper Aden Associates Project No. 17080546-020302**

Dear Mr. Parrish:

Per your request, we have reviewed your request to change the method of a separate footer and slab pour to a monolithic pour. Per our conversation, the column risers will be eliminated and the footing will be poured flush with the slab. Bottom of the footing should be 2'0" below finish floor, sizing unchanged from the last approved drawings. In addition, the reinforcing steel specified should not change.

Should you need additional detail or have any questions, we are available to discuss on the phone or onsite.

Sincerely,
Draper Aden Associates



C. Tyrus Clayton, Jr., PE
Senior Project Manager

cc: file