

COMMENTS:

Pool INSTALLED ON TOP OF INSIDE
DRAINLINE - LINE WAS DISCONNECTED
FROM D-BOX - HOME WENT UP FOR SALE
SYSTEM HAD TO BE CONNECTED FOR NEW
OWNER - NEW OWNER WILL REMOVE
ABOVE GROUND POOL - REFILL AREA
EXCAVATED TO SET ABOVE GROUND
POOL. UP LEVEL. SOLUTION WAS
TO REPLACE D-BOX CONNECT TO
UPPER TWO LINES - EXPOSED UNDER
LINE - TO END OF THIRD DISREGARDED
LINE TO GET 50' OF NEEDD LINE ON
UPPER LINE TO GET ADDITIONAL 50'
ADDED BELOW THIRD LINE RECONNECT
TO GET TOTAL OF 300' OF DRAINLINE