

COMMENTS:

Home was on large tract that was
cut up for sale by original owners
Original system ENDED UP BEING

RUN ON TO ~~CUT~~ CUT OUT NEW PROPERTY

AGE + USE Finally caused Failure.

Replacement system was used

for space limits + Basement

Setbacks - SOIL was also "spotty"

WITH VARYING AMOUNTS of soil depth

12" DITCH DEPTHS to 24" + 28" Depth

were observed. 18" DEPTH Repair

Lines were Recommended.