



Thursday, May 30, 2024

## **Resubmittal Letter**

City of Coats

Project Address: 219 Harvell Rd, Coats NC, 27521, US

Project Name: Myron Adams Residence

Comments of changes addressed below:

### **1. Powerwall Change**

- a. Initial design had 4 PW3s to it. PW product has changed to comply with the Utility AC cap. PWs were changed to 2 PW+ and 2 PW2s.

### **2. 400A LC removed**

- b. PW product change also changes the load sizes which means the 400A LC is no longer needed. PWs will connect direct to the gateway.

### **3. AC Disconnect reduced**

- c. AC Disconnect fuses have been reduced to 175A.

These changes have been clouded on the plans. Please do not hesitate to get in touch with me if you have any questions or concerns.

Thank you for your time and consideration.

**Ricky Alvarez**

Energy System Designer III

ricalvarez@tesla.com