ROBERT J. BRACKEN, P.E.

3768 CARBONTON RD. SANFORD, N.C. 27330

TELEPHONE (919) 774-6074 BJBRACKEN@WINDSTREAM.NET

to all accounts not paid within 30 days of

ALL ACCOUNTS DUE IN 30 DAYS.

PLEASE DETACH AND MAIL TOP PORTION WITH YOUR REMITTANCE.

PROJECT NO. 1242.0

INVOICE DATE 5/5/20

ALL ACCOUNTS DUE IN 30 DAYS.

PLEASE DETACH AND MAIL TOP PORTION WITH YOUR REMITTANCE.

ENGINEETE ING LETTER FOR

COMPACTION TEST

AMOUNT DUE 400 **

ANOUNT DUE 400 **

ANOUNT DUE 400 **

AN 18% annual service charge will be added

ROBERT J. BRACKEN. P.E. SANFORD MORTH CAROLINA STORE

RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330

May 6, , 2020

Harnett County Building Inspections P.O. Box 65 Lillington, NC 27546

> REF: Inspection of Footing 3173 Carolina Way Carolina Lakes Sanford N C 27332 J Matthews Builder, Contractor

Dear Sir/Madam,

I made an onsite visit to the above referenced residential building site on May 4, 2020. The purpose of the visit was to do an Inspection of some soft soil in a foundation footing. I recommended that the contractor remove the soft soil down to firm soil and back fill with stone. I returned to the site on May 5 and ran penotrometer test on the soil and got consistant readings of 2000 psf or better. I told the contractor to go ahead and place the stone because of the chance of rain. The footings will support the live and dead loads per the NC State Residential Building Code, 2018,ed.

If you have any questions please feel free to call me at 774-6074.

Sincerely

Robert J. B