

# Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS  
Cary Office: (919) 816-0105

REQ. QUOTE DATE	06/22/18	ORDER #	J0320-1193
ORDER DATE	03/13/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Ben Stout	SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	David Landry

SOLD TO	<b>Benjamin Stout Real Estate</b> PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	<b>JOB NAME:</b> Lot 42 Blackberry Manor <b>LOT # 42</b> <b>SUBDIV:</b> Blackberry Manor <b>MODEL:</b> Roof <b>TAG:</b> Myrtle Grove / BBH-2052 <b>JOB CATEGORY:</b> Residential - Roof
	<b>Ben Stout</b> 16 Kotata Ave Harnett County, NC	<b>DELIVERY INSTRUCTIONS:</b>  <b>SPECIAL INSTRUCTIONS:</b> Lot 31 Stage Coach Estates
		<b>PLAN SEAL DATE:</b> N/A

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	DTL	03/16/20	
Roof Order	END CUT	RETURN				LAYOUT	DTL	03/16/20	
	NO		<b>GABLE STUDS</b>	0 IN. OC	MAIL 1	JOBSITE 2	<b>CUTTING</b>	DTL	03/16/20

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS							
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT							
	14	7.00	0.00	COMMON A01	33-00-00 33-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1426.5 lbs. -87.2 lbs.	Joint 8 1426.5 lbs. -87.2 lbs.						
	5	7.00	0.00	COMMON A02	33-00-00 33-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1408.8 lbs. -86.5 lbs.	Joint 11 1567.5 lbs. -92.2 lbs.						
	2	7.00	0.00	GABLE A03GE	33-00-00 33-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 176.1 lbs. -57.7 lbs.	Joint 22 151.1 lbs. 0.0 lbs.	Joint 24 218.1 lbs. -98.3 lbs.	Joint 25 161.4 lbs. -73.1 lbs.	Joint 26 177.2 lbs. -77.6 lbs.			
	4	5.00	0.00	MONOPITCH M01	05-00-00 05-00-00	2 X 4	2 X 4	00-10-08		Joint 2 252.3 lbs. -71.4 lbs.	Joint 4 179.4 lbs. -62.3 lbs.						
	7	5.00	0.00	MONOPITCH M02	03-00-00 03-00-00	2 X 4	2 X 4	00-10-08		Joint 2 177.2 lbs. -56.0 lbs.	Joint 4 94.5 lbs. -35.0 lbs.						
	1	12.00	0.00	VALLEY V01GE	12-00-06 12-00-06	2 X 4	2 X 4			Joint 1 127.0 lbs. -50.3 lbs.	Joint 7 112.8 lbs. -22.3 lbs.	Joint 8 192.6 lbs. -142.3 lbs.	Joint 9 199.7 lbs. -144.1 lbs.	Joint 10 147.0 lbs. 31.7 lbs.			
	1	12.00	0.00	GABLE V02GE	14-02-06 14-02-06	2 X 4	2 X 4			Joint 1 165.9 lbs. -98.7 lbs.	Joint 11 146.3 lbs. -69.5 lbs.	Joint 12 156.0 lbs. -110.6 lbs.	Joint 13 205.7 lbs. -161.2 lbs.	Joint 14 137.4 lbs. -16.0 lbs.			
	1	12.00	0.00	GABLE V03	11-10-06 11-10-06	2 X 4	2 X 4			Joint 1 118.0 lbs. -50.7 lbs.	Joint 7 103.4 lbs. -31.4 lbs.	Joint 8 316.4 lbs. -141.5 lbs.	Joint 9 209.9 lbs. 45.6 lbs.	Joint 10 317.3 lbs. -142.0 lbs.			
	1	12.00	0.00	VALLEY V04	09-06-06 09-06-06	2 X 4	2 X 4			Joint 1 200.2 lbs. -26.3 lbs.	Joint 3 200.1 lbs. -26.3 lbs.	Joint 4 305.8 lbs. 12.3 lbs.					
	1	12.00	0.00	VALLEY V05	07-02-06 07-02-06	2 X 4	2 X 4			Joint 1 146.1 lbs. -129.6 lbs.	Joint 3 158.1 lbs. -28.2 lbs.	Joint 4 203.2 lbs. 26.8 lbs.					

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS  
Cary Office: (919) 816-0105

REQ. QUOTE DATE	06/22/18	ORDER #	J0320-1193
ORDER DATE	03/13/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007060
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY		INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Ben Stout	SALES REP	Marshall Naylor
JOBSITE PHONE #	(910) 476-4502	SALES AREA	David Landry

SOLD TO	<b>Benjamin Stout Real Estate</b> PO Box 53798 Fayetteville, NC 28305 (910) 476-4502	<b>JOB NAME:</b> Lot 42 Blackberry Manor <b>LOT # 42</b> <b>SUBDIV:</b> Blackberry Manor <b>MODEL:</b> Roof <b>TAG:</b> Myrtle Grove / BBH-2052 <b>JOB CATEGORY:</b> Residential - Roof
	<b>Ben Stout</b> 16 Kotata Ave Harnett County, NC	<b>DELIVERY INSTRUCTIONS:</b>  <b>SPECIAL INSTRUCTIONS:</b> Lot 31 Stage Coach Estates
		<b>PLAN SEAL DATE:</b> N/A

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	03/16/20		
	END CUT	RETURN				LAYOUT	DTL	03/16/20		
		NO	GABLE STUDS	0 IN. OC	MAIL 1	JOBSITE 2	MAIL 1	JOBSITE 2	CUTTING	DTL

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	12.00	0.00	VALLEY V06	04-10-06 04-10-06	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 101.4 lbs.      101.3 lbs.      130.2 lbs. -18.0 lbs.      -18.1 lbs.      17.2 lbs.