

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4266
ORDER DATE	09/15/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007141
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Todd Sloan	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Todd Sloan	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 868-4461	SALES AREA	Curtis Quick

SOLD TO	<b>Pro Craft Homes, Inc.</b> 4605 Irene Way Raleigh, NC 27603 (919) 868-4461	<b>JOB NAME:</b> Thornton Ridge/238 Deer Path <b>MODEL:</b> TAG: The Jackson <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> <b>SUBDIV:</b> Thornton Ridge <b>JOB CATEGORY:</b> Residential - Roof
	<b>SHIPP TO</b> <b>Pro Craft Homes, Inc.</b> 238 Deer Path Erwin, NC	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> 12/23/19 BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 11/12/20
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	JOBSITE 1	<b>CUTTING</b> CQ 11/12/20

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	2	8.96	0.00	ROOF A1	40-00-00 40-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1291.0 lbs. -78.7 lbs.	Joint 12 2174.2 lbs. -146.8 lbs.				
	6	8.96	0.00	COMMON A2	30-07-08 30-07-08	2 X 6	2 X 6	00-10-08		Joint 2 1387.4 lbs. -68.9 lbs.	Joint 10 1272.8 lbs. -45.0 lbs.				
	5	8.96	0.00	COMMON A3	30-07-08 30-07-08	2 X 6	2 X 6			Joint 1 1336.6 lbs. -56.3 lbs.	Joint 9 1273.6 lbs. -45.2 lbs.				
	1	8.96	0.00	COMMON A3GE	30-07-08 30-07-08	2 X 6	2 X 6			Joint 1 350.5 lbs. -289.0 lbs.	Joint 21 44.4 lbs.	Joint 22 148.9 lbs.	Joint 23 187.7 lbs.	Joint 24 178.5 lbs. -96.7 lbs.	
	4	8.96	0.00	ATTIC A4	24-04-00 24-04-00	2 X	2 X 10	00-10-08		Joint 2 1540.7 lbs. 152.3 lbs.	Joint 10 1793.2 lbs. 194.0 lbs.				
	5	8.96	0.00	ATTIC A5	20-08-00 20-08-00	2 X	2 X 10	00-10-08		Joint 2 1236.1 lbs. 147.8 lbs.	Joint 8 1703.7 lbs. 58.4 lbs.				
	2 2 Ply	8.96	0.00	ATTIC A5A	20-08-00 20-08-00	2 X	2 X 10	00-10-08		Joint 2 1853.9 lbs. 221.7 lbs.	Joint 9 2571.0 lbs. 96.9 lbs.				
	3	10.00	0.00	COMMON B1	22-04-00 22-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1161.3 lbs. -48.8 lbs.	Joint 8 1161.3 lbs. -48.8 lbs.				
	1	10.00	0.00	GABLE B1GE	22-04-00 22-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 272.2 lbs. -137.9 lbs.	Joint 14 227.1 lbs. -71.0 lbs.	Joint 16 164.3 lbs. -165.8 lbs.	Joint 17 189.9 lbs. -116.5 lbs.	Joint 18 181.2 lbs. -109.1 lbs.	
	2	10.00	0.00	COMMON B2	22-04-00 22-04-00	2 X 6	2 X 6		00-10-08	Joint 1 1109.9 lbs. -36.0 lbs.	Joint 7 1162.0 lbs. -48.8 lbs.				

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4266
ORDER DATE	09/15/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007141
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Todd Sloan	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Todd Sloan	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 868-4461	SALES AREA	Curtis Quick

SOLD TO	<b>Pro Craft Homes, Inc.</b> 4605 Irene Way Raleigh, NC 27603 (919) 868-4461	<b>JOB NAME:</b> Thornton Ridge/238 Deer Path <b>MODEL:</b> TAG: The Jackson <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> <b>SUBDIV:</b> Thornton Ridge <b>JOB CATEGORY:</b> Residential - Roof
	<b>SHIPP TO</b> <b>Pro Craft Homes, Inc.</b> 238 Deer Path Erwin, NC	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> 12/23/19

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 11/12/20
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	JOBSITE 1	<b>CUTTING</b> CQ 11/12/20

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT			
	5		10.00	0.00	COMMON B3 22-04-00 22-04-00	2 X 6	2 X 6			Joint 1 1110.6 lbs. -36.1 lbs.	Joint 7 1110.6 lbs. -36.1 lbs.			
	1		10.00	0.00	KINGPOST C1GE 23-00-00 23-00-00	2 X 6	2 X 6			Joint 1 689.5 lbs. -56.6 lbs.	Joint 10 356.4 lbs. -91.4 lbs.	Joint 11 299.9 lbs. -290.1 lbs.	Joint 12 331.2 lbs. -185.7 lbs.	Joint 13 251.4 lbs. -245.4 lbs.
	1		10.00	0.00	QUEENPOST C2 23-00-00 23-00-00	2 X 6	2 X 6			Joint 1 909.1 lbs. -37.2 lbs.	Joint 5 909.1 lbs. -37.2 lbs.			
	1	3 Ply	10.00	0.00	COMMON C3GDR 23-00-00 23-00-00	2 X 6	2 X 8			Joint 1 7171.8 lbs. -336.8 lbs.	Joint 5 7810.9 lbs. -365.1 lbs.			
	1		10.00	0.00	COMMON D1GE 15-00-00 15-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 178.6 lbs. -68.2 lbs.	Joint 10 151.7 lbs. -27.1 lbs.	Joint 12 171.0 lbs. -139.4 lbs.	Joint 13 190.1 lbs. -122.4 lbs.	Joint 14 181.9 lbs. -92.3 lbs.
	2		10.00	0.00	COMMON D2 15-00-00 15-00-00	2 X 6	2 X 6	00-10-08		Joint 2 681.4 lbs. -36.0 lbs.	Joint 4 628.5 lbs. -23.1 lbs.			
	4		3.00	0.00	MONOPITCH M1 05-00-00 05-00-00	2 X 4	2 X 4	00-10-08		Joint 2 253.0 lbs. -107.2 lbs.	Joint 4 178.2 lbs. -72.6 lbs.			
	4		4.00	0.00	COMMON P1 11-00-00 11-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 489.6 lbs. -191.2 lbs.	Joint 4 489.6 lbs. -191.2 lbs.			
	1		4.00	0.00	GABLE P1GE 11-00-00 11-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 489.6 lbs. -152.9 lbs.	Joint 4 489.6 lbs. -152.9 lbs.			
	1		10.00	0.00	VALLEY VC1 12-04-03 12-04-03	2 X 4	2 X 4			Joint 1 87.0 lbs. -37.9 lbs.	Joint 5 71.0 lbs. -16.4 lbs.	Joint 6 325.0 lbs. -122.9 lbs.	Joint 7 242.5 lbs. 52.4 lbs.	Joint 8 325.3 lbs. -123.1 lbs.

# Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0920-4266
ORDER DATE	09/15/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007141
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Todd Sloan	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Todd Sloan	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 868-4461	SALES AREA	Curtis Quick

SOLD TO	<b>Pro Craft Homes, Inc.</b> 4605 Irene Way Raleigh, NC 27603 (919) 868-4461	<b>JOB NAME:</b> Thornton Ridge/238 Deer Path <b>MODEL:</b> TAG: The Jackson <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> <b>SUBDIV:</b> Thornton Ridge <b>JOB CATEGORY:</b> Residential - Roof
	<b>SHIPP TO</b> <b>Pro Craft Homes, Inc.</b> 238 Deer Path Erwin, NC	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> 12/23/19

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>		/ /	
Roof Order	END CUT	RETURN				LAYOUT	CQ	11/12/20	
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE	1	<b>CUTTING</b>	CQ	11/12/20

## ROOF TRUSSES

### LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS	
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT
	1		10.00	0.00	08-09-02 08-09-02	VALLEY VC2	2 X 4	2 X 4			Joint 1: 184.0 lbs., -27.7 lbs. Joint 3: 184.0 lbs., -35.0 lbs. Joint 4: 268.4 lbs., 27.5 lbs.
	1		10.00	0.00	05-02-02 05-02-02	VALLEY VC3	2 X 4	2 X 4			Joint 1: 101.1 lbs., -15.2 lbs. Joint 3: 101.1 lbs., -19.2 lbs. Joint 4: 147.5 lbs., 15.1 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
5	Lumber	2x10 MSR	14-00-00		
11	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	23-00-00		GDH