

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1120-5407
ORDER DATE	11/17/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Summerlin MODEL: Roof TAG: Wyatt 2.0 DELIVERY INSTRUCTIONS: 54 miles round trip	LOT # 57 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	Precision Custom Homes and Lot 57 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Like Lot 64 Summerlin	PLAN SEAL DATE: 12/18/20 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN	GABLE STUDS	24 IN. OC	JOBSITE	1	LAYOUT	NB 01/04/21
				JOBSITE	1	CUTTING	NB 01/04/21

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 16	Joint 18	Joint 19	Joint 20
	1	7.00	0.00	GABLE A1GE	28-00-00 28-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 204.5 lbs. -42.4 lbs.	Joint 16 192.1 lbs. 3.4 lbs.	Joint 18 238.2 lbs. -120.5 lbs.	Joint 19 155.8 lbs. -70.0 lbs.	Joint 20 176.4 lbs. -77.6 lbs.
	3	7.00	0.00	COMMON A2	28-00-00 28-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1222.5 lbs. -79.3 lbs.	Joint 8 1222.5 lbs. -79.3 lbs.			
	5	7.00	0.00	ROOF A3	29-00-00 29-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1247.6 lbs. -79.6 lbs.	Joint 8 1218.5 lbs. -85.0 lbs.			
	9	7.00	0.00	COMMON A4	28-00-00 28-00-00	2 X 6	2 X 6	01-02-08		Joint 2 1225.1 lbs. -79.4 lbs.	Joint 8 1154.9 lbs. -62.3 lbs.			
	1	7.00	0.00	GABLE A5-GE	28-00-00 28-00-00	2 X 6	2 X 6	01-02-08		Joint 2 191.1 lbs. -65.6 lbs.	Joint 18 108.9 lbs. -8.9 lbs.	Joint 19 202.5 lbs. -110.2 lbs.	Joint 20 168.7 lbs. -75.1 lbs.	Joint 21 174.9 lbs. -77.6 lbs.
	4	12.00	0.00	GABLE B1	25-00-00 25-00-00	2 X 6	2 X 10	01-02-08	01-02-08	Joint 2 1720.5 lbs. 158.5 lbs.	Joint 10 1720.5 lbs. 158.5 lbs.			
	1	12.00	0.00	GABLE B1GE	25-00-00 25-00-00	2 X 6	2 X 10	01-02-08	01-02-08	Joint 2 1714.2 lbs. 18.5 lbs.	Joint 10 1714.2 lbs. 18.5 lbs.			
	2 3 Ply	12.00	0.00	ATTIC B2-GRD	25-00-00 25-00-00	2 X 8	2 X 12	01-02-08	01-02-08	Joint 2 11257.6 lbs. 604.9 lbs.	Joint 10 9996.2 lbs. 1949.6 lbs.			
	2	12.00	0.00	GABLE B3	25-00-00 25-00-00	2 X 6	2 X 10	01-02-08	01-02-08	Joint 2 1729.7 lbs. 159.2 lbs.	Joint 10 1756.3 lbs. 171.7 lbs.			
	2	4.18	0.00	GABLE C1-GE	14-05-02 14-05-02	2 X 6	2 X 6	01-02-08	02-03-06	Joint 2 727.5 lbs. -219.8 lbs.	Joint 9 662.6 lbs. -105.5 lbs.			
	3	4.18	0.00	ROOF C2	14-05-02 14-05-02	2 X 6	2 X 6	01-02-08	02-03-06	Joint 2 727.5 lbs. -99.6 lbs.	Joint 6 662.6 lbs. -28.0 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1120-5407
ORDER DATE	11/17/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Summerlin MODEL: Roof TAG: Wyatt 2.0 DELIVERY INSTRUCTIONS: 54 miles round trip	LOT # 57 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	Precision Custom Homes and Lot 57 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Like Lot 64 Summerlin	PLAN SEAL DATE: 12/18/20 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN	GABLE STUDS	24 IN. OC	JOBSITE	1	LAYOUT	NB 01/04/21
				JOBSITE	1	CUTTING	NB 01/04/21

ROOF TRUSSES

LOADING INFORMATION **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 12	Joint 14	Joint 15	Joint 16
	1	10.00	0.00	GABLE D1-GE	16-10-00 16-10-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 233.7 lbs. -69.3 lbs.	Joint 12 199.4 lbs. -23.5 lbs.	Joint 14 223.2 lbs. -183.7 lbs.	Joint 15 177.1 lbs. -106.8 lbs.	Joint 16 182.0 lbs. -87.3 lbs.
	1 2 Ply	10.00	0.00	COMMON D2	16-10-00 16-10-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 4607.5 lbs. -306.3 lbs.	Joint 6 5582.3 lbs. -369.6 lbs.			
	1	4.00	0.00	GABLE M1-GE	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		Joint 2 196.4 lbs. -85.8 lbs.	Joint 5 19.0 lbs. -11.4 lbs.	Joint 6 238.7 lbs. -83.4 lbs.		
	4	4.00	0.00	MONOPITCH M2	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		Joint 2 277.3 lbs. -65.0 lbs.	Joint 4 174.4 lbs. -27.5 lbs.			
	4	4.00	0.00	MONOPITCH M3	05-00-00 04-00-00	2 X 4	2 X 6	01-02-08		Joint 2 240.5 lbs. -105.2 lbs.	Joint 4 131.2 lbs. -55.6 lbs.			
	1	4.00	0.00	GABLE M4-GE	05-00-00 04-00-00	2 X 4	2 X 6	01-02-08		Joint 2 170.4 lbs. -85.4 lbs.	Joint 5 43.8 lbs. -19.7 lbs.	Joint 6 159.9 lbs. -55.0 lbs.		
	1	10.00	0.00	VALLEY VD1	15-01-00 15-01-00	2 X 4	2 X 4			Joint 1 139.9 lbs. -19.4 lbs.	Joint 5 122.7 lbs. 7.1 lbs.	Joint 6 402.7 lbs. -137.0 lbs.	Joint 7 404.2 lbs. 56.0 lbs.	Joint 8 402.8 lbs. -137.1 lbs.
	1	10.00	0.00	VALLEY VD2	12-03-06 12-03-06	2 X 4	2 X 4			Joint 1 85.2 lbs. -39.4 lbs.	Joint 5 69.2 lbs. -18.2 lbs.	Joint 6 324.8 lbs. -122.9 lbs.	Joint 7 242.5 lbs. 52.0 lbs.	Joint 8 325.0 lbs. -123.0 lbs.
	1	10.00	0.00	VALLEY VD3	09-05-13 09-05-13	2 X 4	2 X 4			Joint 1 185.4 lbs. -20.4 lbs.	Joint 3 185.5 lbs. -28.3 lbs.	Joint 4 323.4 lbs. 10.2 lbs.		
	1	10.00	0.00	VALLEY VD4	06-08-03 06-08-03	2 X 4	2 X 4			Joint 1 135.9 lbs. -20.5 lbs.	Joint 3 135.9 lbs. -25.9 lbs.	Joint 4 198.3 lbs. 20.3 lbs.		
	1	10.00	0.00	VALLEY VD5	03-10-09 03-10-09	2 X 4	2 X 4			Joint 1 123.0 lbs. -5.4 lbs.	Joint 3 123.0 lbs. -5.4 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

Reaction Summary of Order



ComTech ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1120-5407
ORDER DATE	11/17/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Summerlin MODEL: Roof TAG: Wyatt 2.0 DELIVERY INSTRUCTIONS: 54 miles round trip	LOT # 57 SUBDIV: Summerlin JOB CATEGORY: Residential - Roof
	SHIPP TO	Precision Custom Homes and Lot 57 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Like Lot 64 Summerlin

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/04/21
			GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 26			SIMPSON (HUS26)
5	Hangers, USP	JUS26			SIMPSON (LUS26)
4	Hangers, USP	THD410			SIMPSON (HHUS410)

Reaction Summary of Order






























ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1120-5408
ORDER DATE	11/17/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Summerlin MODEL: Floor TAG: Wyatt 2.0 DELIVERY INSTRUCTIONS: 54 miles round trip	LOT # 57 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor
	SHIPP TO	Precision Custom Homes and Lot 57 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Like Lot 64 Summerlin

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/04/21
	GABLE STUDS		24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-02-00 ET1	27-11-00	27-11-00					Joint 26: 2033.9 lbs. 1585.2 lbs. Joint 37: 5226.8 lbs. 4229.0 lbs. Joint 40: -455.9 lbs. -1026.5 lbs. Joint 41: 72.3 lbs. -43.1 lbs. Joint 42: 128.9 lbs. 32.8 lbs.
	1	01-02-00 ET2	19-06-00	19-06-00					Joint 18: 26.6 lbs. Joint 19: 113.5 lbs. Joint 20: 152.8 lbs. Joint 21: 145.1 lbs. Joint 22: 147.1 lbs.
	1	01-02-00 ET3	14-10-00	14-10-00					Joint 13: 65.4 lbs. Joint 14: 154.4 lbs. Joint 15: 144.8 lbs. Joint 16: 147.2 lbs. Joint 17: 146.5 lbs.
	1	01-02-00 ET6	03-01-08	03-01-08					Joint 4: 73.1 lbs. Joint 5: 226.8 lbs. Joint 6: 79.2 lbs.
	2	01-02-00 F01	27-11-00	27-11-00					Joint 17: 658.8 lbs. 113.9 lbs. Joint 22: 1792.6 lbs. 1129.5 lbs. Joint 28: 677.8 lbs. 125.9 lbs.
	5	01-02-00 F01A	28-11-08	28-11-08					Joint 18: 663.0 lbs. 118.1 lbs. Joint 23: 1669.7 lbs. 1004.5 lbs. Joint 29: 2548.0 lbs. 1987.3 lbs.
	6	01-02-00 F02	19-06-00	19-06-00					Joint 13: 1052.5 lbs. 524.8 lbs. Joint 20: 1058.7 lbs. 526.1 lbs.
	1	01-02-00 F03	15-08-00	15-08-00					Joint 9: 841.7 lbs. 429.6 lbs. Joint 14: 841.7 lbs. 429.6 lbs.
	4	01-02-00 F04	14-10-00	14-10-00					Joint 9: 802.1 lbs. 410.2 lbs. Joint 14: 795.8 lbs. 408.9 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1120-5408
ORDER DATE	11/17/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Summerlin MODEL: Floor TAG: Wyatt 2.0 DELIVERY INSTRUCTIONS: 54 miles round trip	LOT # 57 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor
	Precision Custom Homes and Lot 57 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Like Lot 64 Summerlin	PLAN SEAL DATE: 12/18/20 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	BY	DATE
Floor Order	END CUT RETURN					LAYOUT	NB	01/04/21
	GABLE STUDS	24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING	NB	01/04/21

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING:
	40.0, 10.0, 0.0, 5.0	1.00		24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-02-00 F04G	14-08-08	14-08-08					Joint 12: 75.9 lbs. 4.4 lbs. Joint 13: 176.9 lbs. 64.6 lbs. Joint 14: 156.9 lbs. 52.4 lbs. Joint 15: 93.6 lbs. -44.5 lbs. Joint 16: 777.4 lbs. 526.0 lbs.
	3	01-02-00 F05	14-06-08	14-06-08					Joint 9: 786.0 lbs. 402.0 lbs. Joint 14: 786.0 lbs. 402.0 lbs.
	2	01-02-00 F06	03-10-00	03-10-00					Joint 5: 197.1 lbs. 131.9 lbs. Joint 8: 197.1 lbs. 131.9 lbs.
	1	01-02-00 F06-A	03-10-00	03-10-00					Joint 5: 197.1 lbs. 197.1 lbs. Joint 8: 197.1 lbs. 197.1 lbs.
	1	01-02-00 F07G	11-04-00	11-04-00					Joint 9: 3463.3 lbs. 3321.4 lbs. Joint 16: 3507.1 lbs. 3388.1 lbs.
	1	01-02-00 F08G	16-06-00	16-06-00					Joint 13: 79.7 lbs. Joint 14: 170.3 lbs. Joint 15: 140.6 lbs. Joint 16: 145.2 lbs. Joint 17: 158.7 lbs.

ITEMS					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
10	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		BM6
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	08-00-00		BM7
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	16-00-00		BM1

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1120-5408
ORDER DATE	11/17/20	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Allen Peterson	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Allen Peterson	SALES REP	Neil Baggett
JOBSITE PHONE #	(704) 451-4444	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 256 Briar Hill Rd. Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Summerlin MODEL: Floor TAG: Wyatt 2.0 DELIVERY INSTRUCTIONS: 54 miles round trip	LOT # 57 SUBDIV: Summerlin JOB CATEGORY: Residential - Floor
	SHIPP TO	Precision Custom Homes and Lot 57 Summerlin Sanford, NC	SPECIAL INSTRUCTIONS: Like Lot 64 Summerlin

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/04/21
Floor Order		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB 01/04/21

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	08-00-00		BM3 & BM5
2	LVL Beams (Sized)	LVL, 1-3/4" x 24" (S)	24-00-00		24" LVL is <<ONLY>> sold in 20, 24, 28 or 48 foot lengths!!! (sm) GDH
12	Hangers, USP	MSH422			SIMPSON (THA422)