

SOUTHEASTERN SOIL & ENVIRONMENTAL ASSOC., INC.

PROPOSED SUBSURFACE WASTE DISPOSAL SYSTEM DETAIL SHEET

SUBDIVISION: Summerlin

LOT 56

INITIAL SYSTEM: APPROVED 25% REDUCTION

REPAIR Approved 25% Reduction

DISTRIBUTION: SERIAL

DISTRIBUTION SERIAL

BENCHMARK: 100.0

LOCATION Top of Stake Lot 56 <sup>R-side</sup> corner

NO. BEDROOMS: 4

LIAR 0.4 gpd/ft<sup>2</sup>

LINE	FLAG COLOR	ELEVATION	LENGTH
I } 1	W	99.00	50
2	P	98.33	100
3	W	97.67	100
4a	P	96.92	50
			<u>300</u>
R } 4b	P	96.92	50
5	W	96.25	100
6	P	95.75	100
7	W	95.00	50
			<u>300</u>

BY B.C. Raynor

DATE 07/15/2018

TYPICAL PROFILE  
0-18 LS VFRI gran  
18-36 SCL firm SBK  
CR2/PM > 27"

THERE SHALL BE NO GRADING,  
CUTTING, LOGGING OR OTHER SOIL  
DISTURBANCE IN SEPTIC AREA

INSTALL AT GRADE (12")  
ADD 6" COVER

