DATE 01/07/21 PAGE 1 **Reaction Summary of Order** 11 **REQ. QUOTE DATE ORDER #** J0121-0107 01/07/21 ORDER DATE **QUOTE #** 000007060 DELIVERY DATE 11 **CUSTOMER ACCT #** ROOF & FLOOR DATE OF INVOICE **CUSTOMER PO #** 11 ComTech TRUSSES & BEAMS ORDERED BY Ben Stout **INVOICE #** Cumberland TERMS Reilly Road Industrial Park P.O. Box 40408 COUNTY Fayetteville, N.C. 28309 (910) 864-TRUS SUPERINTENDANT Ben Stout SALES REP Marshall Naylor JOBSITE PHONE # (910) 476-4502 David Landry SALES AREA **Benjamin Stout Real Estate** JOB NAME: Lot 6 Sierra Villas LOT # 6 SUBDIV: Sierra Villas TAG: Cypress PO Box 53798 MODEL:Roof JOB CATEGORY: Residential - Roof **DELIVERY INSTRUCTIONS:** Fayetteville, NC 28305 (910) 476-4502 **Benjamin Stout** SPECIAL INSTRUCTIONS: 113 North Dakota Ct. Spring Lake, NC N/A PLAN SEAL DATE: DATE BY **BUILDING DEPARTMENT OVERHANG INFO** HEEL HEIGHT 00-06-08 **REQ. LAYOUTS** QUOTE DTL 01/07/21 **REQ. ENGINEERING** DTL 01/07/21 END CUT LAYOUT Roof Order RETURN NONE NONE GABLE STUDS 24 IN. OC DTL 01/07/21 PLUMB CUTTING LOADING TCLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSSES** ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) INFORMATION 20.0,10.0,0.0,10.0 1.15 QTY PITCH TYPE BASE LUMBER PROFILE **OVERHANG** REACTIONS PLY ID O/A TOP BOT TOP BOT LEFT RIGHT ROOF 34-11-00 Joint 2 Joint 10 $\sim \Delta$ 34-11-00 2 X 6 2 X 6 01-03-00 01-03-00 8 7.00 0.00 A1 1449.6 lbs. 1458.9 lbs. -93.2 lbs. -95.3 lbs GABLE 34-11-00 Joint 2 Joint 24 Joint 26 Joint 27 Joint 28 A1GE 34-11-00 2 X 6 2 X 6 01-03-00 01-03-00 2 7.00 0.00 136.9 lbs. 175.3 lbs. 153.5 lbs. 176.4 lbs. 168.0 lbs. -71.3 lbs. -16.7 lbs. -47.6 lbs -41.4 lbs. -39.0 lbs COMMON 34-11-00 Joint 2 Joint 8 7 34-11-00 2 X 6 2 X 6 01-03-00 01-03-00 7.00 0.00 A2 1663.2 lbs. 1663.2 lbs. -95.3 lbs. -95.3 lbs. COMMON 34-11-00 Joint 8 Joint 14 34-11-00 2 X 6 2 X 6 01-03-00 01-03-00 4 7.00 0.00 A3 1455.2 lbs. 1730.0 lbs. -94.6 lbs -99.5 lbs MONOPITCH 03-00-00 Joint 2 Joint 4 7 5.00 0.00 M1 03-00-00 2 X 4 2 X 6 01-03-00 209.8 lbs. 84.4 lbs. -38.4 lbs. -97.6 lbs. MONOPITCH 05-00-00 Joint 2 Joint 4 M2 05-00-00 2 X 4 2 X 6 01-03-00 4 5.00 0.00 280.5 lbs. 173.6 lbs -56.7 lbs. -83.5 lbs. GABI F 12-03-12 Joint 1 Joint 7 Joint 8 Joint 9 Joint 10 12-03-12 2 X 4 2 X 4 心 1 12.00 0.00 V1GE 131.1 lbs. 116.5 lbs. 201.4 lbs. 197.3 lbs. 149 6 lbs -47.9 lbs. -19.0 lbs. -148.7 lbs. -142.1 lbs. 31.3 lbs. GABLE 15-04-04 Joint 1 Joint 9 Joint 10 Joint 11 Joint 12 V2GE 15-04-04 2 X 4 2 X 4 12.00 0.00 1 97 5 lbs 130.3 lbs 121 4 lbs 173.0 lbs 207 3 lbs -69.5 lbs. -30.6 lbs. -126.5 lbs. -153.7 lbs. 10.6 lbs. VALLEY 13-00-04 Joint 1 Joint 5 Joint 6 Joint 7 Joint 8 13-00-04 2 X 4 2 X 4 V3 0.00 $\langle | \rangle$ 1 12.00 122.1 lbs. 103.8 lbs. 373.5 lbs. 384.1 lbs. 373.7 lbs. -42.8 lbs. 57.0 lbs. -162.6 lbs. -18.4 lbs. -162.4 lbs. VALLEY 10-08-04 Joint 1 Joint 3 Joint 4 1 12.00 0.00 V410-08-04 2 X 4 2 X 4 ∕ो` 226.4 lbs. 226.4 lbs. 345.9 lbs. -29.7 lbs. -29.7 lbs. 13.9 lbs.

DATE 01/07/21 PAGE 2 **Reaction Summary of Order** 11 **REQ. QUOTE DATE ORDER #** J0121-0107 01/07/21 ORDER DATE **QUOTE #** 000007060 **DELIVERY DATE** 11 **CUSTOMER ACCT #** ROOF & FLOOR DATE OF INVOICE 11 CUSTOMER PO # ComTech TRUSSES & BEAMS Ben Stout ORDERED BY **INVOICE #** COUNTY Cumberland TERMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS SUPERINTENDANT Ben Stout SALES REP Marshall Naylor JOBSITE PHONE # (910) 476-4502 SALES AREA David Landry **Benjamin Stout Real Estate** JOB NAME: Lot 6 Sierra Villas LOT # 6 SUBDIV: Sierra Villas PO Box 53798 MODEL:Roof TAG: Cypress JOB CATEGORY: Residential - Roof **DELIVERY INSTRUCTIONS:** Fayetteville, NC 28305 (910) 476-4502 **Benjamin Stout** SPECIAL INSTRUCTIONS: 113 North Dakota Ct. C C Spring Lake, NC N/A PLAN SEAL DATE: ΒY DATE HEEL HEIGHT **BUILDING DEPARTMENT OVERHANG INFO** 00-06-08 REQ. LAYOUTS **REQ. ENGINEERING** QUOTE DTL 01/07/21 DTL 01/07/21 END CUT RETURN LAYOUT Roof Order NONE NONE GABLE STUDS 24 IN. OC CUTTING DTL 01/07/21 PLUMB LOADING TCLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSSES** ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) INFORMATION 20.0,10.0,0.0,10.0 1.15 QTY PITCH TYPE BASE PROFILE LUMBER **OVERHANG** REACTIONS PLY ID O/A TOP BOT TOP BOT LEFT RIGHT VALLEY 08-04-04 Joint 3 Joint 4 Joint 1 08-04-04 2 X 4 2 X 4 Δ 1 12.00 0.00 V5 186.3 lbs. 186.4 lbs. 239.3 lbs.

VALLEY

V6

VALLEY

V7

12.00

12.00

1

1

≙∖

0.00

0.00

06-00-04

03-08-04

06-00-04 2 X 4 2 X 4

03-08-04 2 X 4 2 X 4

-33.2 lbs.

129.5 lbs.

-23.1 lbs.

72.7 lbs.

-13.0 lbs.

Joint 1

Joint 1

-33.2 lbs.

129.5 lbs.

-23.1 lbs.

72.7 lbs.

-13.0 lbs.

Joint 3

Joint 3

31.6 lbs.

166.3 lbs.

21.9 lbs.

93.3 lbs.

12.3 lbs.

Joint 4

Joint 4