

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1221-6758
ORDER DATE	12/06/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Mike Sans	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 237-7798	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503
	Caviness & Cates Building & 192 Kensington Cameron, NC

JOB NAME: Lot 202 Anderson Creek	LOT # 202	SUBDIV: Anderson Creek
MODEL: 32000	TAG: CC 2695 "K" LF2, 15X8	JOB CATEGORY: B & S - Build and Ship
DELIVERY INSTRUCTIONS:		
SPECIAL INSTRUCTIONS:		
PLAN SEAL DATE: 9/16/20		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 01/06/22
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	WM 01/06/22

ROOF TRUSSES	LOADING INFORMATION	TOLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 1	Joint 19	Joint 21	Joint 22	Joint 23
	1	10.00	0.00	ROOF A1	32-08-08 32-08-08	2 X 6	2 X 6		00-10-08	Joint 1 119.2 lbs. -292.1 lbs.	Joint 19 115.2 lbs. -60.5 lbs.	Joint 21 166.5 lbs. -71.3 lbs.	Joint 22 158.5 lbs. -67.6 lbs.	Joint 23 160.4 lbs. -69.4 lbs.
	8	10.00	0.00	ROOF A2	32-08-08 32-08-08	2 X 6	2 X 6		00-10-08	Joint 7 1374.6 lbs. -105.4 lbs.	Joint 13 1497.3 lbs. -55.2 lbs.			
	2	10.00	0.00	ROOF A3	32-08-08 32-08-08	2 X 6	2 X 6			Joint 7 1333.3 lbs. -93.3 lbs.	Joint 12 1497.7 lbs. -55.4 lbs.			
	8	10.00	0.00	ROOF A4	26-04-08 26-04-08	2 X 6	2 X 6			Joint 6 1075.4 lbs. -55.6 lbs.	Joint 10 1295.3 lbs. -115.2 lbs.			
	1	10.00	0.00	ROOF A5	26-03-00 26-03-00	2 X 6	2 X 6			Joint 15 230.7 lbs. 5.7 lbs.	Joint 16 178.6 lbs. -123.8 lbs.	Joint 17 155.7 lbs. -68.4 lbs.	Joint 18 160.9 lbs. -69.0 lbs.	Joint 19 159.8 lbs. -69.0 lbs.
	1	12.00	0.00	ATTIC B1	22-00-00 22-00-00	2 X 6	2 X 10	00-10-08	00-10-08	Joint 2 1466.6 lbs. 2.3 lbs.	Joint 10 1466.6 lbs. 2.3 lbs.			
	3	12.00	0.00	ATTIC B2	22-00-00 22-00-00	2 X 6	2 X 10	00-10-08		Joint 2 1472.9 lbs. 122.4 lbs.	Joint 10 1431.6 lbs. 129.3 lbs.			
	1	12.00	0.00	ATTIC B3	22-00-00 22-00-00	2 X 6	2 X 10	00-10-08		Joint 2 1410.3 lbs. 123.0 lbs.	Joint 11 1230.7 lbs. 132.9 lbs.			
	1	12.00	0.00	KINGPOST C1	16-03-08 16-03-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 634.0 lbs. -168.2 lbs.	Joint 4 311.1 lbs. -206.3 lbs.	Joint 5 181.8 lbs. 26.1 lbs.	Joint 6 80.5 lbs. 24.2 lbs.	Joint 7 103.9 lbs. -142.1 lbs.
	1 2 Ply	12.00	0.00	COMMON C2	16-03-08 16-03-08	2 X 6	2 X 8			Joint 1 4343.2 lbs. -267.9 lbs.	Joint 5 5211.3 lbs. -319.0 lbs.			
	1	12.00	0.00	GABLE D1	11-07-08 11-07-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 214.7 lbs. -30.5 lbs.	Joint 10 205.0 lbs. -11.6 lbs.	Joint 12 253.3 lbs. -267.0 lbs.	Joint 13 213.5 lbs. -4.9 lbs.	Joint 14 226.9 lbs. -17.0 lbs.

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS











REQ. QUOTE DATE	/ /	ORDER #	J1221-6758
ORDER DATE	12/06/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Mike Sans	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 237-7798	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 202 Anderson Creek LOT # 202 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2695 "K" LF2, 15X8 JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 192 Kensington Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 9/16/20
BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 01/06/22
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	WM 01/06/22

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 1	Joint 19	Joint 21	Joint 22	Joint 23
	1	10.00	0.00	ROOF A1	32-08-08 32-08-08	2 X 6	2 X 6		00-10-08	Joint 1 119.2 lbs. -292.1 lbs.	Joint 19 115.2 lbs. -60.5 lbs.	Joint 21 166.5 lbs. -71.3 lbs.	Joint 22 158.5 lbs. -67.6 lbs.	Joint 23 160.4 lbs. -69.4 lbs.
	8	10.00	0.00	ROOF A2	32-08-08 32-08-08	2 X 6	2 X 6		00-10-08	Joint 7 1374.6 lbs. -105.4 lbs.	Joint 13 1497.3 lbs. -55.2 lbs.			
	2	10.00	0.00	ROOF A3	32-08-08 32-08-08	2 X 6	2 X 6			Joint 7 1333.3 lbs. -93.3 lbs.	Joint 12 1497.7 lbs. -55.4 lbs.			
	8	10.00	0.00	ROOF A4	26-04-08 26-04-08	2 X 6	2 X 6			Joint 6 1075.4 lbs. -55.6 lbs.	Joint 10 1295.3 lbs. -115.2 lbs.			
	1	10.00	0.00	ROOF A5	26-03-00 26-03-00	2 X 6	2 X 6			Joint 15 230.7 lbs. 5.7 lbs.	Joint 16 178.6 lbs. -123.8 lbs.	Joint 17 155.7 lbs. -68.4 lbs.	Joint 18 160.9 lbs. -69.0 lbs.	Joint 19 159.8 lbs. -69.0 lbs.
	1	12.00	0.00	ATTIC B1	22-00-00 22-00-00	2 X 6	2 X 10	00-10-08	00-10-08	Joint 2 1466.6 lbs. 2.3 lbs.	Joint 10 1466.6 lbs. 2.3 lbs.			
	3	12.00	0.00	ATTIC B2	22-00-00 22-00-00	2 X 6	2 X 10	00-10-08		Joint 2 1472.9 lbs. 122.4 lbs.	Joint 10 1431.6 lbs. 129.3 lbs.			
	1	12.00	0.00	ATTIC B3	22-00-00 22-00-00	2 X 6	2 X 10	00-10-08		Joint 2 1410.3 lbs. 123.0 lbs.	Joint 11 1230.7 lbs. 132.9 lbs.			
	1	12.00	0.00	KINGPOST C1	16-03-08 16-03-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 634.0 lbs. -168.2 lbs.	Joint 4 311.1 lbs. -206.3 lbs.	Joint 5 181.8 lbs. 26.1 lbs.	Joint 6 80.5 lbs. 24.2 lbs.	Joint 7 103.9 lbs. -142.1 lbs.
	1 2 Ply	12.00	0.00	COMMON C2	16-03-08 16-03-08	2 X 6	2 X 8			Joint 1 4343.2 lbs. -267.9 lbs.	Joint 5 5211.3 lbs. -319.0 lbs.			
	1	12.00	0.00	GABLE D1	11-07-08 11-07-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 214.7 lbs. -30.5 lbs.	Joint 10 205.0 lbs. -11.6 lbs.	Joint 12 253.3 lbs. -267.0 lbs.	Joint 13 213.5 lbs. -4.9 lbs.	Joint 14 226.9 lbs. -17.0 lbs.

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS












REQ. QUOTE DATE	/ /	ORDER #	J1221-6758
ORDER DATE	12/06/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Mike Sans	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 237-7798	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 202 Anderson Creek LOT # 202 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2695 "K" LF2, 15X8 JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 192 Kensington Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 9/16/20
 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 01/06/22
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	WM 01/06/22

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1 2 Ply	0.00	0.00	FLAT GIRDER H1	17-03-08 17-03-08	2 X 6	2 X 10			Joint 6 8478.5 lbs. -1816.1 lbs.	Joint 10 8007.1 lbs. -1704.3 lbs.			
	1	10.00	6.00	GABLE M1	19-03-00 19-03-00	2 X 6	2 X 6	00-10-08		Joint 2 987.1 lbs. -309.6 lbs.	Joint 15 76.1 lbs. -61.4 lbs.	Joint 16 179.2 lbs. -101.1 lbs.	Joint 17 186.2 lbs. -114.5 lbs.	Joint 18 182.5 lbs. -110.2 lbs.
	8	10.00	6.00	MONOPITCH M2	19-04-08 19-04-08	2 X 6	2 X 6	00-10-08		Joint 2 818.4 lbs. 139.0 lbs.	Joint 8 847.4 lbs. -315.3 lbs.			
	4	10.00	0.00	MONOPITCH M3	13-03-08 13-03-08	2 X 6	2 X 6	00-10-08	00-03-08	Joint 2 699.0 lbs. 95.1 lbs.	Joint 7 924.4 lbs. -218.2 lbs.			
	6	10.00	0.00	MONOPITCH M4	13-03-08 13-03-08	2 X 6	2 X 8	00-10-08	00-03-08	Joint 2 612.1 lbs. 103.2 lbs.	Joint 8 896.7 lbs. -233.5 lbs.			
	1	10.00	0.00	MONOPITCH M5	13-03-08 13-03-08	2 X 6	2 X 6	00-10-08		Joint 2 572.4 lbs. -165.4 lbs.	Joint 11 39.3 lbs. -37.8 lbs.	Joint 12 44.0 lbs. -21.0 lbs.	Joint 13 179.6 lbs. -104.3 lbs.	Joint 14 189.0 lbs. -117.2 lbs.
	2	4.00	0.00	MONOPITCH M6	07-00-00 07-00-00	2 X 4	2 X 4	00-10-08		Joint 2 334.2 lbs. -128.2 lbs.	Joint 4 262.2 lbs. -115.3 lbs.			
	5	4.00	0.00	GABLE M7	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 295.1 lbs. -115.1 lbs.	Joint 4 221.3 lbs. -97.6 lbs.			
	1	4.00	0.00	ROOF M8	06-00-00 06-00-00	2 X 4	2 X 6	00-10-08	00-03-08	Joint 2 305.8 lbs. -120.5 lbs.	Joint 5 770.0 lbs. -270.1 lbs.			
	1	4.00	0.00	GABLE P1	15-00-00 15-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 178.7 lbs. -72.1 lbs.	Joint 8 178.7 lbs. -79.5 lbs.	Joint 10 270.5 lbs. -96.7 lbs.	Joint 11 125.1 lbs. -47.4 lbs.	Joint 12 162.8 lbs. 8.4 lbs.
	3	4.00	0.00	COMMON P2	15-00-00 15-00-00	2 X 6	2 X 4	00-10-08	00-10-08	Joint 2 638.0 lbs. -240.5 lbs.	Joint 4 638.0 lbs. -240.5 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1221-6758
ORDER DATE	12/06/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Mike Sans	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 237-7798	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 202 Anderson Creek LOT # 202 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2695 "K" LF2, 15X8 JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 192 Kensington Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE: 9/16/20</p>

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 01/06/22
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING WM 01/06/22

ROOF TRUSSES **LOADING INFORMATION**

TOLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	12.00	0.00	VALLEY VC-1	15-05-08 15-05-08	2 X 4	2 X 4			Joint 1: 166.3 lbs., -29.8 lbs. Joint 5: 144.4 lbs., -0.7 lbs. Joint 6: 487.7 lbs., -184.6 lbs. Joint 7: 482.3 lbs., 60.6 lbs. Joint 8: 488.1 lbs., -184.7 lbs.
	1	12.00	0.00	VALLEY VC-2	13-05-08 13-05-08	2 X 4	2 X 4			Joint 1: 128.9 lbs., -38.5 lbs. Joint 5: 109.9 lbs., -13.3 lbs. Joint 6: 397.2 lbs., -165.2 lbs. Joint 7: 451.2 lbs., 57.8 lbs. Joint 8: 397.6 lbs., -165.3 lbs.
	1	12.00	0.00	VALLEY VC-3	11-05-08 11-05-08	2 X 4	2 X 4			Joint 1: 114.6 lbs., -80.9 lbs. Joint 5: 95.6 lbs., -59.7 lbs. Joint 6: 340.4 lbs., -162.3 lbs. Joint 7: 222.6 lbs., 53.8 lbs. Joint 8: 340.6 lbs., -162.3 lbs.
	1	12.00	0.00	VALLEY VC-4	09-05-08 09-05-08	2 X 4	2 X 4			Joint 1: 198.5 lbs., -26.1 lbs. Joint 3: 198.5 lbs., -26.1 lbs. Joint 4: 303.3 lbs., 12.2 lbs.
	1	12.00	0.00	VALLEY VC-5	07-05-08 07-05-08	2 X 4	2 X 4			Joint 1: 164.5 lbs., -29.3 lbs. Joint 3: 164.5 lbs., -29.3 lbs. Joint 4: 211.3 lbs., 27.9 lbs.
	1	12.00	0.00	VALLEY VC-6	05-05-08 05-05-08	2 X 4	2 X 4			Joint 1: 115.8 lbs., -20.6 lbs. Joint 3: 115.8 lbs., -20.6 lbs. Joint 4: 148.7 lbs., 19.6 lbs.
	1	12.00	0.00	VALLEY VC-7	03-05-08 03-05-08	2 X 4	2 X 4			Joint 1: 67.1 lbs., -11.9 lbs. Joint 3: 67.1 lbs., -12.0 lbs. Joint 4: 86.2 lbs., 11.4 lbs.
	1	4.00	0.00	GABLE VP-1	11-08-09 11-08-09	2 X 4	2 X 4			Joint 1: 175.5 lbs., -23.9 lbs. Joint 3: 175.5 lbs., -26.3 lbs. Joint 4: 453.4 lbs., -14.4 lbs.
	1	2.83	0.00	DIAGONAL HIP WCJ1	08-04-05 08-04-05	2 X 6	2 X 6	01-02-14		Joint 2: 408.6 lbs., -173.0 lbs. Joint 6: 358.1 lbs., -156.9 lbs.
	2	4.00	0.00	JACK-OPEN WJ1	03-10-15 03-10-15	2 X 4	2 X 4	00-10-08		Joint 2: 217.8 lbs., -89.3 lbs. Joint 3: 102.7 lbs., -46.0 lbs. Joint 4: 74.1 lbs., -19.1 lbs.
	2	4.00	0.00	JACK-OPEN WJ2	01-10-15 01-10-15	2 X 4	2 X 4	00-10-08		Joint 2: 142.2 lbs., -63.3 lbs. Joint 3: 43.0 lbs., -22.4 lbs. Joint 4: 37.4 lbs., -9.6 lbs.

Reaction Summary of Order





ComTech ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1221-6758
ORDER DATE	12/06/21	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Mike Sans	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 237-7798	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 202 Anderson Creek LOT # 202 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2695 "K" LF2, 15X8 JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 192 Kensington Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE: 9/16/20</p>

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 01/06/22
Roof Order	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	WM 01/06/22

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
		20.0,10.0,0.0,10.0	1.15								
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS	
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT		
	4	4.00	0.00	MONOPITCH WM7	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 295.1 lbs. -115.1 lbs.	Joint 4 221.3 lbs. -97.6 lbs.
	1	4.00	0.00	GABLE WM9	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 295.1 lbs. -165.7 lbs.	Joint 4 221.3 lbs. -142.4 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
10	Hardware	CS16 16Ga Coil Strap			USP (RS150) Sold Per Foot
1	Hangers, USP	HJC26			SIMPSON (THJU26)
24	Hangers, USP	HUS 26			SIMPSON (HUS26)