

Reaction Summary of Order



| | | | |
|-----------------|----------------|-----------------|-----------------|
| REQ. QUOTE DATE | / / | ORDER # | J0222-0635 |
| ORDER DATE | 02/07/22 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000006689 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Chris Martin | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Chris Martin | SALES REP | Scot Duncan |
| JOBSITE PHONE # | (910) 481-0503 | SALES AREA | Marshall Naylor |

| | | | |
|---------|---|---|---|
| SOLD TO | Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503 | JOB NAME: Lot 680 Lexington Plantation MODEL: 32000 TAG: CC 2325 "F" LF2, RP, No DELIVERY INSTRUCTIONS: | LOT # 680 SUBDIV: Lexington Plantation JOB CATEGORY: B & S - Build and Ship |
| | Cates Building, Inc. Lot 680 Lexington Plantation Cameron, NC | SPECIAL INSTRUCTIONS: | PLAN SEAL DATE: 4/30/21 BY DATE |

| | | | | | | | |
|---------------------|---------------|-------------|-----------|--------------|------------------|---------|-------------|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-04-03 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| | END CUT | RETURN | | | | LAYOUT | WM 02/14/22 |
| Roof Order | NO | GABLE STUDS | 16 IN. OC | JOBSITE | 1 | CUTTING | WM 02/14/22 |

| | | | | |
|---------------------|---------------------|---------------------|--------------|--|
| ROOF TRUSSES | LOADING INFORMATION | TOLL-TCDL-BCLL-BCDL | STRESS INCR. | ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) |
| | | 20.0,10.0,0.0,10.0 | 1.15 | |

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS |
|---------|-----|-------|------|--------------|----------------------|--------|-------|----------|----------|---|
| | | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | |
| | 6 | 7.50 | 0.00 | COMMON A1 | 30-00-00 29-11-08 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 2 Joint 9 1347.4 lbs. 1281.3 lbs. -108.3 lbs. -76.8 lbs. |
| | 1 | 7.50 | 0.00 | GABLE A1-GE | 30-00-00 29-11-08 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 2 Joint 18 Joint 19 Joint 20 Joint 21 264.2 lbs. 22.6 lbs. 9.7 lbs. 140.6 lbs. 183.0 lbs. -166.2 lbs. -18.0 lbs. 2.4 lbs. -66.4 lbs. -90.9 lbs. |
| | 5 | 7.50 | 0.00 | COMMON A2 | 30-00-00 29-11-08 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 2 Joint 9 1425.7 lbs. 1365.1 lbs. -108.3 lbs. -76.8 lbs. |
| | 4 | 7.50 | 0.00 | COMMON A3 | 33-10-08 33-10-00 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 2 Joint 9 1636.6 lbs. 1585.9 lbs. -118.9 lbs. -106.2 lbs. |
| | 1 | 7.50 | 0.00 | GABLE A4 | 33-10-08 33-10-00 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 2 Joint 14 1541.0 lbs. 1596.3 lbs. -312.4 lbs. -310.8 lbs. |
| | 5 | 7.50 | 0.00 | COMMON B1 | 32-00-00 31-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 Joint 8 1513.0 lbs. 1513.0 lbs. -112.4 lbs. -112.4 lbs. |
| | 1 | 7.50 | 0.00 | GABLE B1-GE | 32-00-00 31-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 Joint 20 Joint 22 Joint 23 Joint 24 219.2 lbs. 169.3 lbs. 197.4 lbs. 173.9 lbs. 175.5 lbs. -106.4 lbs. -28.1 lbs. -145.4 lbs. -85.4 lbs. -86.2 lbs. |
| | 1 | 8.00 | 0.00 | GABLE C1 | 19-08-00 19-07-00 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 8 Joint 11 Joint 12 882.9 lbs. 756.9 lbs. 637.0 lbs. -96.9 lbs. 27.5 lbs. -251.6 lbs. |
| | 1 | 8.00 | 0.00 | COMMON D1-GE | 10-08-00 10-07-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 Joint 8 Joint 10 Joint 11 Joint 12 207.6 lbs. 207.6 lbs. 276.6 lbs. 105.4 lbs. 283.8 lbs. -51.7 lbs. -49.1 lbs. -149.6 lbs. 5.6 lbs. -156.2 lbs. |
| | 4 | 4.00 | 0.00 | COMMON E1 | 12-00-00 12-00-00 | 2 X 4 | 2 X 4 | 00-10-08 | 00-10-08 | Joint 2 Joint 4 529.6 lbs. 529.6 lbs. -217.2 lbs. -217.2 lbs. |
| | 1 | 4.00 | 0.00 | GABLE E1-GE | 12-00-00 12-00-00 | 2 X 4 | 2 X 4 | 00-10-08 | 00-10-08 | Joint 2 Joint 4 529.6 lbs. 529.6 lbs. -304.6 lbs. -304.6 lbs. |

Reaction Summary of Order



| | | | |
|-----------------|----------------|-----------------|-----------------|
| REQ. QUOTE DATE | / / | ORDER # | J0222-0635 |
| ORDER DATE | 02/07/22 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000006689 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Chris Martin | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Chris Martin | SALES REP | Scot Duncan |
| JOBSITE PHONE # | (910) 481-0503 | SALES AREA | Marshall Naylor |

| | | | |
|---------|---|---|---|
| SOLD TO | Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503 | JOB NAME: Lot 680 Lexington Plantation MODEL: 32000 DELIVERY INSTRUCTIONS: | LOT # 680 SUBDIV: Lexington Plantation TAG: CC 2325 "F" LF2, RP, No JOB CATEGORY: B & S - Build and Ship |
| | Cates Building, Inc. Lot 680 Lexington Plantation Cameron, NC | SPECIAL INSTRUCTIONS: | PLAN SEAL DATE: 4/30/21 BY DATE |

| | | | | | | | |
|---------------------|---------------|-------------|-----------|--------------|------------------|---------|-------------|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-04-03 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| | END CUT | RETURN | | | | LAYOUT | WM 02/14/22 |
| Roof Order | NO | GABLE STUDS | 16 IN. OC | JOBSITE | 1 | CUTTING | WM 02/14/22 |

| | | | | |
|---------------------|---------------------|---------------------|--------------|--|
| ROOF TRUSSES | LOADING INFORMATION | TOLL-TCDL-BCLL-BCDL | STRESS INCR. | ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) |
| | | 20.0,10.0,0.0,10.0 | 1.15 | |

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | |
|---------|------------|-------|------|-----------------|----------------------|--------|--------|----------|----------|---------------------------------------|--|--------------------------------------|-------------------------------------|--------------------------------------|
| | | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | | | | | |
| | 1 2 Ply | 0.00 | 0.00 | FLAT GIRDER H01 | 21-00-00 21-00-00 | 2 X 6 | 2 X 8 | | | Joint 6 8266.6 lbs. -827.1 lbs. | Joint 11 7598.5 lbs. -828.8 lbs. | | | |
| | 6 | 7.50 | 0.00 | JACK-OPEN J01 | 03-09-00 03-08-08 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 2 203.2 lbs. 2.4 lbs. | Joint 3 111.7 lbs. -69.9 lbs. | Joint 4 70.0 lbs. 17.5 lbs. | | |
| | 5 | 7.50 | 0.00 | JACK-OPEN J02 | 03-07-08 03-07-08 | 2 X 6 | 2 X 6 | | | Joint 1 142.5 lbs. 16.1 lbs. | Joint 3 120.3 lbs. -71.6 lbs. | Joint 4 71.3 lbs. 17.8 lbs. | | |
| | 6 | 5.00 | 0.00 | MONOPITCH M1 | 05-00-00 05-00-00 | 2 X 4 | 2 X 6 | 01-03-08 | | Joint 2 271.1 lbs. -81.8 lbs. | Joint 4 198.8 lbs. -69.0 lbs. | | | |
| | 4 | 5.00 | 0.00 | ROOF M2 | 03-00-00 03-00-00 | 2 X 4 | 2 X 10 | 01-03-08 | 02-03-08 | Joint 2 1121.6 lbs. -145.9 lbs. | Joint 5 1784.0 lbs. -217.1 lbs. | | | |
| | 6 | 5.00 | 0.00 | MONOPITCH M3 | 03-00-00 03-00-00 | 2 X 4 | 2 X 4 | 01-03-08 | | Joint 2 217.5 lbs. -74.8 lbs. | Joint 4 83.3 lbs. -29.3 lbs. | | | |
| | 5 | 5.00 | 0.00 | MONOPITCH M4 | 02-00-00 02-00-00 | 2 X 4 | 2 X 6 | 01-03-08 | 01-00-00 | Joint 2 382.3 lbs. -127.8 lbs. | Joint 4 569.2 lbs. -175.8 lbs. | | | |
| | 2 | 5.00 | 0.00 | MONOPITCH M5 | 02-00-00 02-00-00 | 2 X 4 | 2 X 6 | 01-03-08 | 01-00-00 | Joint 1 110.1 lbs. -27.2 lbs. | Joint 2 383.4 lbs. -128.1 lbs. | Joint 3 110.2 lbs. -32.3 lbs. | Joint 4 537.7 lbs. 3.4 lbs. | |
| | 1 | 8.00 | 0.00 | VALLEY VC01 | 15-10-15 15-10-15 | 2 X 4 | 2 X 4 | | | Joint 1 133.3 lbs. -6.7 lbs. | Joint 5 125.4 lbs. 6.2 lbs. | Joint 6 377.9 lbs. -115.0 lbs. | Joint 7 247.4 lbs. 45.1 lbs. | Joint 8 378.0 lbs. -115.1 lbs. |
| | 1 | 8.00 | 0.00 | VALLEY VC02 | 12-01-15 12-01-15 | 2 X 4 | 2 X 4 | | | Joint 1 54.8 lbs. -30.1 lbs. | Joint 2 808.6 lbs. -40.5 lbs. | Joint 5 41.6 lbs. -12.5 lbs. | Joint 6 313.5 lbs. -99.5 lbs. | Joint 7 264.2 lbs. 27.3 lbs. |
| | 1 | 8.00 | 0.00 | VALLEY VC03 | 08-04-15 08-04-15 | 2 X 4 | 2 X 4 | | | Joint 1 161.8 lbs. -28.4 lbs. | Joint 3 161.8 lbs. -34.2 lbs. | Joint 4 272.3 lbs. 10.1 lbs. | | |

Reaction Summary of Order




ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|----------------|-----------------|-----------------|
| REQ. QUOTE DATE | / / | ORDER # | J0222-0635 |
| ORDER DATE | 02/07/22 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 0000006689 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Chris Martin | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Chris Martin | SALES REP | Scot Duncan |
| JOBSITE PHONE # | (910) 481-0503 | SALES AREA | Marshall Naylor |

| | | | |
|-------------|---|---|---|
| S O L D T O | Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503 | JOB NAME: Lot 680 Lexington Plantation MODEL: 32000 TAG: CC 2325 "F" LF2, RP, No DELIVERY INSTRUCTIONS: | LOT # 680 SUBDIV: Lexington Plantation JOB CATEGORY: B & S - Build and Ship |
| | Cates Building, Inc. Lot 680 Lexington Plantation Cameron, NC | SPECIAL INSTRUCTIONS: | PLAN SEAL DATE: 4/30/21 BY DATE |

| | | | | | | | |
|-----------------------------------|---------------|-------------|-----------|--------------|------------------|---------|-------------|
| BUILDING DEPARTMENT Roof Order | OVERHANG INFO | HEEL HEIGHT | 00-04-03 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| | END CUT | RETURN | | | | LAYOUT | WM 02/14/22 |
| | NO | GABLE STUDS | 16 IN. OC | JOBSITE | 1 | CUTTING | WM 02/14/22 |

| ROOF TRUSSES | | LOADING INFORMATION | | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) | | | | |
|--|-----|----------------------------|------|---------------------|----------------------|---|-------|----------|-------|---|
| | | | | 20.0,10.0,0.0,10.0 | 1.15 | | | | | |
| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS |
|  | PLY | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | |
| | 1 | 8.00 | 0.00 | VALLEY VC04 | 04-07-15 04-07-15 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 3 Joint 4 80.4 lbs. 80.4 lbs. 135.2 lbs. -14.1 lbs. -17.0 lbs. 5.0 lbs. |

| ITEMS | | | | | | | | | | |
|--------------|--------------|--------|-----------------|-------------|-----------------|--|--|--|--|--|
| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES | | | | | |
| 11 | Hangers, USP | HUS 28 | | | SIMPSON (HUS28) | | | | | |
| 7 | Hangers, USP | JUS26 | | | SIMPSON (LUS26) | | | | | |