



Reilly Road Industrial Park • P.O. Box 40408
Fayetteville, North Carolina 28309
(910) 864-TRUS • 1-800-868-5295
Fax (910) 864-4444 • www.comtechfay.com

ROOF & FLOOR TRUSSES HANGERS & BEAMS

October, 31 2022

To: Harnett County Building Inspections Department

Job: Weaver Development – Lot 3 McPhail Farm / Harnett Co.

Concern: 3-Ply Girder Truss / Gap Between Plys

The Concern is for the 3-PLY Girder truss "G1-GR" not attached together properly. Builder has applied bolts to pull truss plys together eliminating the excessive gap in girder truss "G1-GR". The truss now looks to be properly nailed and bolted together.

Sincerely, Dwayne Naylor

Dwayne Naylor

Dwayne Naylor

Design Manager

Cell 910-237-5045

email dnaylor@comtechfay.com

Comtech, Inc.