

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS












REQ. QUOTE DATE	/ /	ORDER #	J0422-2019
ORDER DATE	04/13/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 52 Anderson Creek LOT # 52 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-2652 / Elev. C / CP JOB CATEGORY: Residential - Roof
	Caviness & Cates Lot 52 Anderson Creek Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:
PLAN SEAL DATE: 1/21/21		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 04/20/22
	PLUMB	NO	GABLE STUDS	0 IN. OC	MAIL 1	JOBSITE 2	MAIL 1
					JOBSITE 2	MAIL 1	JOBSITE 2
						CUTTING	WM 04/20/22

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TOLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	5	10.25	0.00	ATTIC A1	28-00-00 27-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 12 1797.8 lbs. 178.8 lbs.	Joint 16 1797.8 lbs. 178.8 lbs.			
	3	10.25	0.00	ATTIC A1A	28-00-00 27-11-00	2 X 8	2 X 10		00-11-00	Joint 11 1798.9 lbs. 179.2 lbs.	Joint 15 1739.6 lbs. 192.4 lbs.			
	1	10.25	0.00	GABLE A1GE	28-00-00 27-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 13 627.1 lbs. -7.1 lbs.	Joint 14 -2.5 lbs. -276.9 lbs.	Joint 15 1222.3 lbs. -248.9 lbs.	Joint 17 1236.0 lbs. -256.7 lbs.	Joint 18 10.6 lbs. -276.9 lbs.
	1 2 Ply	10.25	0.00	ATTIC A2	28-00-00 27-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 12 2247.2 lbs. 223.5 lbs.	Joint 16 2247.2 lbs. 223.5 lbs.			
	1	10.25	0.00	GABLE A2GE	28-00-00 27-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 13 785.3 lbs. -9.3 lbs.	Joint 14 -5.3 lbs. -362.3 lbs.	Joint 15 1549.2 lbs. -310.1 lbs.	Joint 17 1470.3 lbs. -333.7 lbs.	Joint 18 708.2 lbs. -36.8 lbs.
	10	10.25	0.00	ATTIC B1	24-00-00 23-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 12 1519.2 lbs. 152.2 lbs.	Joint 16 1472.6 lbs. 139.5 lbs.			
	1	10.25	0.00	GABLE B1GE	24-00-00 23-11-00	2 X 8	2 X 10	00-11-00	00-11-00	Joint 11 506.1 lbs. 0.1 lbs.	Joint 12 10.6 lbs. -172.4 lbs.	Joint 13 981.4 lbs. -231.0 lbs.	Joint 15 979.1 lbs. -244.2 lbs.	Joint 16 59.6 lbs. -116.0 lbs.
	1	12.00	0.00	GABLE C1GE	21-00-00 20-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 10 518.5 lbs. -82.4 lbs.	Joint 11 92.1 lbs. 17.4 lbs.	Joint 12 529.2 lbs. -645.7 lbs.	Joint 13 125.8 lbs. 23.5 lbs.	Joint 15 118.3 lbs. 23.8 lbs.
	5	12.00	0.00	ATTIC C2	21-00-00 20-11-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1457.0 lbs. 168.3 lbs.	Joint 16 1457.0 lbs. 168.3 lbs.			
	4	12.00	0.00	ATTIC C3	21-00-00 20-11-00	2 X 6	2 X 10	00-11-00		Joint 10 1415.1 lbs. 166.7 lbs.	Joint 14 1455.1 lbs. 169.2 lbs.			
	10	4.00	0.00	MONOPITCH M1	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 291.8 lbs. -113.9 lbs.	Joint 4 219.4 lbs. -96.7 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS









REQ. QUOTE DATE	/ /	ORDER #	J0422-2019
ORDER DATE	04/13/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 52 Anderson Creek LOT # 52 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC-2652 / Elev. C / CP JOB CATEGORY: Residential - Roof
	Caviness & Cates Lot 52 Anderson Creek Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 1/21/21
BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN				LAYOUT	WM 04/20/22	
	PLUMB	NO	GABLE STUDS	0 IN. OC	MAIL 1	JOBSITE 2	CUTTING	WM 04/20/22

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	2	4.00	0.00	GABLE M1GE	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 Joint 6 Joint 7 Joint 8 130.4 lbs. 55.1 lbs. 166.9 lbs. 161.8 lbs. -37.9 lbs. -19.5 lbs. -59.8 lbs. -65.8 lbs.
	4	4.00	0.00	MONOPITCH P1	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 5 528.9 lbs. 462.3 lbs. -195.0 lbs. -200.9 lbs.
	1	4.00	0.00	GABLE P1GE	12-00-00 12-00-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 5 528.9 lbs. 462.3 lbs. -153.3 lbs. -164.5 lbs.
	1	10.00	0.00	GABLE VA1	20-09-02 20-09-02	2 X 4	2 X 4			Joint 1 Joint 5 Joint 7 Joint 11 Joint 12 130.5 lbs. 621.5 lbs. 511.9 lbs. 104.9 lbs. 208.1 lbs. -60.6 lbs. -28.7 lbs. -26.6 lbs. -12.3 lbs. -125.5 lbs.
	1	10.00	0.00	VALLEY VA2	16-07-15 16-07-15	2 X 4	2 X 4			Joint 1 Joint 5 Joint 6 Joint 8 Joint 9 168.2 lbs. 153.3 lbs. 457.1 lbs. 348.8 lbs. 457.3 lbs. -13.1 lbs. 16.3 lbs. -152.2 lbs. 56.2 lbs. -152.3 lbs.
	1	10.00	0.00	VALLEY VA3	12-06-12 12-06-12	2 X 4	2 X 4			Joint 1 Joint 2 Joint 5 Joint 6 Joint 7 94.6 lbs. 1249.6 lbs. 78.2 lbs. 327.0 lbs. 242.5 lbs. -33.2 lbs. -210.6 lbs. -11.3 lbs. -123.2 lbs. 53.9 lbs.
	1	10.00	0.00	VALLEY VA4	08-05-09 08-05-09	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 178.8 lbs. 178.9 lbs. 260.8 lbs. -27.0 lbs. -34.0 lbs. 26.7 lbs.
	1	10.00	0.00	VALLEY VA5	04-04-06 04-04-06	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 84.0 lbs. 84.1 lbs. 122.5 lbs. -12.7 lbs. -16.0 lbs. 12.5 lbs.