

Reaction Summary of Order




ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0522-2642
ORDER DATE	05/17/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 153 Anderson Creek MODEL: 32000 TAG: CC 2325 "F" RF3, 3rd DELIVERY INSTRUCTIONS:	LOT # 153 SUBDIV: Anderson Creek JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 301 Timber Skip Dr. Cameron, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 4/30/2021

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 06/10/22
Roof Order	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	WM 06/10/22

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	6	7.50	0.00	COMMON A1	30-00-00 29-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1347.4 lbs. -108.3 lbs.	Joint 9 1281.3 lbs. -76.8 lbs.			
	1	7.50	0.00	GABLE A1-GE	30-00-00 29-11-08	2 X 6	2 X 6	00-11-00		Joint 2 264.2 lbs. -166.2 lbs.	Joint 18 22.6 lbs. -18.0 lbs.	Joint 19 9.7 lbs. 2.4 lbs.	Joint 20 140.6 lbs. -66.4 lbs.	Joint 21 183.0 lbs. -90.9 lbs.
	5	7.50	0.00	COMMON A2	30-00-00 29-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1425.7 lbs. -108.3 lbs.	Joint 9 1365.1 lbs. -76.8 lbs.			
	4	7.50	0.00	COMMON A3	33-10-08 33-10-00	2 X 6	2 X 6	00-11-00		Joint 2 1636.6 lbs. -118.9 lbs.	Joint 9 1585.9 lbs. -106.2 lbs.			
	1	7.50	0.00	GABLE A4	33-10-08 33-10-00	2 X 6	2 X 6	00-11-00		Joint 2 1540.9 lbs. -312.4 lbs.	Joint 14 1596.3 lbs. -310.8 lbs.			
	5	7.50	0.00	COMMON B1	32-00-00 31-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1513.0 lbs. -112.4 lbs.	Joint 8 1513.0 lbs. -112.4 lbs.			
	1	7.50	0.00	GABLE B1-GE	32-00-00 31-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 219.2 lbs. -106.4 lbs.	Joint 20 169.3 lbs. -28.1 lbs.	Joint 22 197.4 lbs. -145.4 lbs.	Joint 23 173.9 lbs. -85.4 lbs.	Joint 24 175.5 lbs. -86.2 lbs.
	1	8.00	0.00	GABLE C1	19-08-00 19-07-00	2 X 6	2 X 6	00-11-00		Joint 8 882.9 lbs. -96.9 lbs.	Joint 11 756.9 lbs. 27.5 lbs.	Joint 12 637.0 lbs. -251.6 lbs.		
	1	8.00	0.00	COMMON D1-GE	10-08-00 10-07-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 207.6 lbs. -51.7 lbs.	Joint 8 207.6 lbs. -49.1 lbs.	Joint 10 276.6 lbs. -149.6 lbs.	Joint 11 105.4 lbs. 5.6 lbs.	Joint 12 283.8 lbs. -156.2 lbs.
	4	4.00	0.00	COMMON E1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -217.2 lbs.	Joint 4 529.6 lbs. -217.2 lbs.			
	1	4.00	0.00	GABLE E1-GE	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -304.6 lbs.	Joint 4 529.6 lbs. -304.6 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0522-2642
ORDER DATE	05/17/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 153 Anderson Creek MODEL: 32000 TAG: CC 2325 "F" RF3, 3rd DELIVERY INSTRUCTIONS:	LOT # 153 SUBDIV: Anderson Creek JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 301 Timber Skip Dr. Cameron, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 4/30/2021

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 06/10/22
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	WM 06/10/22

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TOLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 12	Joint 14	Joint 15	Joint 16
	1	8.00	0.00	HIP G01	20-00-00 20-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 148.5 lbs. -40.4 lbs.	Joint 12 143.4 lbs. -3.7 lbs.	Joint 14 181.1 lbs. -62.4 lbs.	Joint 15 168.4 lbs. -48.7 lbs.	Joint 16 180.5 lbs. -54.0 lbs.
	6	8.00	0.00	COMMON G02	20-00-00 20-00-00	2 X 6	2 X 4	00-10-08	00-10-08	Joint 2 978.5 lbs. -73.2 lbs.	Joint 4 978.5 lbs. -73.2 lbs.			
	1 2 Ply	0.00	0.00	FLAT GIRDER H01	21-00-00 21-00-00	2 X 6	2 X 8			Joint 6 8266.4 lbs. -827.1 lbs.	Joint 11 7598.4 lbs. -828.8 lbs.			
	6	7.50	0.00	JACK-OPEN J01	03-09-00 03-08-08	2 X 6	2 X 6	00-11-00		Joint 2 203.2 lbs. 2.4 lbs.	Joint 3 111.7 lbs. -69.9 lbs.	Joint 4 70.0 lbs. 17.5 lbs.		
	5	7.50	0.00	JACK-OPEN J02	03-07-08 03-07-08	2 X 6	2 X 6			Joint 1 142.5 lbs. 16.1 lbs.	Joint 3 120.3 lbs. -71.6 lbs.	Joint 4 71.3 lbs. 17.8 lbs.		
	6	5.00	0.00	MONOPITCH M1	05-00-00 05-00-00	2 X 4	2 X 6	01-03-08		Joint 2 271.1 lbs. -81.8 lbs.	Joint 4 198.8 lbs. -69.0 lbs.			
	4	5.00	0.00	ROOF M2	03-00-00 03-00-00	2 X 4	2 X 10	01-03-08	02-03-08	Joint 2 1121.6 lbs. -145.9 lbs.	Joint 5 1784.0 lbs. -217.1 lbs.			
	6	5.00	0.00	MONOPITCH M3	03-00-00 03-00-00	2 X 4	2 X 4	01-03-08		Joint 2 217.5 lbs. -74.8 lbs.	Joint 4 83.3 lbs. -29.3 lbs.			
	5	5.00	0.00	MONOPITCH M4	02-00-00 02-00-00	2 X 4	2 X 6	01-03-08	01-00-00	Joint 2 382.3 lbs. -127.8 lbs.	Joint 4 569.2 lbs. -175.8 lbs.			
	2	5.00	0.00	MONOPITCH M5	02-00-00 02-00-00	2 X 4	2 X 6	01-03-08	01-00-00	Joint 2 383.4 lbs. -128.1 lbs.	Joint 4 576.0 lbs. -177.9 lbs.			
	1	8.00	0.00	VALLEY VC01	15-10-15 15-10-15	2 X 4	2 X 4			Joint 1 200.9 lbs. -26.3 lbs.	Joint 3 200.9 lbs. -26.3 lbs.	Joint 4 298.5 lbs. 13.1 lbs.	Joint 5 125.4 lbs. 6.2 lbs.	Joint 6 377.9 lbs. -115.0 lbs.

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	//	ORDER #	J0522-2642
ORDER DATE	05/17/22	QUOTE #	
DELIVERY DATE	//	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	//	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 153 Anderson Creek MODEL: 32000 TAG: CC 2325 "F" RF3, 3rd DELIVERY INSTRUCTIONS:	LOT # 153 SUBDIV: Anderson Creek JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 301 Timber Skip Dr. Cameron, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 4/30/2021

BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	//
	END CUT	RETURN				LAYOUT	WM 06/10/22
	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	WM 06/10/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	8.00	0.00	VALLEY VC02	12-01-15 12-01-15	2 X 4	2 X 4			Joint 1 Joint 5 Joint 6 Joint 7 Joint 8 950.4 lbs. 41.6 lbs. 313.5 lbs. 264.2 lbs. 313.7 lbs. -377.2 lbs. -12.5 lbs. -99.5 lbs. 27.3 lbs. -99.6 lbs.
	1	8.00	0.00	VALLEY VC03	08-04-15 08-04-15	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 161.8 lbs. 161.8 lbs. 272.3 lbs. -28.4 lbs. -34.2 lbs. 10.1 lbs.
	1	8.00	0.00	VALLEY VC04	04-07-15 04-07-15	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 80.4 lbs. 80.4 lbs. 135.2 lbs. -14.1 lbs. -17.0 lbs. 5.0 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
11	Hangers, USP	HUS 28			SIMPSON (HUS28)
7	Hangers, USP	JUS26			SIMPSON (LUS26)