

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0522-2639
ORDER DATE	05/17/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 67 Anderson Creek LOT # 67 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2136 "F" RF2,RP, Bonus, JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 275 Timber Skip Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE: 5/21/21</p>

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	WM 06/14/22
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	CUTTING	WM 06/14/22

ROOF TRUSSES **LOADING INFORMATION**

TOLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	ATTIC A1	36-00-00 35-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 2 2319.0 lbs. -47.6 lbs.	Joint 10 2319.0 lbs. -47.6 lbs.			
	7	8.00	0.00	ATTIC A2	36-00-00 35-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 2 2317.2 lbs. 163.2 lbs.	Joint 10 2317.2 lbs. 163.2 lbs.			
	1	8.00	0.00	GABLE B1	36-00-00 35-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 296.8 lbs. -163.3 lbs.	Joint 24 230.7 lbs. -57.5 lbs.	Joint 26 216.9 lbs. -210.7 lbs.	Joint 27 172.4 lbs. -74.1 lbs.	Joint 28 177.2 lbs. -89.1 lbs.
	4	8.00	0.00	FAN B2	36-00-00 35-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1747.1 lbs. 15.3 lbs.	Joint 10 1747.1 lbs. 15.3 lbs.			
	5	8.00	0.00	ATTIC B3	36-00-00 35-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 2 889.0 lbs. -43.9 lbs.	Joint 12 980.0 lbs. -98.9 lbs.	Joint 17 1179.5 lbs. 192.1 lbs.	Joint 20 1295.2 lbs. 118.5 lbs.	
	1	12.00	0.00	ATTIC C1	24-00-00 24-00-00	2 X 6	2 X 10	00-10-08	00-10-08	Joint 2 1512.1 lbs. 10.8 lbs.	Joint 10 1512.1 lbs. 10.8 lbs.			
	3	12.00	0.00	ATTIC C2	24-00-00 24-00-00	2 X 6	2 X 10	00-10-08		Joint 2 1518.7 lbs. 141.5 lbs.	Joint 10 1475.5 lbs. 149.0 lbs.			
	1	4.00	0.00	GABLE M1	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 295.1 lbs. -105.4 lbs.	Joint 4 221.3 lbs. -77.6 lbs.			
	4	4.00	0.00	MONOPITCH M2	06-00-00 06-00-00	2 X 4	2 X 4	00-10-08		Joint 2 295.1 lbs. -117.4 lbs.	Joint 4 221.3 lbs. -95.3 lbs.			
	1	4.00	0.00	GABLE P1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -292.9 lbs.	Joint 4 529.6 lbs. -292.9 lbs.			
	6	4.00	0.00	COMMON P2	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -205.5 lbs.	Joint 4 529.6 lbs. -205.5 lbs.			

Reaction Summary of Order







ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0522-2639
ORDER DATE	05/17/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Martin	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Martin	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 916-7620	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 67 Anderson Creek LOT # 67 SUBDIV: Anderson Creek MODEL: 32000 TAG: CC 2136 "F" RF2,RP, Bonus, JOB CATEGORY: B & S - Build and Ship
	Caviness & Cates Building & 275 Timber Skip Dr. Cameron, NC	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE: 5/21/21</p>

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	WM 06/14/22
Roof Order	NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	WM 06/14/22

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	12.00	0.00	GABLE V1	10-10-15 10-10-15	2 X 4	2 X 4			Joint 1 Joint 7 Joint 8 Joint 9 Joint 10 129.2 lbs. 112.2 lbs. 164.5 lbs. 205.7 lbs. 137.4 lbs. -62.9 lbs. -37.7 lbs. -121.6 lbs. -149.1 lbs. 32.4 lbs.
	1	12.00	0.00	VALLEY V2	08-02-15 08-02-15	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 183.7 lbs. 183.7 lbs. 236.0 lbs. -32.7 lbs. -32.7 lbs. 31.1 lbs.
	1	12.00	0.00	VALLEY V3	05-06-15 05-06-15	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 118.8 lbs. 118.8 lbs. 152.5 lbs. -21.2 lbs. -21.2 lbs. 20.1 lbs.
	1	12.00	0.00	VALLEY V4	02-10-15 02-10-15	2 X 4	2 X 4			Joint 1 Joint 3 88.4 lbs. 88.4 lbs. -2.9 lbs. -2.9 lbs.