

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0822-3955
ORDER DATE	08/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Anthony Williams

SOLD TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 163 Ballard Woods MODEL: Roof TAG: Ponderosa Pine II DELIVERY INSTRUCTIONS: Delivery charge added for wide load.	LOT # 163 SUBDIV: Ballard Woods JOB CATEGORY: B & S - Build and Ship
	Watermark Homes Lot 163 Ballard Woods Harnett County, NC	SPECIAL INSTRUCTIONS: Copied from Lot 37 OH (J0322-1082) jb	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	/ /
						CUTTING	/ /

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	2	3.50	0.00	ROOF A1	50-11-00 50-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 313.4 lbs. -209.0 lbs.	Joint 13 1983.6 lbs. -121.7 lbs.	Joint 20 1964.6 lbs. -191.0 lbs.			
	1	3.50	0.00	GABLE A1-GE	50-11-00 50-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 286.5 lbs. -274.0 lbs.	Joint 26 395.2 lbs. 51.1 lbs.	Joint 28 1147.2 lbs. -725.3 lbs.	Joint 29 669.0 lbs. 13.6 lbs.	Joint 36 2150.9 lbs. -516.6 lbs.	
	9	8.00	0.00	COMMON A2	37-11-00 37-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 1529.9 lbs. -92.2 lbs.	Joint 12 1997.5 lbs. -115.3 lbs.				
	1	8.00	0.00	FINK A2-GE	37-11-00 37-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 1630.9 lbs. -268.1 lbs.	Joint 19 434.2 lbs. 44.0 lbs.	Joint 21 -13.6 lbs. -232.4 lbs.	Joint 22 1850.5 lbs. -540.5 lbs.		
	3	3.50	0.00	ROOF B1	44-11-00 44-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 300.6 lbs. -200.3 lbs.	Joint 11 1644.1 lbs. -90.8 lbs.	Joint 18 2100.5 lbs. -176.5 lbs.			
	1	3.50	0.00	GABLE B1-GE	44-11-00 44-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 435.1 lbs. -295.7 lbs.	Joint 27 365.8 lbs. 53.2 lbs.	Joint 29 222.4 lbs. -373.5 lbs.	Joint 30 1611.7 lbs. -734.2 lbs.	Joint 35 1917.3 lbs. -485.3 lbs.	
	4	8.00	0.00	COMMON B2	31-11-00 31-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 1578.0 lbs. -83.7 lbs.	Joint 10 1578.0 lbs. -83.7 lbs.				
	1	8.00	0.00	COMMON B2-GE	31-11-00 31-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 276.3 lbs. -129.3 lbs.	Joint 22 214.4 lbs. -38.4 lbs.	Joint 24 186.9 lbs. -168.2 lbs.	Joint 25 176.4 lbs. -79.3 lbs.	Joint 26 176.7 lbs. -88.4 lbs.	
	3	3.50	0.00	ROOF C1	40-11-00 40-11-00	2 X 6	2 X 6	01-05-00	01-05-00	Joint 2 439.7 lbs. -213.3 lbs.	Joint 11 1278.9 lbs. -84.4 lbs.	Joint 17 1872.9 lbs. -246.9 lbs.			
	5	10.00	0.00	ATTIC D1	23-11-00 23-11-00	2 X 6	2 X 10	01-05-00	01-05-00	Joint 12 1617.4 lbs. 158.9 lbs.	Joint 16 1617.4 lbs. 158.9 lbs.				
	2	10.00	0.00	ATTIC D1-GE	23-11-00 23-11-00	2 X 6	2 X 10	01-05-00	01-05-00	Joint 12 1613.4 lbs. 16.5 lbs.	Joint 16 1613.4 lbs. 16.5 lbs.				

Reaction Summary of Order












ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0822-3955
ORDER DATE	08/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Anthony Williams

SOLD TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 163 Ballard Woods MODEL: Roof TAG: Ponderosa Pine II DELIVERY INSTRUCTIONS: Delivery charge added for wide load.	LOT # 163 SUBDIV: Ballard Woods JOB CATEGORY: B & S - Build and Ship
	Watermark Homes Lot 163 Ballard Woods Harnett County, NC	SPECIAL INSTRUCTIONS: Copied from Lot 37 OH (J0322-1082) jb	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	/ /
						CUTTING	/ /

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	13	10.00	0.00	ATTIC D2	23-11-00 23-11-00	2 X 6	2 X 10	01-05-00		Joint 10 Joint 14 1530.5 lbs. 1620.5 lbs. 179.8 lbs. 161.0 lbs.
	3	10.00	0.00	ATTIC D2A	23-11-00 23-07-08	2 X 6	2 X 10			Joint 2 Joint 4 Joint 8 Joint 12 729.6 lbs. 729.6 lbs. 1514.1 lbs. 1530.3 lbs. -438.4 lbs. -438.4 lbs. 178.3 lbs. 185.2 lbs.
	2 2 Ply	10.00	0.00	ATTIC D3	23-11-00 23-11-00	2 X 6	2 X 10	01-05-00		Joint 10 Joint 14 3058.0 lbs. 3240.2 lbs. 358.4 lbs. 319.4 lbs.
	1	10.00	0.00	GABLE VA-1	20-10-06 20-10-06	2 X 4	2 X 4			Joint 1 Joint 11 Joint 12 Joint 13 Joint 14 221.7 lbs. 216.5 lbs. 205.5 lbs. 189.6 lbs. 145.8 lbs. -45.3 lbs. -37.6 lbs. -127.3 lbs. -102.1 lbs. -131.2 lbs.
	1	10.00	0.00	GABLE VA-2	17-08-00 17-08-00	2 X 4	2 X 4			Joint 1 Joint 5 Joint 6 Joint 8 Joint 9 120.9 lbs. 89.8 lbs. 548.0 lbs. 611.7 lbs. 548.1 lbs. -68.4 lbs. -37.3 lbs. -185.6 lbs. 75.8 lbs. -185.7 lbs.
	1	10.00	0.00	GABLE VA-3	14-05-09 14-05-09	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 291.9 lbs. 291.9 lbs. 670.9 lbs. -32.0 lbs. -44.5 lbs. 16.0 lbs.
	1	10.00	0.00	GABLE VA-4	11-03-03 11-03-03	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 223.5 lbs. 223.5 lbs. 389.8 lbs. -24.5 lbs. -34.1 lbs. 12.2 lbs.
	1	10.00	0.00	VALLEY VA-5	08-00-13 08-00-13	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 167.9 lbs. 168.0 lbs. 245.0 lbs. -25.3 lbs. -32.0 lbs. 25.1 lbs.
	1	10.00	0.00	VALLEY VA-6	04-10-06 04-10-06	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 93.9 lbs. 93.9 lbs. 137.0 lbs. -14.2 lbs. -17.9 lbs. 14.0 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	HUS 26			SIMPSON (HUS26)

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0822-3955
ORDER DATE	08/04/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Anthony Williams

SOLD TO	Watermark Homes, Inc. 196 Annettte Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 163 Ballard Woods MODEL: Roof TAG: Ponderosa Pine II DELIVERY INSTRUCTIONS: Delivery charge added for wide load.	LOT # 163 SUBDIV: Ballard Woods JOB CATEGORY: B & S - Build and Ship
	Watermark Homes Lot 163 Ballard Woods Harnett County, NC	SPECIAL INSTRUCTIONS: Copied from Lot 37 OH (J0322-1082) jb	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /				
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	/ /
END CUT	RETURN										
PLUMB	NO										
						CUTTING	/ /				

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM2 & BM3
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	10-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	24-00-00		GDH