

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0822-4240
ORDER DATE	08/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000138
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	NONE	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	NONE	SALES REP	Lenny Norris
JOBSITE PHONE #	() -	SALES AREA	Curtis Quick

SOLD TO	Cash--Lenny	JOB NAME: Fisher Residence		LOT #	SUBDIV:
		MODEL:	TAG: Honeysuckle	JOB CATEGORY: WCall - Will Call	
SHIPP TO	Jamie Fisher	DELIVERY INSTRUCTIONS:			
	Harnett Co., NC	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE: _____ BY _____ DATE _____					

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/19/22
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 08/19/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	11	4.00	0.00	PIGGYBACK A1	54-03-08 54-03-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 398.4 lbs. -201.1 lbs.	Joint 13 2344.6 lbs. -101.9 lbs.	Joint 20 1958.3 lbs. -213.9 lbs.			
	1	4.00	0.00	GABLE A1GE	54-03-08 54-03-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 398.4 lbs. -271.4 lbs.	Joint 13 2199.4 lbs. -389.2 lbs.	Joint 20 1958.3 lbs. -503.9 lbs.			
	4	4.00	0.00	PIGGYBACK A2	37-04-00 37-04-00	2 X 6	2 X 6		00-10-08	Joint 9 2196.7 lbs. -85.4 lbs.	Joint 14 1211.0 lbs. -43.6 lbs.				
	1	9.00	0.00	PIGGYBACK A3	37-04-00 37-04-00	2 X 6	2 X 6		00-10-08	Joint 9 2196.7 lbs. -90.4 lbs.	Joint 14 1211.8 lbs. -35.6 lbs.				
	1	9.00	0.00	GABLE A3GE	37-04-00 37-04-00	2 X 6	2 X 6		00-10-08	Joint 9 2053.0 lbs. -357.3 lbs.	Joint 14 1202.8 lbs. -169.9 lbs.				
	5	4.00	0.00	ROOF B1	46-03-08 46-03-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 397.4 lbs. -191.5 lbs.	Joint 10 1659.8 lbs. -80.4 lbs.	Joint 16 2212.2 lbs. -190.0 lbs.			
	1	4.00	0.00	GABLE B1GE	46-03-08 46-03-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 395.3 lbs. -260.6 lbs.	Joint 11 1661.6 lbs. -277.5 lbs.	Joint 17 2214.4 lbs. -526.3 lbs.			
	1	9.00	0.00	FINK C1	34-03-08 34-03-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1699.6 lbs. -77.0 lbs.	Joint 8 1699.6 lbs. -77.0 lbs.				
	1	9.00	0.00	GABLE C1GE	34-03-08 34-03-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 340.8 lbs. -192.0 lbs.	Joint 22 275.8 lbs. -95.7 lbs.	Joint 24 164.2 lbs. -159.9 lbs.	Joint 25 186.9 lbs. -104.9 lbs.	Joint 26 178.2 lbs. -97.2 lbs.	
	6	9.00	0.00	COMMON C2	29-04-00 29-04-00	2 X 6	2 X 6		00-10-08	Joint 6 1443.6 lbs. -64.7 lbs.	Joint 11 1414.1 lbs. -49.3 lbs.				

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0822-4240
ORDER DATE	08/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000138
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	NONE	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	NONE	SALES REP	Lenny Norris
JOBSITE PHONE #	() -	SALES AREA	Curtis Quick

SOLD TO	Cash--Lenny	JOB NAME: Fisher Residence		LOT #	SUBDIV:
		MODEL:	TAG: Honeysuckle	JOB CATEGORY: WCall - Will Call	
SHIPP TO	Jamie Fisher	DELIVERY INSTRUCTIONS:			
	Harnett Co., NC	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE:					
BY DATE					

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/19/22
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 08/19/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT	Joint 17	Joint 19	Joint 20	Joint 21
	1		9.00	0.00	GABLE C2GE 29-04-00 29-04-00	2 X 6	2 X 6		00-10-08	352.3 lbs. -269.0 lbs.	200.3 lbs. -171.8 lbs.	188.8 lbs. -105.5 lbs.	177.7 lbs. -97.0 lbs.	179.7 lbs. -98.3 lbs.
	3		9.00	0.00	COMMON D1 23-08-00 23-08-00	2 X 6	2 X 6	00-10-08	00-10-08	1222.2 lbs. -56.3 lbs.	1222.2 lbs. -56.3 lbs.			
	1		9.00	0.00	GABLE D1GE 23-08-00 23-08-00	2 X 6	2 X 6	00-10-08	00-10-08	1008.4 lbs. -196.6 lbs.	1008.6 lbs. -196.6 lbs.			
	6		9.00	0.00	COMMON D2 23-08-00 23-08-00	2 X 6	2 X 6	00-10-08		1222.8 lbs. -56.4 lbs.	1171.1 lbs. -43.7 lbs.			
	3		9.00	0.00	COMMON D3 23-08-00 23-08-00	2 X 6	2 X 6			1171.8 lbs. -43.7 lbs.	1171.8 lbs. -43.7 lbs.			
	16		9.00	0.00	PIGGYBACK PB1 07-07-05 07-07-05	2 X 4	2 X 4			199.8 lbs. -33.9 lbs.	199.8 lbs. -41.2 lbs.	263.5 lbs. 25.7 lbs.		
	2		9.00	0.00	GABLE PB1GE 07-07-05 07-07-05	2 X 4	2 X 4			96.8 lbs. -16.0 lbs.	96.8 lbs. -3.2 lbs.	203.5 lbs. -117.0 lbs.	115.1 lbs. 26.2 lbs.	204.3 lbs. -117.7 lbs.
	1		10.00	0.00	GABLE VA1 20-00-00 20-00-00	2 X 4	2 X 4			164.7 lbs. -81.0 lbs.	134.4 lbs. -36.0 lbs.	184.7 lbs. -111.9 lbs.	182.9 lbs. -109.8 lbs.	182.4 lbs. -114.5 lbs.
	1		10.00	0.00	VALLEY VA2 16-04-13 16-04-13	2 X 4	2 X 4			162.2 lbs. -14.0 lbs.	148.8 lbs. 14.9 lbs.	463.3 lbs. -149.6 lbs.	414.6 lbs. 56.2 lbs.	463.5 lbs. -149.7 lbs.
	1		10.00	0.00	VALLEY VA3 12-09-10 12-09-10	2 X 4	2 X 4			100.5 lbs. -31.4 lbs.	83.7 lbs. -9.0 lbs.	329.4 lbs. -123.8 lbs.	242.3 lbs. 54.2 lbs.	329.6 lbs. -124.0 lbs.

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0822-4240
ORDER DATE	08/19/22	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000138
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	NONE	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	NONE	SALES REP	Lenny Norris
JOBSITE PHONE #	() -	SALES AREA	Curtis Quick

SOLD TO	Cash--Lenny	JOB NAME: Fisher Residence		LOT #	SUBDIV:
		MODEL:	TAG: Honeysuckle	JOB CATEGORY: WCall - Will Call	
SHIPP TO	Jamie Fisher	DELIVERY INSTRUCTIONS:			
	Harnett Co., NC	SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE: _____ BY _____ DATE _____					

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/19/22
	PLUMB	NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 08/19/22

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		PLY	TOP			BOT	TOP	BOT	LEFT	
	1		10.00	0.00	VALLEY VA4 09-02-07 09-02-07	2 X 4	2 X 4			Joint 1 180.9 lbs. -19.9 lbs. Joint 3 181.0 lbs. -27.6 lbs. Joint 4 315.7 lbs. 9.9 lbs.
	1		10.00	0.00	VALLEY VA5 05-07-03 05-07-03	2 X 4	2 X 4			Joint 1 112.6 lbs. -17.0 lbs. Joint 3 112.5 lbs. -21.4 lbs. Joint 4 164.2 lbs. 16.8 lbs.
	1		10.00	0.00	VALLEY VA6 02-00-00 02-00-00	2 X 4	2 X 4			Joint 1 50.7 lbs. -2.2 lbs. Joint 3 50.7 lbs. -2.2 lbs.
	1		9.00	0.00	VALLEY VD1 08-11-12 08-11-12	2 X 4	2 X 4			Joint 1 178.6 lbs. -36.6 lbs. Joint 4 144.3 lbs. -56.1 lbs. Joint 5 362.1 lbs. 18.7 lbs.
	1		9.00	0.00	VALLEY VD2 06-02-09 06-02-09	2 X 4	2 X 4			Joint 1 121.5 lbs. -18.8 lbs. Joint 3 121.6 lbs. -23.5 lbs. Joint 4 190.1 lbs. 16.5 lbs.
	1		9.00	0.00	VALLEY VD3 02-02-09 02-02-09	2 X 4	2 X 4			Joint 1 56.6 lbs. -2.7 lbs. Joint 3 56.6 lbs. -2.8 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	25-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	24-00-00		BM2
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	20-00-00		BM3