

SOUTHEASTERN SOIL & ENVIRONMENTAL ASSOC., INC.
 PROPOSED SUBSURFACE WASTE DISPOSAL SYSTEM DETAIL SHEET

SUBDIVISION: ROLLING SPRINGS
 INITIAL SYSTEM: APPROVED 25% REDUCTION
 DISTRIBUTION: D-BOX
 BENCHMARK: 100.0
 NO. BEDROOMS: 4
 SEPTIC TANK SIZE: 1000

LOT: 133
 REPAIR: APPROVED 25% REDUCTION
 DISTRIBUTION: D-BOX
 LOCATION: FC 133/134
 LTAR: 0.5 GPD/FT²
 PUMP TANK SIZE: 1000

LINE	FLAG COLOR	ELEVATION	LENGTH
1	B	104.50	80'
2	Pu	103.34	80'
3	B	102.67	80'
			<u>240'</u>
4	Pu	101.58	80'
5	B	100.50	80'
6	Pu	99.67	80'
			<u>240'</u>

Installed
5/9/22

BY M EAKER

DATE 11/2022

TYPICAL PROFILE
 0-20 LI
 20-36 LT SCL/SL
 CR 2 > 36"
 120 TAP AT 18"

THERE SHALL BE NO GRADING,
 CUTTING, LOGGING OR OTHER SOIL
 DISTURBANCE IN SEPTIC AREA

HEALTH DEPARTMENT USE ONLY.
 DESIGNS DO NOT GUARANTEE FUNCTIONALITY

Southeastern Soil & Environmental Associates, Inc.

P.O. Box 9321

Phone/Fax (910) 822-4540
Email mike@southeasternsoil.com

