

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0623-3140
ORDER DATE	06/16/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	006359
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Tommy Collins	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Tommy Collins	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 303--5937	SALES AREA	Johnnie Baggett

SOLD TO	<b>McDonald Lumber Company</b> 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381	<b>JOB NAME:</b> 84 South Creek <b>MODEL:</b> Roof <b>TAG:</b> Braxton <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 84 <b>SUBDIV:</b> South Creek <b>JOB CATEGORY:</b>
	<b>McDonald Lumber Company</b> 84 South Creek Lillington, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 3921 Cullerton	<b>PLAN SEAL DATE:</b> BY      DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JRB	06/16/23
	END CUT	RETURN		NONE		LAYOUT	JRB	06/16/23
	PLUMB	NO	GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 20	Joint 21	Joint 22	Joint 23
	2	7.00	0.00	GABLE A1GE	31-11-00 31-11-00	2 X 6	2 X 6	00-10-08		Joint 2	Joint 20	Joint 21	Joint 22	Joint 23
										191.7 lbs.	123.9 lbs.	203.8 lbs.	169.5 lbs.	174.8 lbs.
										-84.6 lbs.	-22.4 lbs.	-121.6 lbs.	-75.5 lbs.	-77.8 lbs.
	13	7.00	0.00	COMMON A2	31-11-00 31-11-00	2 X 6	2 X 6	00-10-08		Joint 2	Joint 8			
										1473.7 lbs.	1423.4 lbs.			
										-83.1 lbs.	-70.8 lbs.			
	7	7.00	0.00	COMMON A2A	31-11-00 31-11-00	2 X 6	2 X 6	00-10-08		Joint 2	Joint 8			
										1461.9 lbs.	1411.6 lbs.			
										-83.1 lbs.	-70.8 lbs.			
	3	7.00	0.00	COMMON A3	31-11-00 31-11-00	2 X 6	2 X 6			Joint 1	Joint 7			
										1423.9 lbs.	1423.9 lbs.			
										-70.8 lbs.	-70.8 lbs.			
	4	7.00	0.00	COMMON A4	36-11-00 36-11-00	2 X 6	2 X 6	00-10-08		Joint 1	Joint 9			
										1381.8 lbs.	1757.0 lbs.			
										-71.9 lbs.	-131.7 lbs.			
	3	7.00	0.00	ROOF A5	36-11-00 36-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2	Joint 10			
										1431.6 lbs.	1756.3 lbs.			
										-84.2 lbs.	-131.7 lbs.			
	1	7.00	0.00	GABLE B1GE	25-11-00 25-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2	Joint 16	Joint 18	Joint 19	Joint 20
										188.8 lbs.	164.4 lbs.	258.5 lbs.	148.5 lbs.	178.3 lbs.
										-46.2 lbs.	5.1 lbs.	-133.1 lbs.	-65.3 lbs.	-78.6 lbs.
	8	7.00	0.00	COMMON B2	25-11-00 25-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2	Joint 8			
										1308.6 lbs.	1308.6 lbs.			
										-69.4 lbs.	-69.4 lbs.			
	2	7.00	0.00	COMMON B3	25-11-00 25-11-00	2 X 6	2 X 6		00-10-08	Joint 1	Joint 7			
										1258.6 lbs.	1309.1 lbs.			
										-57.0 lbs.	-69.4 lbs.			
	1	7.00	0.00	GABLE C1GE	11-11-00 11-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2	Joint 8			
										517.7 lbs.	517.7 lbs.			
										-115.9 lbs.	-115.9 lbs.			
	5	7.00	0.00	COMMON C2	11-11-00 11-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2	Joint 4			
										517.7 lbs.	517.7 lbs.			
										-76.7 lbs.	-76.7 lbs.			

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0623-3140
ORDER DATE	06/16/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	006359
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Tommy Collins	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Tommy Collins	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 303--5937	SALES AREA	Johnnie Baggett

SOLD TO	<b>McDonald Lumber Company</b> 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381	<b>JOB NAME:</b> 84 South Creek <b>MODEL:</b> Roof <b>TAG:</b> Braxton <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 84 <b>SUBDIV:</b> South Creek <b>JOB CATEGORY:</b>
	<b>McDonald Lumber Company</b> 84 South Creek Lillington, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 3921 Cullerton	<b>PLAN SEAL DATE:</b> BY      DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JRB	06/16/23
	END CUT	RETURN		NONE		LAYOUT	JRB	06/16/23
	PLUMB	NO	GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	7.00	0.00	GABLE D1GE	07-11-00 07-11-00	2 X 6	2 X 6	00-10-08		Joint 2      Joint 6      Joint 7      Joint 8      Joint 9 132.8 lbs.      77.5 lbs.      206.5 lbs.      105.4 lbs.      200.7 lbs. -24.0 lbs.      -5.2 lbs.      -103.7 lbs.      24.6 lbs.      -101.3 lbs.
	2	7.00	0.00	COMMON D2	07-11-00 07-11-00	2 X 6	2 X 6	00-10-08		Joint 2      Joint 4 361.0 lbs.      303.8 lbs. -50.9 lbs.      -46.6 lbs.
	1	7.00	0.00	GABLE VA1	21-06-07 21-06-07	2 X 4	2 X 4			Joint 1      Joint 11      Joint 12      Joint 13      Joint 15 109.8 lbs.      83.2 lbs.      213.9 lbs.      162.6 lbs.      175.7 lbs. -28.6 lbs.      6.8 lbs.      -96.0 lbs.      -72.1 lbs.      -80.4 lbs.
	1	7.00	0.00	VALLEY VA2	17-06-08 17-06-08	2 X 4	2 X 4			Joint 1      Joint 5      Joint 6      Joint 8      Joint 9 149.1 lbs.      149.1 lbs.      418.8 lbs.      237.3 lbs.      419.0 lbs. -4.1 lbs.      3.6 lbs.      -101.5 lbs.      49.9 lbs.      -101.6 lbs.
	1	7.00	0.00	VALLEY VA3	13-06-08 13-06-08	2 X 4	2 X 4			Joint 1      Joint 5      Joint 6      Joint 7      Joint 8 78.2 lbs.      66.3 lbs.      319.9 lbs.      273.9 lbs.      320.1 lbs. -11.6 lbs.      5.6 lbs.      -81.6 lbs.      34.4 lbs.      -81.8 lbs.
	1	7.00	0.00	VALLEY VA4	09-06-08 09-06-08	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 162.6 lbs.      162.6 lbs.      356.6 lbs. -21.1 lbs.      -26.9 lbs.      3.3 lbs.
	1	7.00	0.00	VALLEY VA5	05-06-08 05-06-08	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 95.3 lbs.      95.3 lbs.      171.3 lbs. -15.2 lbs.      -18.3 lbs.      9.8 lbs.
	1	7.00	0.00	VALLEY VB1	25-08-00 25-08-00	2 X 4	2 X 4			Joint 1      Joint 7      Joint 8      Joint 9      Joint 11 168.5 lbs.      155.6 lbs.      390.0 lbs.      424.8 lbs.      467.3 lbs. -5.1 lbs.      16.0 lbs.      -92.3 lbs.      -83.4 lbs.      61.5 lbs.
	1	7.00	0.00	VALLEY VB2	21-08-00 21-08-00	2 X 4	2 X 4			Joint 1      Joint 7      Joint 8      Joint 10      Joint 11 101.4 lbs.      80.2 lbs.      280.9 lbs.      454.4 lbs.      453.8 lbs. -23.1 lbs.      5.2 lbs.      -67.5 lbs.      -90.0 lbs.      56.6 lbs.
	1	7.00	0.00	VALLEY VB3	17-08-00 17-08-00	2 X 4	2 X 4			Joint 1      Joint 5      Joint 6      Joint 8      Joint 9 151.2 lbs.      151.2 lbs.      422.8 lbs.      235.4 lbs.      423.0 lbs. -4.1 lbs.      3.3 lbs.      -102.3 lbs.      49.6 lbs.      -102.4 lbs.
	1	7.00	0.00	VALLEY VB4	13-08-00 13-08-00	2 X 4	2 X 4			Joint 1      Joint 5      Joint 6      Joint 7      Joint 8 80.9 lbs.      69.6 lbs.      321.8 lbs.      273.5 lbs.      322.1 lbs. -10.7 lbs.      5.6 lbs.      -81.9 lbs.      35.0 lbs.      -82.1 lbs.

# Reaction Summary of Order








**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0623-3140
ORDER DATE	06/16/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	006359
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Tommy Collins	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Tommy Collins	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 303-5937	SALES AREA	Johnnie Baggett

SOLD TO	<b>McDonald Lumber Company</b> 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381	<b>JOB NAME:</b> 84 South Creek <b>MODEL:</b> Roof <b>TAG:</b> Braxton <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 84 <b>SUBDIV:</b> South Creek <b>JOB CATEGORY:</b>
	<b>McDonald Lumber Company</b> 84 South Creek Lillington, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 3921 Cullerton	<b>PLAN SEAL DATE:</b> BY      DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JRB	06/16/23
	END CUT	RETURN		NONE		LAYOUT	JRB	06/16/23
	PLUMB	NO	GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	7.00	0.00	VALLEY VB5	09-08-00 09-08-00	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 165.0 lbs.    165.0 lbs.    361.8 lbs. -21.4 lbs.    -27.3 lbs.    3.3 lbs.
	1	7.00	0.00	VALLEY VB6	05-08-00 05-08-00	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 97.9 lbs.      97.9 lbs.      176.0 lbs. -15.6 lbs.    -18.8 lbs.      10.1 lbs.
	1	7.00	0.00	VALLEY VC1	11-08-00 11-08-00	2 X 4	2 X 4			Joint 1      Joint 5      Joint 6      Joint 7      Joint 8 44.4 lbs.    29.6 lbs.    312.6 lbs.    274.0 lbs.    313.0 lbs. -40.7 lbs.    -25.9 lbs.    -82.5 lbs.    26.3 lbs.    -82.7 lbs.
	1	7.00	0.00	VALLEY VC2	07-08-00 07-08-00	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 139.9 lbs.    139.9 lbs.    252.0 lbs. -22.3 lbs.    -26.9 lbs.    14.3 lbs.
	1	7.00	0.00	VALLEY VC3	03-08-00 03-08-00	2 X 4	2 X 4			Joint 1      Joint 3 105.9 lbs.    105.9 lbs. -6.0 lbs.      -6.0 lbs.

ITEMS					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	26-00-00		GDH