

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2578
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 42 Liberty Meadows MODEL: Roof TAG: Rothbard 1.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 42 SUBDIV: Liberty Meadows JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 42 Liberty Meadows Cameron, NC	SPECIAL INSTRUCTIONS: Like 39 Liberty Meadows	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 07/18/23
	PLUMB			JOBSITE	1	CUTTING	NB 07/18/23
	GABLE STUDS	24 IN. OC		JOBSITE	1		

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)**

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 18	Joint 20	Joint 21	Joint 22
	1	8.00	0.00	GABLE A1-GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 243.8 lbs. -95.1 lbs.	Joint 18 186.6 lbs. -20.6 lbs.	Joint 20 219.3 lbs. -136.4 lbs.	Joint 21 167.5 lbs. -82.9 lbs.	Joint 22 178.9 lbs. -88.4 lbs.
	13	8.00	0.00	COMMON A2	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1595.9 lbs. -85.2 lbs.	Joint 8 1595.9 lbs. -85.2 lbs.			
	1	8.00	0.00	GABLE A3-GE	33-00-00 22-02-08	2 X 6	2 X 6	01-02-08		Joint 2 1086.3 lbs. -175.9 lbs.	Joint 12 1157.0 lbs. -246.1 lbs.			
	9	8.00	0.00	COMMON A4	22-02-08 22-02-08	2 X 6	2 X 6	01-02-08		Joint 2 1079.3 lbs. -51.4 lbs.	Joint 9 1118.8 lbs. -71.1 lbs.			
	1	8.00	0.00	GABLE A5-GE	22-02-08 22-02-08	2 X 6	2 X 6	01-02-08		Joint 2 229.1 lbs. -98.3 lbs.	Joint 17 97.3 lbs. -47.9 lbs.	Joint 18 159.3 lbs. -90.1 lbs.	Joint 19 186.4 lbs. -103.9 lbs.	Joint 20 163.0 lbs. 36.6 lbs.
	1 2 Ply	0.00	0.00	FLAT GIRDER B1	20-04-00 20-04-00	2 X 6	2 X 6			Joint 9 5800.3 lbs. -625.8 lbs.	Joint 13 5900.3 lbs. -662.3 lbs.			
	1 2 Ply	0.00	0.00	FLAT GIRDER B2	20-04-00 20-04-00	2 X 4	2 X 6			Joint 7 3980.9 lbs. -686.6 lbs.	Joint 12 3924.1 lbs. -673.8 lbs.			
	1	5.50	0.00	GABLE C1-GE	10-00-00 10-00-00	2 X 4	2 X 4	01-02-08	01-02-08	Joint 2 470.0 lbs. -154.1 lbs.	Joint 6 470.0 lbs. -154.1 lbs.			
	4	5.50	0.00	COMMON C2	10-00-00 10-00-00	2 X 4	2 X 4	01-02-08	01-02-08	Joint 2 470.0 lbs. -113.9 lbs.	Joint 4 470.0 lbs. -113.9 lbs.			
	1	8.00	0.00	GABLE J1-GE	09-03-08 09-03-08	2 X 6	2 X 6	01-02-08	02-00-00	Joint 2 229.6 lbs. -25.9 lbs.	Joint 9 201.7 lbs. -140.5 lbs.	Joint 10 125.8 lbs. -44.6 lbs.	Joint 11 179.6 lbs. -90.3 lbs.	Joint 12 186.0 lbs. -94.6 lbs.
	4	8.00	0.00	JACK-OPEN J2	06-00-08 06-00-08	2 X 6	2 X 6		02-03-00	Joint 5 358.8 lbs. -135.4 lbs.	Joint 6 204.0 lbs. 53.4 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2578
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 42 Liberty Meadows MODEL: Roof TAG: Rothbard 1.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 42 SUBDIV: Liberty Meadows JOB CATEGORY: B & S - Build and Ship
	SHIPP TO	Precision Custom Homes and Lot 42 Liberty Meadows Cameron, NC	SPECIAL INSTRUCTIONS: Like 39 Liberty Meadows

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 07/18/23
Roof Order	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB 07/18/23

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 6	Joint 7	Joint 8	Joint 9	Joint 10
	1	8.00	0.00	GABLE J3-GE	06-00-08 06-00-08	2 X 6	2 X 6		02-03-00	Joint 6	Joint 7	Joint 8	Joint 9	Joint 10
										8.4 lbs.	231.7 lbs.	103.5 lbs.	243.0 lbs.	277.7 lbs.
										-12.8 lbs.	-155.9 lbs.	-0.9 lbs.	-294.6 lbs.	-60.2 lbs.
	2	3.00	0.00	GABLE M1-GE	19-03-08 19-03-08	2 X 6	2 X 6	01-02-08	01-10-08	Joint 2	Joint 15			
										816.5 lbs.	778.5 lbs.			
										-237.9 lbs.	-250.5 lbs.			
	4	3.00	0.00	JACK-CLOSED M2	19-03-08 19-03-08	2 X 6	2 X 6	01-02-08	01-10-08	Joint 2	Joint 8			
										816.5 lbs.	778.5 lbs.			
										-98.3 lbs.	-102.6 lbs.			
	1	3.00	0.00	GABLE P1-GE	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		Joint 1	Joint 2	Joint 5	Joint 6	Joint 7
										280.9 lbs.	189.1 lbs.	281.0 lbs.	400.5 lbs.	404.0 lbs.
										-37.6 lbs.	-92.2 lbs.	-37.5 lbs.	-135.8 lbs.	26.8 lbs.
	12	3.00	0.00	MONOPITCH P2	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		Joint 2	Joint 4			
										277.3 lbs.	174.4 lbs.			
										-120.9 lbs.	-70.7 lbs.			
	1	8.50	0.00	GABLE VA1	25-10-14 25-10-14	2 X 4	2 X 6			Joint 1	Joint 13	Joint 14	Joint 15	Joint 16
										153.4 lbs.	134.0 lbs.	224.2 lbs.	165.1 lbs.	181.1 lbs.
										-57.2 lbs.	-18.8 lbs.	-124.5 lbs.	-85.8 lbs.	-93.4 lbs.
	1	8.50	0.00	VALLEY VA2	22-01-11 22-01-11	2 X 4	2 X 6			Joint 1	Joint 7	Joint 8	Joint 9	Joint 11
										128.1 lbs.	108.9 lbs.	291.7 lbs.	461.6 lbs.	434.1 lbs.
										-29.4 lbs.	-3.9 lbs.	-91.2 lbs.	-112.5 lbs.	65.6 lbs.
	1	8.50	0.00	VALLEY VA3	18-04-08 18-04-08	2 X 4	2 X 4			Joint 1	Joint 5	Joint 6	Joint 8	Joint 9
										173.9 lbs.	172.8 lbs.	516.1 lbs.	408.1 lbs.	516.4 lbs.
										-1.3 lbs.	13.2 lbs.	-136.3 lbs.	51.2 lbs.	-136.5 lbs.
	1	8.50	0.00	VALLEY VA4	14-07-05 14-07-05	2 X 4	2 X 4			Joint 1	Joint 5	Joint 6	Joint 7	Joint 8
										118.8 lbs.	104.1 lbs.	351.0 lbs.	251.7 lbs.	351.2 lbs.
										-12.8 lbs.	9.8 lbs.	-107.4 lbs.	53.9 lbs.	-107.6 lbs.
	1	8.50	0.00	VALLEY VA5	10-10-03 10-10-03	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
										202.5 lbs.	202.6 lbs.	395.4 lbs.		
										-24.6 lbs.	-32.8 lbs.	8.3 lbs.		
	1	8.50	0.00	VALLEY VA6	07-01-00 07-01-00	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
										137.9 lbs.	137.9 lbs.	223.4 lbs.		
										-21.6 lbs.	-26.7 lbs.	17.7 lbs.		

Reaction Summary of Order







ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0523-2579
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 42 Liberty Meadows MODEL: Floor TAG: Rothbard 1.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 42 SUBDIV: Liberty Meadows JOB CATEGORY: YCall - Yes, call ahead
	Precision Custom Homes and Lot 42 Liberty Meadows Cameron, NC	SPECIAL INSTRUCTIONS: Like 39 Liberty Meadows	PLAN SEAL DATE: BY DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 07/18/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 07/18/23

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 ET1	20-03-00	20-03-00					Joint 18 69.7 lbs.	Joint 19 160.8 lbs.	Joint 20 142.8 lbs.	Joint 21 147.7 lbs.	Joint 22 146.4 lbs.
	1	01-02-00 ET2	13-00-08	13-00-08					Joint 12 39.7 lbs.	Joint 13 124.3 lbs.	Joint 14 151.6 lbs.	Joint 15 145.4 lbs.	Joint 16 147.0 lbs.
	1	01-02-00 ET3	21-03-08	21-03-08					Joint 19 53.4 lbs.	Joint 20 140.6 lbs.	Joint 21 148.4 lbs.	Joint 22 146.2 lbs.	Joint 23 146.8 lbs.
	1	01-02-00 F1	32-11-00	32-11-00					Joint 24 49.7 lbs.	Joint 30 2863.7 lbs.	Joint 41 1576.3 lbs.		
	5	01-02-00 F2	32-11-00	32-11-00					Joint 22 621.5 lbs.	Joint 27 2149.8 lbs.	Joint 37 953.1 lbs.		
	13	01-02-00 F3	20-03-00	20-03-00					Joint 14 874.4 lbs.	Joint 24 874.4 lbs.			
	11	01-02-00 F4	21-03-08	21-03-08					Joint 15 266.5 lbs.	Joint 18 1250.8 lbs.	Joint 25 837.2 lbs.		
	1	01-02-00 F5-GR	08-03-08	08-03-08					Joint 9 793.3 lbs.	Joint 14 1114.5 lbs.	Joint 15 99.4 lbs.	Joint 16 255.8 lbs.	
	4	01-02-00 F6	03-07-08	03-07-08					Joint 5 185.6 lbs.	Joint 8 185.6 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0523-2579
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 42 Liberty Meadows MODEL: Floor TAG: Rothbard 1.0 w/CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 42 SUBDIV: Liberty Meadows JOB CATEGORY: YCall - Yes, call ahead
	SHIPP TO	Precision Custom Homes and Lot 42 Liberty Meadows Cameron, NC	SPECIAL INSTRUCTIONS: Like 39 Liberty Meadows

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 07/18/23
	PLUMB					CUTTING	NB 07/18/23
	GABLE STUDS	24 IN. OC		JOBSITE 1	JOBSITE 1		

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	1	01-02-00 F7-GR	08-03-08	08-03-08		Joint 9 630.1 lbs. 506.4 lbs.	Joint 14 1198.7 lbs. 1043.5 lbs.	Joint 15 158.6 lbs. 0.8 lbs.	Joint 16 279.9 lbs. 248.5 lbs.
---	---	-------------------	----------	----------	---	-------------------------------------	--	------------------------------------	--------------------------------------

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM2 & BM3
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		BM4
3	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	21-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	21-00-00		GDH
9	Hangers, USP	MSH422			SIMPSON (THA422)