

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2577
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SCHEDULE	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 56 Liberty Meadow MODEL: Floor TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 56 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 56 Liberty Meadow Cameron, NC 28356	SPECIAL INSTRUCTIONS: <div style="text-align: right;">PLAN SEAL DATE:</div>	

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	09/18/23
	END CUT	RETURN				LAYOUT	DTL	09/18/23
	GABLE STUDS		24 IN. OC		JOBSITE 1		JOBSITE 1	CUTTING

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	1	01-04-00 ET1	32-11-00	32-11-00					Joint 29 23.4 lbs.	Joint 30 127.1 lbs.	Joint 31 151.2 lbs.	Joint 32 145.5 lbs.	Joint 33 147.0 lbs.
--	---	-----------------	----------	----------	--	--	--	--	-----------------------	------------------------	------------------------	------------------------	------------------------

	1	01-04-00 ET2	18-04-00	18-04-00					Joint 17 32.7 lbs.	Joint 18 134.3 lbs.	Joint 19 150.0 lbs.	Joint 20 145.8 lbs.	Joint 21 146.9 lbs.
--	---	-----------------	----------	----------	--	--	--	--	-----------------------	------------------------	------------------------	------------------------	------------------------

	1	01-04-00 ET3	19-04-08	19-04-08					Joint 18 35.3 lbs.	Joint 19 136.7 lbs.	Joint 20 149.5 lbs.	Joint 21 145.9 lbs.	Joint 22 146.9 lbs.
--	---	-----------------	----------	----------	--	--	--	--	-----------------------	------------------------	------------------------	------------------------	------------------------

	7	01-04-00 F1	32-11-00	32-11-00					Joint 24 882.3 lbs. 204.1 lbs.	Joint 33 2190.2 lbs. 1224.3 lbs.	Joint 40 662.4 lbs. 22.2 lbs.		
--	---	----------------	----------	----------	--	--	--	--	--------------------------------------	--	-------------------------------------	--	--

	3	01-04-00 F2	31-11-00	31-11-00					Joint 22 794.9 lbs. 131.6 lbs.	Joint 30 2078.8 lbs. 1319.8 lbs.	Joint 36 719.4 lbs. 127.0 lbs.		
--	---	----------------	----------	----------	--	--	--	--	--------------------------------------	--	--------------------------------------	--	--

	9	01-04-00 F3	19-11-00	19-11-00					Joint 14 1075.4 lbs. 522.5 lbs.	Joint 24 1075.4 lbs. 522.5 lbs.			
--	---	----------------	----------	----------	--	--	--	--	---------------------------------------	---------------------------------------	--	--	--

	10	01-04-00 F4	19-08-00	19-08-00					Joint 16 1067.9 lbs. 512.1 lbs.	Joint 25 1061.7 lbs. 567.4 lbs.			
--	----	----------------	----------	----------	--	--	--	--	---------------------------------------	---------------------------------------	--	--	--

	1	01-04-00 F4A	19-08-00	19-08-00					Joint 16 275.1 lbs. 3.8 lbs.	Joint 20 1157.1 lbs. 526.1 lbs.	Joint 31 730.4 lbs. 198.6 lbs.		
--	---	-----------------	----------	----------	--	--	--	--	------------------------------------	---------------------------------------	--------------------------------------	--	--

	1	01-04-00 F5	05-10-08	05-10-08					Joint 5 294.4 lbs. 198.6 lbs.	Joint 9 288.3 lbs. 193.7 lbs.			
--	---	----------------	----------	----------	--	--	--	--	-------------------------------------	-------------------------------------	--	--	--

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0523-2577
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

PHOTO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 56 Liberty Meadow MODEL: Floor TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 56 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 56 Liberty Meadow Cameron, NC 28356	SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE:</p>	<p style="text-align: right;">BY DATE</p>

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	09/18/23
	END CUT	RETURN				LAYOUT	DTL	09/18/23
	GABLE STUDS		24 IN. OC		JOBSITE 1		JOBSITE 1	CUTTING

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	1	01-01-00 FG1	05-06-00	05-06-00					Joint 5 478.3 lbs. 414.3 lbs.	Joint 8 456.2 lbs. 377.0 lbs.
---	---	-----------------	----------	----------	---	--	--	--	-------------------------------------	-------------------------------------

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM4
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	09-00-00		BM5
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	20-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	17-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	20-00-00		BM2

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2576
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 56 Liberty Meadow MODEL: Roof TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 56 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 56 Liberty Meadow Cameron, NC 28356	SPECIAL INSTRUCTIONS:	

PLAN SEAL DATE:
BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	09/18/23
Roof Order	END CUT	RETURN					LAYOUT	DTL
			GABLE STUDS	24 IN. OC	JOBSITE	1	JOBSITE	1
							CUTTING	DTL
								09/18/23

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	6	7.00	0.00	COMMON A1	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1525.2 lbs. -90.9 lbs.	Joint 8 1525.2 lbs. -90.9 lbs.				
	1	7.00	0.00	GABLE A1GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 198.3 lbs. -61.9 lbs.	Joint 20 172.7 lbs. -4.6 lbs.	Joint 22 209.1 lbs. -93.2 lbs.	Joint 23 164.5 lbs. -75.0 lbs.	Joint 24 175.8 lbs. -77.8 lbs.	
	4	7.00	0.00	COMMON A2	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1525.2 lbs. -90.9 lbs.	Joint 8 1525.2 lbs. -90.9 lbs.				
	9	7.00	0.00	COMMON A3	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08		Joint 2 1529.4 lbs. -91.0 lbs.	Joint 8 1461.3 lbs. -74.7 lbs.				
	1	7.00	0.00	GABLE A3GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08		Joint 2 197.6 lbs. -59.9 lbs.	Joint 20 117.2 lbs. -2.3 lbs.	Joint 21 230.5 lbs. -107.2 lbs.	Joint 22 158.3 lbs. -71.1 lbs.	Joint 23 177.0 lbs. -78.5 lbs.	
	1	6.00	0.00	GABLE B1GE	12-00-00 12-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 550.0 lbs. -142.9 lbs.	Joint 8 550.0 lbs. -142.9 lbs.				
	4	6.00	0.00	COMMON B2	12-00-00 12-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 550.0 lbs. -108.9 lbs.	Joint 4 550.0 lbs. -108.9 lbs.				
	5	10.00	0.00	COMMON C1	20-00-00 20-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1043.7 lbs. -48.5 lbs.	Joint 4 1043.7 lbs. -48.5 lbs.				
	1	2 Ply	10.00	COMMON C1-GR	20-00-00 20-00-00	2 X 6	2 X 8	01-02-08		Joint 2 6838.3 lbs. -436.9 lbs.	Joint 6 6844.2 lbs. -424.1 lbs.				
	1	10.00	0.00	GABLE C1GE	20-00-00 20-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 859.7 lbs. -169.5 lbs.	Joint 12 859.7 lbs. -169.5 lbs.				
	6	6.00	0.00	COMMON G1	46-00-00 46-00-00	2 X 6	2 X 8	01-02-08	01-02-08	Joint 2 1250.3 lbs. -65.6 lbs.	Joint 12 1365.2 lbs. -168.3 lbs.	Joint 18 1447.0 lbs. -119.5 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0523-2576
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 56 Liberty Meadow MODEL: Roof TAG: Liberty 2.0 w/ CP DELIVERY INSTRUCTIONS: 52 miles round trip	LOT # 56 SUBDIV: Liberty Meadow JOB CATEGORY: B & S - Build and Ship
	Precision Custom Homes and Lot 56 Liberty Meadow Cameron, NC 28356	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	09/18/23
Roof Order	END CUT	RETURN				LAYOUT	DTL	09/18/23
	GABLE STUDS	24 IN. OC		JOBSITE	1	CUTTING	DTL	09/18/23

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 26	Joint 28	Joint 29	Joint 30
	1	6.00	0.00	COMMON G1GE	46-00-00 46-00-00	2 X 4	2 X 6	01-02-08	01-02-08	196.2 lbs. -27.2 lbs.	196.2 lbs. -3.2 lbs.	219.1 lbs. -94.9 lbs.	139.7 lbs. -62.0 lbs.	165.1 lbs. -70.6 lbs.
	4	4.00	0.00	MONO TRUSS J1	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08	-00-01-08	316.0 lbs. -132.3 lbs.	215.2 lbs. -90.3 lbs.			
	6	4.00	0.00	MONOPITCH J2	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08	-00-01-08	277.3 lbs. -119.5 lbs.	174.4 lbs. -72.2 lbs.			
	1	4.00	0.00	MONOPITCH J2GE	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		189.3 lbs. -89.3 lbs.	3.5 lbs. -3.4 lbs.	52.4 lbs. -34.0 lbs.	222.4 lbs. -70.5 lbs.	
	9	4.00	0.00	MONOPITCH J3	03-04-08 03-04-08	2 X 4	2 X 6	01-02-08		223.8 lbs. -68.8 lbs.	107.4 lbs. -14.2 lbs.			
	2	4.00	0.00	MONOPITCH J3GE	03-06-00 03-06-00	2 X 4	2 X 4	01-02-08		164.5 lbs. -91.1 lbs.	52.0 lbs. -26.0 lbs.	125.2 lbs. -37.7 lbs.		
	1	10.00	0.00	VALLEY V1	18-05-05 18-05-05	2 X 4	2 X 4			193.5 lbs. -7.5 lbs.	182.2 lbs. 22.4 lbs.	560.1 lbs. -171.8 lbs.	410.9 lbs. 55.3 lbs.	560.3 lbs. -171.9 lbs.
	1	10.00	0.00	VALLEY V2	15-07-11 15-07-11	2 X 4	2 X 4			150.3 lbs. -16.8 lbs.	134.9 lbs. 10.7 lbs.	428.5 lbs. -142.4 lbs.	410.8 lbs. 56.2 lbs.	428.9 lbs. -142.5 lbs.
	1	10.00	0.00	VALLEY V3	12-10-02 12-10-02	2 X 4	2 X 4			101.5 lbs. -31.1 lbs.	84.7 lbs. -8.6 lbs.	329.9 lbs. -123.9 lbs.	242.2 lbs. 54.2 lbs.	330.1 lbs. -124.1 lbs.
	1	10.00	0.00	VALLEY V4	10-00-08 10-00-08	2 X 4	2 X 4			198.9 lbs. -21.8 lbs.	198.9 lbs. -30.4 lbs.	346.9 lbs. 10.9 lbs.		
	1	10.00	0.00	VALLEY V5	07-02-15 07-02-15	2 X 4	2 X 4			150.6 lbs. -22.7 lbs.	150.7 lbs. -28.7 lbs.	219.7 lbs. 22.5 lbs.		

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0523-2576
ORDER DATE	05/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

S O L D T O S H I P


Precision Custom Homes
 206 Shoreline Drive
 Raeford, NC 28376
 (910) 988-8172

Precision Custom Homes and
 Lot 56 Liberty Meadow
 Cameron, NC 28356

JOB NAME: Lot 56 Liberty Meadow **LOT #** 56 **SUBDIV:** Liberty Meadow
MODEL: Roof **TAG:** Liberty 2.0 w/ CP **JOB CATEGORY:** B & S - Build and Ship
DELIVERY INSTRUCTIONS:
 52 miles round trip
SPECIAL INSTRUCTIONS:

PLAN SEAL DATE:
 BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	09/18/23
	END CUT	RETURN				LAYOUT	DTL	09/18/23
	GABLE STUDS		24 IN. OC		JOBSITE 1		CUTTING	DTL

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)										
		20.0,10.0,0.0,10.0	1.15											
PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	1	TOP	BOT	VALLEY V6	04-05-05 04-05-05	TOP	BOT	LEFT	RIGHT	Joint 1	Joint 2	Joint 3	Joint 4	Joint 10
		10.00	0.00			2 X 4	2 X 4			85.8 lbs.	862.3 lbs.	85.8 lbs.	125.2 lbs.	1748.0 lbs.
										-12.9 lbs.		-16.3 lbs.	12.8 lbs.	1388.1 lbs.

ITEMS										
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES					
9	Hangers, USP	HUS 26			SIMPSON (HUS26)					