

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0923-5239
ORDER DATE	09/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007228
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Bryant Lockamy	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bryant Lockamy	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 524-3354	SALES AREA	Curtis Quick

SOUTH TO SHIP TO	<b>Southern Touch Homes</b> PO Box 2135 Angier, NC 27501 (919) 524-3354	<b>JOB NAME:</b> Lot 44 West Pointe III <b>MODEL:</b> TAG: Lauren III / Elev. B / CP <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 44 <b>SUBDIV:</b> West Pointe III <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Southern Touch Homes</b> Lot 44 West Pointe III Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 16 Colby Farm (J1221-6907)	<b>PLAN SEAL DATE:</b> 11/7/18 BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 09/19/23
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	CUTTING	CQ 09/19/23

## ROOF TRUSSES

<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.
	20.0,10.0,0.0,10.0	1.15

**ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT					
	5	6.00	3.00	PIGGYBACK A1	61-06-00 61-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 494.5 lbs. -13.5 lbs.	Joint 13 1866.6 lbs. -203.0 lbs.	Joint 18 2864.4 lbs. -237.2 lbs.			
	1	6.00	3.00	PIGGYBACK A1A	61-06-00 61-06-00	2 X 6	2 X 6		00-10-08	Joint 1 440.5 lbs. -12.0 lbs.	Joint 12 1866.2 lbs. -203.1 lbs.	Joint 17 2867.7 lbs. -237.7 lbs.			
	1	6.00	3.00	GABLE A1GE	61-06-00 61-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 175.2 lbs. -87.5 lbs.	Joint 36 195.6 lbs. -72.4 lbs.	Joint 38 316.0 lbs. -117.5 lbs.	Joint 39 91.2 lbs. -24.6 lbs.	Joint 40 181.3 lbs. -67.0 lbs.	
	3	6.00	3.00	PIGGYBACK A2	61-06-00 61-06-00	2 X 6	2 X 6		00-10-08	Joint 1 366.1 lbs. -36.6 lbs.	Joint 10 446.1 lbs. -69.7 lbs.	Joint 13 1623.8 lbs. -161.0 lbs.	Joint 17 2671.6 lbs. -172.1 lbs.		
	4	6.00	3.00	PIGGYBACK A3	59-00-00 59-00-00	2 X 6	2 X 6		00-10-08	Joint 1 375.8 lbs. -35.1 lbs.	Joint 9 708.7 lbs. -97.4 lbs.	Joint 13 1859.9 lbs. -123.1 lbs.	Joint 15 2234.6 lbs. -222.9 lbs.		
	2	6.00	0.00	PIGGYBACK A4	59-00-00 59-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1291.0 lbs. -105.2 lbs.	Joint 10 545.7 lbs. -105.6 lbs.	Joint 14 3308.2 lbs. -15.9 lbs.			
	5	6.00	0.00	PIGGYBACK A4A	59-00-00 59-00-00	2 X 6	2 X 10	00-10-08	00-10-08	Joint 2 1131.0 lbs. -90.3 lbs.	Joint 10 402.3 lbs. -226.2 lbs.	Joint 14 3662.2 lbs. -57.1 lbs.			
	1	6.00	0.00	GABLE A4GE	59-00-00 59-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 162.3 lbs. -35.7 lbs.	Joint 36 118.7 lbs. 5.9 lbs.	Joint 38 138.9 lbs. -86.1 lbs.	Joint 39 163.8 lbs. -71.3 lbs.	Joint 40 159.3 lbs. -68.7 lbs.	
	4	6.00	0.00	COMMON P1	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 680.1 lbs. -142.1 lbs.	Joint 4 680.1 lbs. -142.1 lbs.				
	1	6.00	0.00	GABLE P1GE	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 680.1 lbs. -152.9 lbs.	Joint 4 680.1 lbs. -152.9 lbs.				
	20	6.00	0.00	PIGGYBACK PB1	13-06-13 13-06-13	2 X 4	2 X 4			Joint 2 290.6 lbs. -42.4 lbs.	Joint 3 378.4 lbs. -360.3 lbs.	Joint 4 290.6 lbs. -50.7 lbs.	Joint 5 372.1 lbs. 63.4 lbs.	Joint 6 586.2 lbs. 1.1 lbs.	

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0923-5239
ORDER DATE	09/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007228
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Bryant Lockamy	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bryant Lockamy	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 524-3354	SALES AREA	Curtis Quick

SOUTH TO SHIP TO	<b>Southern Touch Homes</b> PO Box 2135 Angier, NC 27501 (919) 524-3354	<b>JOB NAME:</b> Lot 44 West Pointe III <b>MODEL:</b> TAG: Lauren III / Elev. B / CP <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 44 <b>SUBDIV:</b> West Pointe III <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Southern Touch Homes</b> Lot 44 West Pointe III Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 16 Colby Farm (J1221-6907)	<b>PLAN SEAL DATE:</b> 11/7/18 BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 09/19/23
	PLUMB			JOBSITE	1	CUTTING	CQ 09/19/23

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 8	Joint 10	Joint 11	Joint 12
	2	6.00	0.00	GABLE PB1GE	13-06-13 13-06-13	2 X 4	2 X 4			Joint 2 144.3 lbs. -46.8 lbs.	Joint 8 144.3 lbs. -54.9 lbs.	Joint 10 206.7 lbs. -35.9 lbs.	Joint 11 158.8 lbs. -54.6 lbs.	Joint 12 165.9 lbs. -42.9 lbs.
	1	12.00	0.00	GABLE VA1	23-06-04 23-06-04	2 X 6	2 X 6			Joint 1 335.0 lbs. -164.3 lbs.	Joint 13 301.4 lbs. -114.4 lbs.	Joint 14 171.0 lbs. -124.7 lbs.	Joint 15 192.9 lbs. -139.7 lbs.	Joint 16 189.2 lbs. -138.4 lbs.
	1	12.00	0.00	VALLEY VA10	05-06-04 05-06-04	2 X 4	2 X 4			Joint 1 118.9 lbs. -21.2 lbs.	Joint 3 118.8 lbs. -21.2 lbs.	Joint 4 152.6 lbs. 20.1 lbs.		
	1	12.00	0.00	VALLEY VA11	03-06-04 03-06-04	2 X 4	2 X 4			Joint 1 115.2 lbs. -3.7 lbs.	Joint 3 115.2 lbs. -3.7 lbs.			
	1	12.00	0.00	VALLEY VA2	21-06-04 21-06-04	2 X 4	2 X 4			Joint 1 189.6 lbs. -90.0 lbs.	Joint 7 158.9 lbs. -49.0 lbs.	Joint 8 347.0 lbs. -144.2 lbs.	Joint 9 517.9 lbs. -182.8 lbs.	Joint 11 362.1 lbs. 72.6 lbs.
	1	12.00	0.00	VALLEY VA3	19-06-04 19-06-04	2 X 4	2 X 4			Joint 1 186.4 lbs. -125.5 lbs.	Joint 7 167.9 lbs. -88.6 lbs.	Joint 8 286.2 lbs. -131.9 lbs.	Joint 9 460.5 lbs. -184.6 lbs.	Joint 11 367.5 lbs. 69.6 lbs.
	1	12.00	0.00	VALLEY VA4	17-06-04 17-06-04	2 X 4	2 X 4			Joint 1 206.8 lbs. -23.1 lbs.	Joint 5 181.8 lbs. 10.1 lbs.	Joint 6 522.4 lbs. -213.0 lbs.	Joint 8 345.1 lbs. 62.3 lbs.	Joint 9 522.7 lbs. -213.2 lbs.
	1	12.00	0.00	VALLEY VA5	15-06-04 15-06-04	2 X 4	2 X 4			Joint 1 173.7 lbs. -29.3 lbs.	Joint 5 151.6 lbs. 0.0 lbs.	Joint 6 449.0 lbs. -186.1 lbs.	Joint 7 348.3 lbs. 60.7 lbs.	Joint 8 449.4 lbs. -186.2 lbs.
	1	12.00	0.00	VALLEY VA6	13-06-04 13-06-04	2 X 4	2 X 4			Joint 1 136.4 lbs. -37.8 lbs.	Joint 5 117.3 lbs. -12.4 lbs.	Joint 6 378.5 lbs. -166.1 lbs.	Joint 7 335.3 lbs. 58.0 lbs.	Joint 8 378.8 lbs. -166.2 lbs.
	1	12.00	0.00	VALLEY VA7	11-06-04 11-06-04	2 X 4	2 X 4			Joint 1 113.9 lbs. -76.6 lbs.	Joint 5 93.6 lbs. -55.2 lbs.	Joint 6 339.1 lbs. -161.4 lbs.	Joint 7 222.8 lbs. 54.1 lbs.	Joint 8 339.3 lbs. -161.5 lbs.
	1	12.00	0.00	VALLEY VA8	09-06-04 09-06-04	2 X 4	2 X 4			Joint 1 201.4 lbs. -26.4 lbs.	Joint 3 201.3 lbs. -26.4 lbs.	Joint 4 307.6 lbs. 12.4 lbs.		

# Reaction Summary of Order








**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0923-5239
ORDER DATE	09/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007228
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Bryant Lockamy	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bryant Lockamy	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 524-3354	SALES AREA	Curtis Quick

SOUTH TO	<b>Southern Touch Homes</b> PO Box 2135 Angier, NC 27501 (919) 524-3354	<b>JOB NAME:</b> Lot 44 West Pointe III <b>MODEL:</b> TAG: Lauren III / Elev. B / CP <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 44 <b>SUBDIV:</b> West Pointe III <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Southern Touch Homes</b> Lot 44 West Pointe III Sanford, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 16 Colby Farm (J1221-6907)	<b>PLAN SEAL DATE:</b> 11/7/18 BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 09/19/23
	PLUMB			JOBSITE	1	CUTTING	CQ 09/19/23
	<b>GABLE STUDS</b>		24 IN. OC				

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	12.00	0.00	VALLEY VA9	07-06-04 07-06-04	2 X 4	2 X 4			Joint 1    Joint 3    Joint 4 167.6 lbs.    167.5 lbs.    215.2 lbs. -29.9 lbs.    -29.9 lbs.    28.4 lbs.
	1	6.00	0.00	VALLEY VP1	15-08-09 15-08-09	2 X 4	2 X 4			Joint 1    Joint 5    Joint 6    Joint 7    Joint 8 107.2 lbs.    107.2 lbs.    343.9 lbs.    271.6 lbs.    478.7 lbs. -3.6 lbs.    1.7 lbs.    -77.1 lbs.    33.3 lbs.    -166.2 lbs.
	1	6.00	0.00	VALLEY VP2	11-08-09 11-08-09	2 X 4	2 X 4			Joint 1    Joint 3    Joint 4 194.9 lbs.    194.9 lbs.    456.3 lbs. -25.7 lbs.    -31.7 lbs.    0.6 lbs.
	1	6.00	0.00	VALLEY VP3	07-08-09 07-08-09	2 X 4	2 X 4			Joint 1    Joint 3    Joint 4 133.1 lbs.    133.2 lbs.    256.2 lbs. -21.3 lbs.    -25.0 lbs.    11.0 lbs.
	1	6.00	0.00	VALLEY VP4	03-08-09 03-08-09	2 X 4	2 X 4			Joint 1    Joint 3 101.3 lbs.    101.3 lbs. -6.1 lbs.    -6.1 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM2
3	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	23-00-00		GDH