DATE 04/16/24 PAGE 2 Reaction Summary of Order **REQ. QUOTE DATE** // ORDER# J0424-2181 **ORDER DATE** 04/15/24 **QUOTE #** 0000007228 **DELIVERY DATE** / / **CUSTOMER ACCT# ROOF & FLOOR DATE OF INVOICE** 1 1 **CUSTOMER PO#** ComTech TRUSSES & BEAMS **Bryant Lockamy INVOICE #** ORDERED BY COUNTY Harnett **TERMS** Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS **SUPERINTENDANT Bryant Lockamy SALES REP** Lenny Norris Curtis Quick **JOBSITE PHONE #** (919) 524-3354 **SALES AREA LOT #** 15 SUBDIV: West Preserve **Southern Touch Homes** JOB NAME: Lot 15 West Preserve S PO Box 2135 MODEL: Floor JOB CATEGORY: TAG: The Savannah / 3 Car **DELIVERY INSTRUCTIONS:** Angier, NC 27501 Т (919) 524-3354 S H I P **Southern Touch Homes** SPECIAL INSTRUCTIONS: 304 Thistle Ct. Like Lot 24 West Preserve (J0923-5298) ТО Sanford, NC 27336 **PLAN SEAL DATE:** 8/15/23 DATE BY **HEEL HEIGHT** 00-06-08 **BUILDING DEPARTMENT OVERHANG INFO REQ. LAYOUTS REQ. ENGINEERING** QUOTE END CUT RETURN LAYOUT CQ 04/16/24 Floor Order 04/16/24 **GABLE STUDS CUTTING** CQ PLUMB 24 IN. OC JOBSITE JOBSITE **LOADING** TCLL-TCDL-BCLL-BCDL STRESS INCR. FLOOR TRUSSES FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.) **INFORMATION** 40.0,10.0,0.0,5.0 1.00 **FLOOR** QTY DEPTH BASE O/A END TYPE **INT BEARING REACTIONS** SPAN **PROFILE** PLY ID **SPAN** SIZE LOCATION LEFT RIGHT 01-02-00 Joint 5 Joint 8 184.0 lbs F10 03-08-08 03-08-08 190.2 lbs. 99.1 lbs. 97.9 lbs. 01-02-00 Joint 7 Joint 10 F10G 03-08-08 03-08-08 556.9 lbs. 451.1 lbs. 482.4 lbs. 373.0 lbs. 01-02-00 Joint 5 Joint 8 6 03-02-08 03-02-08 162.7 lbs. 162.7 lbs F11 86.8 lbs. 86.8 lbs. Joint 29 Joint 30 Joint 32 Joint 33 Joint 31 01-02-00 KW<sub>1</sub> 32-09-04 32-09-04 21.7 lbs 111.5 lbs 152.9 lbs 145.1 lbs 147 1 lbs 01-02-00 Joint 12 Joint 13 Joint 14 Joint 15 Joint 16 \_\_\_\_ KW2 13-05-12 13-05-12 64.4 lbs 152.9 lbs. 145.2 lbs 147.0 lbs 146.6 lbs. Joint 7 Joint 8 Joint 9 Joint 10 01-02-00 Joint 11 641.7 lbs. KW3 05-11-08 05-11-08 103.2 lbs 153.2 lbs. 635.4 lbs. 147.7 lbs. 379.8 lbs. 317.7 lbs. 01-02-00 Joint 5 Joint 6 Joint 7 Joint 8 KW4 03-02-08 03-02-08 7.8 lbs. 100.1 lbs. 153.7 lbs 57.6 lbs **ITEMS LENGTH ITEM TYPE** QTY SIZE PART NUMBER **NOTES** FT-IN-16 SIMPSON (LUS414) 39 Hangers, USP JUS414

3

LVL Beams (Not

LVL, 1-3/4" X 11-7/8"

20-00-00

GDH - NOT SIZED BY COMTECH.

## **Reaction Summary of Order**

**ROOF & FLOOR** ComTech | TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

			71/10/21 17(02 0
REQ. QUOTE DATE	/ /	ORDER #	J0424-2181
ORDER DATE	04/15/24	QUOTE #	
DELIVERY DATE	//	CUSTOMER ACCT#	0000007228
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Bryant Lockamy	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bryant Lockamy	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 524-3354	SALES AREA	Curtis Quick

**Southern Touch Homes** PO Box 2135 Angier, NC 27501 (919) 524-3354

JOB NAME: Lot 15 West Preserve **LOT #** 15 **SUBDIV:**West Preserve MODEL: Floor TAG: The Savannah / 3 Car JOB CATEGORY: \_

DELIVERY INSTRUCTIONS:

**Southern Touch Homes** 304 Thistle Ct.

Sanford, NC 27336

**SPECIAL INSTRUCTIONS:** Like Lot 24 West Preserve (J0923-5298)

PLAN SEAL DATE: 8/15/23

<b>BUILDING DEPARTMENT</b>	<b>OVERHA</b>	NG INFO	HEEL HEIGHT	00-06-08	RE	Q. I	LAYOUTS		REQ.	ENC	SINEERING		QUOTE		//
Floor Order	END CUT	RETURN											LAYOUT	CQ	04/16/24
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	CQ	04/16/24

## **ITEMS**

80 LD

T O

1 1 L 1VI		_			
QTY	ITEM TYPE	SIZE	<b>LENGTH</b> FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Not	LVL, 1-3/4" X 14" (NS)	13-00-00		BM2 & BM3 - NOT SIZED BY COMTECH.
2	LVL Beams (Not	LVL, 1-3/4" X 14" (NS)	09-00-00		BM4 - NOT SIZED BY COMTECH.
2	LVL Beams (Not	LVL, 1-3/4" X 14" (NS)	07-00-00		BM5 - NOT SIZED BY COMTECH.
3	LVL Beams (Not	LVL, 1-3/4" X 24" (NS)	20-00-00		BM1 - NOT SIZED BY COMTECH.
2	LVL Beams (Not	LVL, 1-3/4" X 9-1/4" (NS)	07-00-00		BM6 - NOT SIZED BY COMTECH.
5	Hangers, USP	MSH422			SIMPSON (THA422)
1	Hangers, USP	THD410			SIMPSON (HHUS410)
2	Hangers, USP	THDH412			SIMPSON (HGUS412)