ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

			00/20/21 1/102 1
REQ. QUOTE DATE	/ /	ORDER #	J0724-4195
ORDER DATE	08/21/24	QUOTE #	B0724-4195
DELIVERY DATE	//	CUSTOMER ACCT#	0000006801
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Johnny Puczylowski	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Johnny Puczylowski	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 9780435	SALES AREA	Michael Turner

Weaver Development, Inc. 350 Wagoneer Drive Fayetteville, NC 28303 (919) 606--4696

SOLD

T O

T

JOB NAME: Lot 8 West Preserve **LOT #** 8 **SUBDIV:** West Preserve MODEL: Roof TAG: The Carolina wdc-1966 JOB CATEGORY: WCall - Will Call

DELIVERY INSTRUCTIONS:

Weaver Development Lot 8 West Preserve Sanford, NC

ROOF TRUSSES

SPECIAL INSTRUCTIONS:

TCLL-TCDL-BCLL-BCDL STRESS INCR.

LOADING

PLAN SEAL DATE:

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE END CUT RETURN LAYOUT // Roof Order **GABLE STUDS** 16 IN. OC JOBSITE JOBSITE CUTTING NO

ROOF T	RUS	SES	IN	FORMATION	20.0,10.0,0		_	1.15	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)					
DDOE!! E	QTY	PIT		TYPE			U IBER		HANG					
PROFILE	PLY	TOP	ВОТ	ID	O/A	TOP	BOT	LEFT	RIGHT	REACTIO	NS			
	4	5.80	3.00	ROOF A1	59-08-00 59-08-00			00-10-08		Joint 2 2215.9 lbs. -129.0 lbs.	Joint 12 43.4 lbs. -426.5 lbs.	Joint 14 3598.2 lbs. -222.1 lbs.		
	1	5.80	0.00	ROOF A1-GE	59-08-00 59-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 185.8 lbs. -35.6 lbs.	Joint 33 184.1 lbs. -20.6 lbs.	Joint 35 331.3 lbs. -116.3 lbs.	Joint 36 89.3 lbs. -35.2 lbs.	Joint 37 174.6 lbs. -59.4 lbs.
	3	5.80	3.00	ROOF A2	59-08-00 59-08-00	2 X 6	2 X 8		00-10-08	Joint 1 2180.3 lbs. -119.2 lbs.	Joint 11 43.5 lbs. -427.3 lbs.	Joint 13 3599.4 lbs. -222.1 lbs.		
	4	5.80	3.00	ROOF A3	59-08-00 59-08-00	2 X 6	2 X 6		00-10-08	Joint 1 1891.2 lbs. -113.1 lbs.	Joint 10 55.5 lbs. -345.6 lbs.	Joint 13 3798.8 lbs. -156.7 lbs.		
	3	5.80	3.00	ROOF A4	35-02-08 35-02-08	2 X 6	2 X 6			Joint 1 1542.8 lbs. -86.8 lbs.	Joint 9 1705.6 lbs. -96.3 lbs.			
	1	5.80	3.00	ROOF A5	35-02-08 35-02-08	2 X 6	2 X 6	00-10-08		Joint 1 173.4 lbs. -44.7 lbs.	Joint 2 4715.1 lbs. -722.4 lbs.	Joint 3 177.9 lbs. -53.8 lbs.	Joint 4 351.8 lbs. -29.5 lbs.	Joint 10 1705.2 lbs. -96.2 lbs.
	2	5.80	0.00	COMMON A6	35-02-08 35-02-08	2 X 6	2 X 6	00-10-08		Joint 2 1608.0 lbs. -99.9 lbs.	Joint 9 1719.2 lbs. -94.0 lbs.			
	1	5.80	0.00	COMMON A6-GE	35-02-08 35-02-08	2 X 6	2 X 6	00-10-08		Joint 2 182.8 lbs. 26.8 lbs.	Joint 21 45.4 lbs. -12.4 lbs.	Joint 22 149.7 lbs. -48.6 lbs.	Joint 24 165.3 lbs. -36.3 lbs.	Joint 25 162.4 lbs. -39.0 lbs.
	5	5.80	0.00	ROOF A6T	35-02-08 35-02-08	2 X 6	2 X 12	00-10-08		Joint 2 1588.5 lbs. -98.8 lbs.	Joint 10 1703.8 lbs. -90.8 lbs.			
	1	12.00	0.00	GABLE B1-GE	22-01-00 22-01-00	2 X 6	2 X 6		00-10-08	Joint 1 522.8 lbs. -206.4 lbs.	Joint 15 471.4 lbs. -143.3 lbs.	Joint 17 234.0 lbs. -275.3 lbs.	Joint 18 223.8 lbs. -149.2 lbs.	Joint 19 225.7 lbs. -137.9 lbs.
	3	12.00	0.00	SPECIAL B2	22-01-00 22-01-00	2 X 6	2 X 6		00-10-08	Joint 1 1152.1 lbs. -32.5 lbs.	Joint 9 1184.6 lbs. -35.4 lbs.	Joint 11 925.7 lbs. -169.3 lbs.	Joint 14 914.9 lbs. -223.6 lbs.	

Reaction Summary of Order

ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		Ditte	JOIZOIZI TAGE Z
REQ. QUOTE DATE	/ /	ORDER #	J0724-4195
ORDER DATE	08/21/24	QUOTE #	B0724-4195
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006801
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Johnny Puczylowski	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Johnny Puczylowski	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 9780435	SALES AREA	Michael Turner

Weaver Development, Inc. 350 Wagoneer Drive Fayetteville, NC 28303 (919) 606--4696

JOB NAME: Lot 8 West Preserve **LOT #** 8 **SUBDIV:**West Preserve JOB CATEGORY: WCall - Will Call MODEL:Roof **TAG:** The Carolina wdc-1966

DELIVERY INSTRUCTIONS:

Weaver Development Lot 8 West Preserve Sanford, NC

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHA	ANG INFO	HEEL HEIGHT	00-06-08	RI	EQ.	LAYOUTS		REQ.	EN	GINEERING		QUOTE	11
Roof Order	END CUT	RETURN											LAYOUT	//
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	//
·														

ROOF T	RUS	SSES		DADING IFORMATION	TCLL-TCDL-B0			RESS INCR.	RO	OF TRUSS S	PACING: 24.0	IN. O.C. (TYP	·.)	
PROFILE	QTY PLY	PIT TOP	ВОТ	TYPE ID	BASE O/A	LUN	BER BOT		HANG RIGHT	REACTIO	NS			
\triangle	7	12.00	0.00	MODIFIED FAN	22-01-00 22-01-00				THOM	Joint 1 1152.8 lbs. -32.4 lbs.	Joint 9 1152.8 lbs. -32.4 lbs.			
	1	4.00	0.00	JACK-OPEN J03	03-00-00 03-00-00	2 X 4	2 X 4	00-10-08		Joint 2 168.7 lbs. -69.4 lbs.	Joint 6 112.1 lbs. -44.3 lbs.			
\triangle	5	12.00	0.00	COMMON P1	20-00-00 20-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 365.8 lbs. -188.7 lbs.	Joint 8 989.3 lbs. -142.2 lbs.	Joint 18 49.6 lbs. -25.0 lbs.	Joint 19 160.2 lbs. -105.0 lbs.	Joint 20 186.5 lbs. -95.6 lbs.
	1	12.00	0.00	COMMON P1-GE	20-00-00 20-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 326.4 lbs. -133.8 lbs.	Joint 12 290.1 lbs. -80.1 lbs.	Joint 15 221.0 lbs. -237.6 lbs.	Joint 16 190.1 lbs. -138.4 lbs.	Joint 17 195.6 lbs. -155.7 lbs.
\triangle	1	12.00	0.00	COMMON P2	20-00-00 20-00-00	2 X 6	2 X 6			Joint 1 963.8 lbs. -29.7 lbs.	Joint 7 963.8 lbs. -29.7 lbs.			
	1	12.00	0.00	VALLEY VB1	04-11-06 04-11-06	2 X 4	2 X 4			Joint 1 104.9 lbs. -36.9 lbs.	Joint 3 104.9 lbs. -36.9 lbs.	Joint 4 134.7 lbs. 4.8 lbs.		
	1	12.00	0.00	VALLEY VB2	03-00-03 03-00-03	2 X 4	2 X 4			Joint 1 95.0 lbs. -3.1 lbs.	Joint 3 95.0 lbs. -3.1 lbs.			
<u></u>	1	12.00	0.00	VALLEY VP01	19-00-15 19-00-15	2 X 4	2 X 4			Joint 1 191.1 lbs. -138.9 lbs.	Joint 7 173.0 lbs. -102.7 lbs.	Joint 8 337.7 lbs. -132.8 lbs.	Joint 10 522.1 lbs. -184.4 lbs.	Joint 11 424.6 lbs. 68.7 lbs.
\triangle	1	12.00	0.00	VALLEY VP02	17-01-12 17-01-12	2 X 4	2 X 4			Joint 1 226.1 lbs. -24.2 lbs.	Joint 5 201.7 lbs. 8.3 lbs.	Joint 6 581.3 lbs. -207.5 lbs.	Joint 8 400.7 lbs. 62.1 lbs.	Joint 9 581.5 lbs. -207.7 lbs.
\triangle	1	12.00	0.00	VALLEY VP03	15-02-08 15-02-08	2 X 4	2 X 4			Joint 1 186.8 lbs. -30.4 lbs.	Joint 5 165.2 lbs. -1.7 lbs.	Joint 6 497.3 lbs. -182.4 lbs.	Joint 7 407.3 lbs. 60.3 lbs.	Joint 8 497.5 lbs. -182.6 lbs.
\triangle	1	12.00	0.00	VALLEY VP04	13-03-05 13-03-05	2 X 4	2 X 4			Joint 1 142.0 lbs. -39.2 lbs.	Joint 5 123.2 lbs. -14.2 lbs.	Joint 6 424.5 lbs. -164.4 lbs.	Joint 7 395.9 lbs. 57.5 lbs.	Joint 8 424.8 lbs. -164.5 lbs.

Lot 8 West Preserve Sanford, NC

PLAN SEAL DATE:

BUILDING DEPARTMENT	OVERHA	ANG INFO	HEEL HEIGHT	00-06-08	RI	EQ. I	LAYOUTS		REQ.	ENG	GINEERING		QUOTE	/ /
Roof Order	END CUT	RETURN											LAYOUT	/ /
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	/ /

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-B0			ESS INCR.	RO	OF TRUSS S	PACING: 24.0	IN. O.C. (TYP	C. (TYP.)				
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A	LUN TOP	IBER BOT	OVER LEFT	HANG RIGHT	T REACTIONS							
\triangle	1	12.00	0.00	VALLEY VP05	11-04-02 11-04-02	2 X 4	2 X 4			Joint 1 115.0 lbs. -82.8 lbs.	Joint 5 96.4 lbs. -61.6 lbs.	Joint 6 341.1 lbs. -162.6 lbs.	Joint 7 222.4 lbs. 53.7 lbs.	Joint 8 341.3 lbs. -162.8 lbs.			
\triangle	1	12.00	0.00	VALLEY VP06	09-04-15 09-04-15	2 X 4	2 X 4			Joint 1 187.9 lbs. -26.1 lbs.	Joint 3 198.9 lbs. -26.1 lbs.	Joint 4 303.8 lbs. 12.3 lbs.					
	1	12.00	0.00	VALLEY VP07	07-05-12 07-05-12	2 X 4	2 X 4			Joint 1 166.5 lbs. -29.7 lbs.	Joint 3 166.5 lbs. -29.7 lbs.	Joint 4 213.9 lbs. 28.2 lbs.					
	1	12.00	0.00	VALLEY VP08	05-06-08 05-06-08	2 X 4	2 X 4			Joint 1 196.1 lbs. -6.4 lbs.	Joint 3 196.1 lbs. -6.4 lbs.						
	1	12.00	0.00	VALLEY VP09	03-07-05 03-07-05	2 X 4	2 X 4			Joint 1 118.8 lbs. -3.9 lbs.	Joint 3 118.8 lbs. -3.9 lbs.						

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	BlueLinx (F)	LVL, Metsa(F) 2.0,	23-00-00		GDH DROPPED