

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1224-7186
ORDER DATE	12/30/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Johnnie Baggett

SIGNED TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: 1036 Turlington Rd	LOT # 1036	SUBDIV: Turlington Rd
	Signature Home Builders 1036 Turlington Rd Dunn, NC	MODEL: Roof	TAG: 1253 - Elev. B - 1 Car	JOB CATEGORY: _
SIGNED TO	DELIVERY INSTRUCTIONS:			
	SPECIAL INSTRUCTIONS:			

PLAN SEAL DATE:
BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-00-00	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JRB	12/31/24
	END CUT	RETURN				LAYOUT	JRB	12/31/24
	NO		GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	/ /

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 23	Joint 24	Joint 25	Joint 26
	1	7.00	0.00	GABLE A1-GE	25-11-00	2 X 6	2 X 6	00-11-00		Joint 2	Joint 23	Joint 24	Joint 25	Joint 26
					25-11-00					174.7 lbs.	128.3 lbs.	125.6 lbs.	118.7 lbs.	115.7 lbs.
										-99.8 lbs.	-48.9 lbs.	-100.6 lbs.	-56.1 lbs.	-51.2 lbs.
	11	7.00	0.00	COMMON A2	25-11-00	2 X 6	2 X 6	00-11-00		Joint 2	Joint 7			
					25-11-00					1102.6 lbs.	1049.8 lbs.			
										-70.0 lbs.	-57.5 lbs.			
	10	7.00	0.00	ROOF A3	31-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2	Joint 9			
					31-11-00					1062.4 lbs.	1609.2 lbs.			
										-72.0 lbs.	-126.9 lbs.			
	1	7.00	0.00	GABLE A4-GE	25-11-00	2 X 6	2 X 6	00-11-00		Joint 2	Joint 12	Joint 13	Joint 14	Joint 15
					25-11-00					1168.9 lbs.	390.2 lbs.	644.1 lbs.	301.9 lbs.	249.3 lbs.
										-216.5 lbs.	11.6 lbs.	-326.0 lbs.	11.5 lbs.	-173.5 lbs.
	2	10.00	0.00	GABLE B1GE	11-11-00	2 X 6	2 X 6	00-11-00		Joint 1	Joint 11	Joint 13	Joint 14	Joint 15
					11-11-00					138.6 lbs.	170.0 lbs.	173.9 lbs.	115.5 lbs.	118.6 lbs.
										-52.7 lbs.	-45.2 lbs.	-140.5 lbs.	-78.1 lbs.	-38.7 lbs.
	4	10.00	0.00	COMMON B2	11-11-00	2 X 6	2 X 6	00-11-00		Joint 1	Joint 5			
					11-11-00					475.1 lbs.	524.8 lbs.			
										-17.8 lbs.	-29.0 lbs.			
	1	10.00	0.00	COMMON B3-GR	11-11-00	2 X 6	2 X 6			Joint 1	Joint 5			
	2 Ply				11-11-00					3347.1 lbs.	3650.3 lbs.			
										-216.0 lbs.	-236.9 lbs.			
	1	10.00	0.00	COMMON B4-GR	11-11-00	2 X 6	2 X 6			Joint 1	Joint 5			
	2 Ply				11-11-00					2959.7 lbs.	3030.3 lbs.			
										-189.2 lbs.	-194.1 lbs.			
	1	7.00	0.00	GABLE D01GE	21-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2	Joint 18	Joint 20	Joint 21	Joint 22
					21-11-00					158.3 lbs.	126.5 lbs.	139.5 lbs.	112.6 lbs.	116.4 lbs.
										-61.1 lbs.	-10.1 lbs.	-86.1 lbs.	-51.1 lbs.	-51.2 lbs.
	6	7.00	0.00	COMMON D02	21-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2	Joint 3	Joint 4	Joint 6	Joint 8
					21-11-00					196.3 lbs.	98.0 lbs.	114.9 lbs.	125.7 lbs.	1046.2 lbs.
										2.6 lbs.	-65.5 lbs.	15.6 lbs.	19.0 lbs.	-60.8 lbs.
	2	10.00	0.00	VALLEY V1	09-11-14	2 X 4	2 X 4			Joint 1	Joint 3	Joint 4		
					09-11-14					196.2 lbs.	196.2 lbs.	342.3 lbs.		
										-21.5 lbs.	-30.0 lbs.	10.7 lbs.		

Reaction Summary of Order





ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1224-7186
ORDER DATE	12/30/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Johnnie Baggett

SHEET	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: 1036 Turlington Rd	LOT # 1036	SUBDIV: Turlington Rd
	Signature Home Builders 1036 Turlington Rd Dunn, NC	MODEL: Roof	TAG: 1253 - Elev. B - 1 Car	JOB CATEGORY: _
DELIVERY INSTRUCTIONS:				
SPECIAL INSTRUCTIONS:				
PLAN SEAL DATE:				
BY DATE				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-00-00	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	JRB	12/31/24
Roof Order	END CUT	RETURN				LAYOUT	JRB	12/31/24
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	/ /

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
				20.0,10.0,0.0,10.0	1.15							
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG	REACTIONS			
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	2	10.00	0.00	VALLEY V2	07-02-05 07-02-05	2 X 4	2 X 4			Joint 1 147.7 lbs. -22.3 lbs.	Joint 3 147.7 lbs. -28.1 lbs.	Joint 4 215.4 lbs. 22.1 lbs.
	2	10.00	0.00	VALLEY V3	04-04-11 04-04-11	2 X 4	2 X 4			Joint 1 82.9 lbs. -12.5 lbs.	Joint 3 82.9 lbs. -15.8 lbs.	Joint 4 120.9 lbs. 12.4 lbs.

ITEMS									
QTY	ITEM TYPE	SIZE	LENGTH	PART NUMBER	NOTES				
			FT-IN-16						
11	Hangers, USP	HUS 26			SIMPSON (HUS26)				
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	13-00-00		GDH				