

**Date:** 02/27/2025

**To:** **Jarrett Parker**  
Mungo Homes  
441 Western Lane  
Irmo, SC 29063  
jparker@mungo.com  
919-444-0088

**Re: Soil Suitability for Foundation Installation**

Location: Lot 16 Langdon Preserve (108 Grove Township Way, Angier, NC)  
JDS Project No.: RDU2501720  
Date of Inspection: 2/26/2025  
Foundation Type: Crawl Space  
Additional Features: Rear Deck

**Observations**

Foundation excavation observation (sub-surface testing with respect to bearing capacity).

**Recommendations**

The exposed soils have been observed and tested for adequate bearing capacity (Probe and DCP). Based on our testing and review, the soil and conditions for the foundation are suitable for the minimum required bearing pressure of 2000 psf.

If you have any questions or if I can be of further assistance to you on this project, please contact me at 919-218-4421.

Respectfully Submitted,  
Samantha Lux  
Field Operations Manager

Reviewing Engineer: Tommy P. Matthews, PE



**Project Notes**

This report is an assessment of vertical bearing capacity only. Minimum testing requirements include probe rod testing across the entire excavation and augers (minimum three locations) at multiple depths with Dynamic Cone Penetrometer (DCP) testing. Bearing capacity test results are voided if significant precipitation or water intrusion has occurred before concrete placement. JDS Consulting is not responsible for site conditions that divert water towards the foundation or that prevents drainage away from the foundation, which can lead to soft soils and future settlement problems. It is the contractor's responsibility to ensure that all foundation areas are free of organics, loose material, standing water, and any other deleterious materials prior to placement of stone or concrete. Retaining wall stability nor slope stability analysis has been evaluated. JDS Consulting shall not be held responsible for current or future retaining-wall or slope-related issues.