

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1224-6956
ORDER DATE	12/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 27 Magnolia Hills <b>MODEL:</b> Roof <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 27 <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	<b>Precision Custom Homes and</b> 165 Mahogany Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 24 Magnolia Hills (15'x15') CP	<b>PLAN SEAL DATE:</b> 1/13/25

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 01/14/25
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	JOBSITE 1	<b>CUTTING</b> NB 01/14/25

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 18	Joint 20	Joint 21	Joint 22
	1	8.00	0.00	GABLE A1-GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 243.8 lbs. -95.1 lbs.	Joint 18 186.6 lbs. -20.6 lbs.	Joint 20 219.3 lbs. -136.4 lbs.	Joint 21 167.5 lbs. -82.9 lbs.	Joint 22 178.9 lbs. -88.4 lbs.
	8	8.00	0.00	COMMON A2	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1606.2 lbs. -85.2 lbs.	Joint 8 1606.2 lbs. -85.2 lbs.			
	5	8.00	0.00	COMMON A2A	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1595.9 lbs. -85.2 lbs.	Joint 8 1595.9 lbs. -85.2 lbs.			
	1	8.00	0.00	GABLE A3-GE	33-00-00 22-02-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 375.3 lbs. -154.0 lbs.	Joint 11 1937.9 lbs. -118.5 lbs.	Joint 12 1157.0 lbs. -246.1 lbs.	Joint 16 1672.7 lbs. -111.5 lbs.	Joint 17 267.5 lbs. -249.4 lbs.
	9	8.00	0.00	COMMON A4	22-02-08 22-02-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1079.3 lbs. -51.4 lbs.	Joint 9 1118.8 lbs. -71.1 lbs.			
	1	8.00	0.00	GABLE A5-GE	22-02-08 22-02-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 229.1 lbs. -98.3 lbs.	Joint 17 97.3 lbs. -47.9 lbs.	Joint 18 159.3 lbs. -90.1 lbs.	Joint 19 186.4 lbs. -103.9 lbs.	Joint 20 163.0 lbs. 36.6 lbs.
	1 2 Ply	0.00	0.00	FLAT GIRDER B1	20-04-00 20-04-00	2 X 6	2 X 6			Joint 9 5800.3 lbs. -625.8 lbs.	Joint 13 5900.3 lbs. -662.3 lbs.			
	1 2 Ply	0.00	0.00	FLAT GIRDER B2	20-04-00 20-04-00	2 X 4	2 X 6			Joint 7 3980.9 lbs. -686.6 lbs.	Joint 12 3924.1 lbs. -673.8 lbs.			
	1	5.50	0.00	GABLE C1-GE	15-00-00 15-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 670.0 lbs. -212.9 lbs.	Joint 4 670.0 lbs. -212.9 lbs.			
	7	5.50	0.00	COMMON C2	15-00-00 15-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 670.0 lbs. -55.9 lbs.	Joint 4 670.0 lbs. -55.9 lbs.			
	1	8.00	0.00	GABLE J1-GE	09-03-08 09-03-08	2 X 6	2 X 6	01-02-08	02-00-00	Joint 2 229.6 lbs. -25.9 lbs.	Joint 9 201.7 lbs. -140.5 lbs.	Joint 10 125.8 lbs. -44.6 lbs.	Joint 11 179.6 lbs. -90.3 lbs.	Joint 12 186.0 lbs. -94.6 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1224-6956
ORDER DATE	12/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 27 Magnolia Hills <b>MODEL:</b> Roof <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 27 <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	<b>Precision Custom Homes and</b> 165 Mahogany Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 24 Magnolia Hills (15'x15') CP	<b>PLAN SEAL DATE:</b> 1/13/25

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 01/14/25
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	JOBSITE 1	<b>CUTTING</b> NB 01/14/25

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS							
		TOP	BOT			TOP	BOT	LEFT	RIGHT								
	4	8.00	0.00	JACK-OPEN J2	06-00-08 06-00-08	2 X 6	2 X 6		02-03-00	Joint 5 358.8 lbs. -135.4 lbs.	Joint 6 204.0 lbs. 53.4 lbs.						
	1	8.00	0.00	GABLE J3-GE	06-00-08 06-00-08	2 X 6	2 X 6		02-03-00	Joint 6 8.4 lbs. -12.8 lbs.	Joint 7 231.7 lbs. -155.9 lbs.	Joint 8 103.5 lbs. -0.9 lbs.	Joint 9 243.0 lbs. -294.6 lbs.	Joint 10 277.7 lbs. -60.2 lbs.			
	2	3.00	0.00	GABLE M1-GE	19-03-08 19-03-08	2 X 6	2 X 6	01-02-08	01-10-08	Joint 2 816.5 lbs. -237.9 lbs.	Joint 15 778.5 lbs. -250.5 lbs.						
	4	3.00	0.00	JACK-CLOSED M2	19-03-08 19-03-08	2 X 6	2 X 6	01-02-08	01-10-08	Joint 2 816.5 lbs. -98.3 lbs.	Joint 8 778.5 lbs. -102.6 lbs.						
	1	3.00	0.00	GABLE P1-GE	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		Joint 2 189.1 lbs. -92.2 lbs.	Joint 5 40.4 lbs. -16.9 lbs.	Joint 6 224.7 lbs. -70.9 lbs.					
	12	3.00	0.00	MONOPITCH P2	05-00-00 05-00-00	2 X 4	2 X 6	01-02-08		Joint 2 277.3 lbs. -120.9 lbs.	Joint 4 174.4 lbs. -70.7 lbs.						
	1	8.50	0.00	GABLE VA1	25-10-14 25-10-14	2 X 4	2 X 6			Joint 1 153.4 lbs. -57.2 lbs.	Joint 13 134.0 lbs. -18.8 lbs.	Joint 14 224.2 lbs. -124.5 lbs.	Joint 15 165.1 lbs. -85.8 lbs.	Joint 16 181.1 lbs. -93.4 lbs.			
	1	8.50	0.00	VALLEY VA2	22-01-11 22-01-11	2 X 4	2 X 6			Joint 1 128.1 lbs. -29.4 lbs.	Joint 7 108.9 lbs. -3.9 lbs.	Joint 8 291.7 lbs. -91.2 lbs.	Joint 9 461.6 lbs. -112.5 lbs.	Joint 11 434.1 lbs. 65.6 lbs.			
	1	8.50	0.00	VALLEY VA3	18-04-08 18-04-08	2 X 4	2 X 4			Joint 1 173.9 lbs. -1.3 lbs.	Joint 5 172.8 lbs. 13.2 lbs.	Joint 6 516.1 lbs. -136.3 lbs.	Joint 8 408.0 lbs. 51.2 lbs.	Joint 9 516.4 lbs. -136.5 lbs.			
	1	8.50	0.00	VALLEY VA4	14-07-05 14-07-05	2 X 4	2 X 4			Joint 1 118.8 lbs. -12.8 lbs.	Joint 5 104.1 lbs. 9.8 lbs.	Joint 6 351.0 lbs. -107.4 lbs.	Joint 7 251.7 lbs. 53.9 lbs.	Joint 8 351.2 lbs. -107.6 lbs.			
	1	8.50	0.00	VALLEY VA5	10-10-03 10-10-03	2 X 4	2 X 4			Joint 1 202.5 lbs. -24.6 lbs.	Joint 3 202.6 lbs. -32.8 lbs.	Joint 4 395.4 lbs. 8.3 lbs.					

# Reaction Summary of Order





**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1224-6956
ORDER DATE	12/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 27 Magnolia Hills <b>MODEL:</b> Roof <b>TAG:</b> Rothbard w/CP (15'x15') <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT # 27</b> <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	SHIPP TO	<b>Precision Custom Homes and</b> 165 Mahogany Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 24 Magnolia Hills (15'x15') CP

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/14/25
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 01/14/25

<b>ROOF TRUSSES</b>		<b>LOADING INFORMATION</b>		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)				
				20.0,10.0,0.0,10.0	1.15					
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	8.50	0.00	VALLEY VA6	07-01-00 07-01-00	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 137.9 lbs.      137.9 lbs.      223.4 lbs. -21.6 lbs.      -26.7 lbs.      17.7 lbs.
	1	8.50	0.00	VALLEY VA7	03-03-13 03-03-13	2 X 4	2 X 4			Joint 1      Joint 3 99.0 lbs.      99.0 lbs. -5.0 lbs.      -5.0 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
9	Hangers, USP	HUS 26			SIMPSON (HUS26)
10	Hangers, USP	JUS26			SIMPSON (LUS26)

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1224-6957
ORDER DATE	12/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 27 Magnolia Hills <b>MODEL:</b> Floor <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 27 <b>SUBDIV:</b> Magnolia Hills <b>TAG:</b> Rothbard w/CP (15'x15') <b>JOB CATEGORY:</b> WCall - Will Call
	SHIPP TO	<b>Precision Custom Homes and</b> 165 Mahogany Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 24 Magnolia Hills (15'x15') CP

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/14/25
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 01/14/25

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 ET1	20-03-00	20-03-00					Joint 18 69.7 lbs.	Joint 19 160.8 lbs.	Joint 20 142.8 lbs.	Joint 21 147.7 lbs.	Joint 22 146.4 lbs.
	1	01-02-00 ET2	13-00-08	13-00-08					Joint 12 39.7 lbs.	Joint 13 124.3 lbs.	Joint 14 151.6 lbs.	Joint 15 145.4 lbs.	Joint 16 147.0 lbs.
	1	01-02-00 ET3	21-03-08	21-03-08					Joint 19 53.4 lbs.	Joint 20 140.6 lbs.	Joint 21 148.4 lbs.	Joint 22 146.2 lbs.	Joint 23 146.8 lbs.
	1	01-02-00 F1	32-11-00	32-11-00					Joint 24 49.7 lbs.	Joint 30 2863.7 lbs.	Joint 41 1576.3 lbs.		
									-246.9 lbs.	2402.5 lbs.	1219.9 lbs.		
	5	01-02-00 F2	32-11-00	32-11-00					Joint 22 621.5 lbs.	Joint 27 2149.8 lbs.	Joint 37 953.1 lbs.		
									15.9 lbs.	1163.6 lbs.	232.4 lbs.		
	13	01-02-00 F3	20-03-00	20-03-00					Joint 14 874.4 lbs.	Joint 24 874.4 lbs.			
									434.5 lbs.	434.5 lbs.			
	11	01-02-00 F4	21-03-08	21-03-08					Joint 15 266.5 lbs.	Joint 18 1250.8 lbs.	Joint 25 837.2 lbs.		
									12.7 lbs.	558.9 lbs.	226.6 lbs.		
	1	01-02-00 F5-GR	08-03-08	08-03-08					Joint 9 793.3 lbs.	Joint 14 1114.5 lbs.	Joint 15 99.4 lbs.	Joint 16 255.8 lbs.	
									645.7 lbs.	953.1 lbs.	-21.9 lbs.	236.0 lbs.	
	4	01-02-00 F6	03-07-08	03-07-08					Joint 5 185.6 lbs.	Joint 8 185.6 lbs.			
									125.9 lbs.	125.9 lbs.			

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1224-6957
ORDER DATE	12/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 27 Magnolia Hills <b>MODEL:</b> Floor <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT # 27</b> <b>SUBDIV:</b> Magnolia Hills <b>TAG:</b> Rothbard w/CP (15'x15') <b>JOB CATEGORY:</b> WCall - Will Call
	<b>Precision Custom Homes and</b> 165 Mahogany Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 24 Magnolia Hills (15'x15') CP	<b>PLAN SEAL DATE:</b> 1/13/25

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Floor Order	END CUT	RETURN				LAYOUT	NB 01/14/25
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	JOBSITE 1	<b>CUTTING</b> NB 01/14/25

<b>FLOOR TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>FLOOR TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	1	01-02-00 F7-GR	08-03-08	08-03-08		Joint 9 630.1 lbs. 506.4 lbs.	Joint 14 1198.7 lbs. 1043.6 lbs.	Joint 15 158.6 lbs. 0.7 lbs.	Joint 16 279.9 lbs. 248.5 lbs.
---	---	-------------------	----------	----------	---	-------------------------------------	--	------------------------------------	--------------------------------------

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	BlueLinX (F)	LVL, Metsa(F) 2.0,	07-00-00		BM2 & BM3
2	BlueLinX (F)	LVL, Metsa(F) 2.0,	06-00-00		BM4
4	BlueLinX (F)	LVL, Metsa(F) 2.0,	16-00-00		BM5
3	BlueLinX (F)	LVL, Metsa(F) 2.0, 14"	21-00-00		BM1
2	BlueLinX (F)	LVL, Metsa(F) 2.0, 16"	21-00-00		GDH
9	Hangers, USP	MSH422			SIMPSON (THA422)