## **Reaction Summary of Order**

**ROOF & FLOOR** ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

**REQ. QUOTE DATE** // ORDER# J0125-0034 **ORDER DATE** 01/03/25 **QUOTE** # **DELIVERY DATE** 0000006802 // **CUSTOMER ACCT#** // DATE OF INVOICE CUSTOMER PO# **ORDERED BY Dustin Blackwell INVOICE #** COUNTY Harnett **TERMS SUPERINTENDANT** Billy Carr **SALES REP** Lenny Norris (919) 730-5511 Curtis Quick JOBSITE PHONE # **SALES AREA** 

Weaver Homes Co. Inc. 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696

SOLD

T O

T O

JOB NAME: Lot 3A Elbridge Farm **LOT #** 3A SUBDIV: Elbridge Farm

MODEL:Roof TAG: Lauren H / 3 Car / SL / Tudor JOB CATEGORY: \_

**DELIVERY INSTRUCTIONS:** 

Weaver Homes, Inc. **SPECIAL INSTRUCTIONS:** 

Lillington, NC 27546

**ROOF TRUSSES** 

PLAN SEAL DATE:

BUILDING DEPARTMENT	<b>OVERH</b>	ANG INFO	HEEL HEIGHT	00-04-05	RE	Q.	LAYOUTS		REQ.	ENG	INEERING		QUOTE		//
Roof Order	END CUT	RETURN											LAYOUT	Q	01/08/25
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	CQ	01/08/25
ROOF TRUSSES LOADING TCLL-TCDL-BCLL-BCDL STRESS INCR. POOF TRUSS SPACING: 24 0 IN O.C. (TVP.)															

ROOF TRUSSES			IN	FORMATION		TCLL-TCDL-BCLL-BCDL STRESS INCR.  20.0,10.0,0.0,10.0 1.15				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
	OTV	П		TYPE		_	_			<del> </del>							
PROFILE	QTY PLY	TOP	ВОТ	ID	BASE O/A	TOP	BER	LEFT	HANG RIGHT	REACTIO	NS						
	1	6.00	3.00	GABLE A1GE	61-06-00			00-10-08		Joint 2 341.8 lbs. -141.5 lbs.	Joint 18 2220.1 lbs. -926.2 lbs.	Joint 19 328.8 lbs. -614.3 lbs.	Joint 20 134.8 lbs. 5.5 lbs.	Joint 21 105.0 lbs. 14.6 lbs.			
	5	6.00	3.00	GIRDER A2	61-06-00 61-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1535.5 lbs. 52.7 lbs.	Joint 6 83.5 lbs. -345.4 lbs.	Joint 17 3045.0 lbs. 80.4 lbs.	Joint 22 1832.0 lbs. 17.9 lbs.				
	1	6.00	3.00	GIRDER A2A	61-06-00 61-06-00	2 X 6	2 X 6		00-10-08	Joint 1 1491.3 lbs. 65.0 lbs.	Joint 16 3045.0 lbs. 80.4 lbs.	Joint 21 1833.2 lbs. 17.7 lbs.					
	3	6.00	3.00	ATTIC A3	61-06-00 61-06-00	2 X 6	2 X 6		00-10-08	Joint 1 842.2 lbs. -11.4 lbs.	Joint 17 2974.0 lbs. 49.0 lbs.	Joint 22 2485.5 lbs. 50.2 lbs.					
	3	6.00	3.00	GIRDER A4	33-04-08 33-04-08	2 X 6	2 X 6			Joint 1 809.2 lbs. 5.6 lbs.	Joint 9 1093.0 lbs. 86.6 lbs.	Joint 10 1861.2 lbs. 70.2 lbs.					
	1	6.00	3.00	GIRDER A4A	33-08-00 33-08-00	2 X 6	2 X 6			Joint 1 2759.3 lbs. -1097.5 lbs.	Joint 9 1120.0 lbs. 88.5 lbs.	Joint 10 1882.6 lbs. 74.4 lbs.	Joint 11 3044.8 lbs. -1251.5 lbs.				
	4	6.00	0.00	GIRDER A5	33-08-00 33-08-00	2 X 6	2 X 6	00-10-08		Joint 1 173.3 lbs. -44.7 lbs.	Joint 2 449.1 lbs. -36.5 lbs.	Joint 3 177.7 lbs. -53.8 lbs.	Joint 4 351.6 lbs. -29.5 lbs.	Joint 10 1087.7 lbs. 79.4 lbs.			
	2 2 Ply	6.00	0.00	GIRDER A6	33-04-08 33-04-08	2 X 6	2 X 6	00-10-08		Joint 2 803.5 lbs. -59.1 lbs.	Joint 10 1875.2 lbs. 137.8 lbs.	Joint 12 4398.1 lbs. 175.0 lbs.					
	1	6.00	0.00	GABLE A7GE	33-04-08 33-04-08	2 X 6	2 X 6	00-10-08		Joint 2 245.8 lbs. 50.3 lbs.	Joint 8 325.4 lbs. -506.3 lbs.	Joint 9 1175.1 lbs. -416.9 lbs.	Joint 10 1741.8 lbs. -7.2 lbs.	Joint 11 -116.1 lbs. -774.2 lbs.			
	1	12.00	0.00	PIGGYBACK B1	22-08-00 22-07-00	2 X	2 X 10	00-11-00	00-11-00	Joint 2 1504.5 lbs. 67.9 lbs.	Joint 11 1504.5 lbs. 67.9 lbs.						
	1	12.00	0.00	PIGGYBACK B2	22-08-00 22-07-00	2 X	2 X 10			Joint 1 1489.3 lbs. 183.9 lbs.	Joint 10 1489.3 lbs. 183.9 lbs.						

## Reaction Summary of Order

ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0125-0034
ORDER DATE	01/03/25	QUOTE #	
DELIVERY DATE	//	CUSTOMER ACCT#	0000006802
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Dustin Blackwell	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Billy Carr	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 730-5511	SALES AREA	Curtis Quick

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

Weaver Homes Co. Inc. 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696 JOB NAME: Lot 3A Elbridge Farm LOT # 3A SUBDIV: Elbridge Farm

MODEL: Roof TAG: Lauren H / 3 Car / SL / Tudor JOB CATEGORY:

DELIVERY INSTRUCTIONS:

TCLL-TCDL-BCLL-BCDL STRESS INCR.

Weaver Homes, Inc. SPECIAL INSTRUCTIONS:

**LOADING** 

Lillington, NC 27546

**ROOF TRUSSES** 

PLAN SEAL DATE:

<b>BUILDING DEPARTMENT</b>	OVERHANG INFO		G INFO HEEL HEIGHT		REQ. LAYOUTS			REQ. ENGINEERING				QUOTE		11	
Roof Order	END CUT	RETURN											LAYOUT	CQ	01/08/25
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1		CQ	01/08/25

INFORMATION										ROOF TROOD OF ACING. 2-4.0 IN. 0.0. (111.)						
PROFILE	QTY		СН	TYPE	BASE O/A		IBER		HANG	REACTIO	NS	<u> </u>	<u> </u>			
	PLY	TOP	BOT	ID		TOP	вот	LEFT	RIGHT							
	7	12.00	0.00	PIGGYBACK B3	22-09-00 22-08-00	2 X 6	2 X 10			Joint 11 1494.8 lbs. 178.7 lbs.	Joint 15 1494.8 lbs. 178.7 lbs.					
$\triangle$	1 2 Ply	12.00	0.00	PIGGYBACK B4	22-09-00 22-08-00	2 X 6	2 X 10			Joint 11 3994.0 lbs. 296.2 lbs.	Joint 15 3994.0 lbs. 296.2 lbs.					
	6	6.00	0.00	QUEENPOST G1	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 920.1 lbs. -63.8 lbs.	Joint 6 920.1 lbs. -63.8 lbs.					
	1	6.00	0.00	HIP G1GE	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 156.5 lbs. -25.1 lbs.	Joint 12 156.8 lbs. -31.5 lbs.	Joint 14 233.2 lbs. -107.7 lbs.	Joint 15 143.7 lbs. -61.6 lbs.	Joint 16 149.0 lbs. 0.1 lbs.		
	4	6.00	0.00	COMMON P1	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 680.1 lbs. -142.0 lbs.	Joint 4 680.1 lbs. -142.0 lbs.					
	1	6.00	0.00	GABLE P1GE	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 680.1 lbs. -152.8 lbs.	Joint 4 680.1 lbs. -152.8 lbs.					
	1	6.00	0.00	PIGGYBACK PB1	16-00-05 16-00-05	2 X 4	2 X 4			Joint 2 214.0 lbs. -7.9 lbs.	Joint 8 214.1 lbs. -11.6 lbs.	Joint 10 340.9 lbs. -57.8 lbs.	Joint 12 255.1 lbs. -8.1 lbs.	Joint 13 340.9 lbs. -59.6 lbs.		
	8	6.00	0.00	PIGGYBACK PB2	16-00-13 16-00-13	2 X 4	2 X 4			Joint 2 45.0 lbs. -24.3 lbs.	Joint 6 41.9 lbs. -14.6 lbs.	Joint 8 440.0 lbs. -105.0 lbs.	Joint 10 427.7 lbs. 31.0 lbs.	Joint 11 440.0 lbs. -105.4 lbs.		
	3	6.00	0.00	PIGGYBACK PB3	11-10-14 11-10-14	2 X 4	2 X 4			Joint 2 48.1 lbs. -18.6 lbs.	Joint 6 135.4 lbs. -38.0 lbs.	Joint 7 386.9 lbs. -7.5 lbs.	Joint 8 447.0 lbs. -103.4 lbs.			
	5	6.00	0.00	PIGGYBACK PB4	12-02-06 12-02-06	2 X 4	2 X 4			Joint 2 46.6 lbs. -18.4 lbs.	Joint 6 152.2 lbs. -41.0 lbs.	Joint 7 390.5 lbs. -4.0 lbs.	Joint 8 446.7 lbs. -103.6 lbs.			
	1 2 Ply	6.00	0.00	PIGGYBACK PB5	11-06-06 11-06-06	2 X 6	2 X 4			Joint 2 56.0 lbs. -38.4 lbs.	Joint 6 128.6 lbs. -34.3 lbs.	Joint 7 391.3 lbs. -7.7 lbs.	Joint 8 455.3 lbs. -110.6 lbs.			

			DATE	01/24/25 PAGE 3					
<b>Reaction Summary of Orde</b>	er REQ. QUOTE DATE	11	ORDER #	J0125-0034					
$\wedge$	ORDER DATE	01/03/25	QUOTE #						
	DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006802					
ROOF & FLOOR	DATE OF INVOICE	/ /	CUSTOMER PO#						
ComTech TRUSSES & BEAMS	ORDERED BY	Dustin Blackwell	INVOICE #						
Reilly Road Industrial Park P.O. Box 40408	COUNTY	Harnett	TERMS						
Fayetteville, N.C. 28309 (910) 864-TRUS	SUPERINTENDANT	Billy Carr	SALES REP	Lenny Norris					
	JOBSITE PHONE #	(919) 730-5511	SALES AREA	Curtis Quick					
Weaver Homes Co. Inc.	JOB NAME: Lot 3A Elbridge Farm	IE: Lot 3A Elbridge Farm LOT # 3A SUBDIV: Elbridge Farm							

Weaver Homes Co. 350 Wagoner Drive Fayetteville, NC 283 (919) 606-4696 Fayetteville, NC 28303

MODEL:Roof TAG: Lauren H / 3 Car / SL / Tudor JOB CATEGORY:

DELIVERY INSTRUCTIONS:

Weaver Homes, Inc. SPECIAL INSTRUCTIONS:

Lillington, NC 27546

PLAN SEAL DATE:

<b>BUILDING DEPARTMENT</b>	<b>OVERH</b>	ANG INFO	HEEL HEIGHT	00-04-05	RE	EQ. I	LAYOUTS		REQ. E	IGINEERING		QUOTE		//
Roof Order	END CUT	RETURN										LAYOUT	CQ	01/08/25
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1		JOBSITE	1	CUTTING	CQ	01/08/25

ROOF T	ROOF TRUSSES LOADING INFORMATION				TCLL-TCDL-B0			ESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY PLY			TYPE ID		LUN	<b>IBER</b> BOT	OVER LEFT	HANG RIGHT	REACTIO	NS					
	1 2 Ply	6.00	0.00	PIGGYBACK PB6	11-06-02 11-06-02	2 X 6	2 X 4			Joint 1 2545.4 lbs. 151.0 lbs.	Joint 2 176.0 lbs. 2.3 lbs.	Joint 8 124.8 lbs. -12.1 lbs.	Joint 9 323.0 lbs. -21.4 lbs.	Joint 10 332.6 lbs. -61.3 lbs.		
	1	6.00	0.00	VALLEY VP1	15-08-09 15-08-09	2 X 4	2 X 4			Joint 1 107.2 lbs. -3.6 lbs.	Joint 5 107.2 lbs. 1.7 lbs.	Joint 6 343.9 lbs. -77.1 lbs.	Joint 7 271.6 lbs. 33.3 lbs.	Joint 8 343.8 lbs. -77.2 lbs.		
	1	6.00	0.00	VALLEY VP2	11-08-09 11-08-09	2 X 4	2 X 4			Joint 1 194.9 lbs. -25.7 lbs.	Joint 3 194.9 lbs. -31.7 lbs.	Joint 4 456.3 lbs. 0.6 lbs.				
	1	6.00	0.00	VALLEY VP3	07-08-09 07-08-09	2 X 4	2 X 4			Joint 1 133.1 lbs. -21.3 lbs.	Joint 3 133.2 lbs. -25.0 lbs.	Joint 4 256.2 lbs. 11.0 lbs.				
	1	6.00	0.00	VALLEY VP4	03-08-09 03-08-09	2 X 4	2 X 4			Joint 1 101.3 lbs. -6.1 lbs.	Joint 3 101.3 lbs. -6.1 lbs.					

## **ITEMS**

QTY	ITEM TYPE	SIZE	<b>LENGTH</b> FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	08-00-00		BM1
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	07-00-00		BM3
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	06-00-00		BM2
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	14-00-00		GDH-1
3	BlueLinx (F)	LVL, Metsa(F) 2.0, 24"	24-00-00		GDH (Side Load)
2	Hangers, USP	THD28-2			SIMPSON (HHUS28-2)