

Reaction Summary of Order

ROOF & FLOOR
TRUSSES & BEAMSReilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0325-1347
ORDER DATE	03/11/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 1 Mabry Ridge		LOT # 1	SUBDIV: Mabry Ridge
		MODEL: Roof		TAG: Sinclair (191021B) / 2-Car	JOB CATEGORY: _
		DELIVERY INSTRUCTIONS:			
SHIP TO	Signature Home Builders 450 Mabry Rd Angier, NC	SPECIAL INSTRUCTIONS: Copied from Lot 19 CP (J0724-4133)			
		PLAN SEAL DATE:			

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	aw	DATE
Roof Order	END CUT	RETURN				LAYOUT	aw	03/11/25
						CUTTING	aw	03/11/25
	NO		GABLE STUDS	16 IN. OC	JOBSITE	1	JOBSITE	1

ROOF TRUSSES

LOADING
INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	GABLE A1-GE	42-10-00 42-10-00	2 X 6	2 X 6		00-11-00	Joint 31 417.6 lbs. 34.1 lbs.	Joint 33 65.8 lbs. -65.8 lbs.	Joint 34 498.4 lbs. -467.0 lbs.	Joint 35 1928.1 lbs. -1034.6 lbs.	Joint 36 372.4 lbs. 20.6 lbs.
	6	8.00	0.00	PIGGYBACK A2	40-11-00 40-11-00	2 X 6	2 X 6		00-11-00	Joint 9 56.0 lbs. -632.8 lbs.	Joint 11 2874.6 lbs. -97.1 lbs.	Joint 17 1587.7 lbs. -27.7 lbs.		
	3	8.00	0.00	PIGGYBACK A3	40-11-00 40-11-00	2 X 6	2 X 6		00-11-00	Joint 9 274.1 lbs. -73.5 lbs.	Joint 12 2520.4 lbs. -177.8 lbs.	Joint 17 1273.2 lbs. -20.6 lbs.		
	1	5.00	0.00	PIGGYBACK B1-GE	43-11-00 43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 165.3 lbs. -108.9 lbs.	Joint 39 156.2 lbs. -33.0 lbs.	Joint 41 138.3 lbs. -97.0 lbs.	Joint 42 116.4 lbs. -59.5 lbs.	Joint 43 117.9 lbs. -57.7 lbs.
	6	5.00	0.00	PIGGYBACK B2	43-11-00 43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1990.9 lbs. -234.4 lbs.	Joint 10 2045.4 lbs. -217.6 lbs.			
	1	8.00	0.00	GABLE C1-GE	25-11-08 25-11-08	2 X 6	2 X 6	00-11-00		Joint 2 342.1 lbs. -64.1 lbs.	Joint 24 29.6 lbs. -17.5 lbs.	Joint 25 25.4 lbs. -5.7 lbs.	Joint 26 92.4 lbs. -22.4 lbs.	Joint 27 111.3 lbs. -33.1 lbs.
	10	8.00	0.00	PIGGYBACK C2	25-11-08 25-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1362.9 lbs. -23.6 lbs.	Joint 9 1392.6 lbs. -124.1 lbs.			
	1	8.00	0.00	PIGGYBACK C5	25-11-08 25-11-08	2 X 6	2 X 6			Joint 1 1309.9 lbs. -10.5 lbs.	Joint 8 1393.4 lbs. -124.2 lbs.			
	1	8.00	0.00	MONOPITCH C6	15-03-00 15-03-00	2 X 6	2 X 6	00-11-00		Joint 2 763.3 lbs. 42.9 lbs.	Joint 8 813.5 lbs. -183.1 lbs.			
	1	12.00	0.00	GABLE D1-GE	23-11-00 23-11-00	2 X 6	2 X 10			Joint 12 1655.7 lbs. 71.5 lbs.	Joint 16 1655.7 lbs. 71.5 lbs.			
	10	12.00	0.00	PIGGYBACK D2	23-11-00 23-11-00	2 X 6	2 X 10			Joint 10 1604.2 lbs. 213.5 lbs.	Joint 14 1604.2 lbs. 213.5 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0325-1347
ORDER DATE	03/11/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 1 Mabry Ridge		LOT # 1	SUBDIV: Mabry Ridge
		MODEL: Roof		TAG: Sinclair (191021B) / 2-Car	JOB CATEGORY: _
		DELIVERY INSTRUCTIONS:			
SHIP TO	Signature Home Builders 450 Mabry Rd Angier, NC	SPECIAL INSTRUCTIONS: Copied from Lot 19 CP (J0724-4133)			
		PLAN SEAL DATE:			

BUILDING DEPARTMENT	Roof Order	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS		REQ. ENGINEERING		QUOTE	aw	03/11/25
		END CUT	RETURN							LAYOUT	aw	03/11/25
			NO	GABLE STUDS	16 IN. OC					CUTTING	aw	03/11/25

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	GABLE E1-GE	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 784.6 lbs. -165.1 lbs.	Joint 16 784.6 lbs. -165.1 lbs.			
	2	8.00	0.00	COMMON E2	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 931.2 lbs. -114.6 lbs.	Joint 4 931.2 lbs. -114.6 lbs.			
	1	8.00	0.00	COMMON E3	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00		Joint 2 931.3 lbs. -114.7 lbs.	Joint 4 883.8 lbs. -110.5 lbs.			
	1	8.00	0.00	COMMON E4	18-06-00 18-06-00	2 X 6	2 X 6			Joint 1 883.9 lbs. -110.5 lbs.	Joint 2 1692.3 lbs. -78.0 lbs.	Joint 3 883.9 lbs. -110.5 lbs.	Joint 10 1639.5 lbs. -170.5 lbs.	
	1	8.00	0.00	ROOF E5	21-02-00 21-02-00	2 X 6	2 X 6			Joint 1 702.9 lbs. -99.2 lbs.	Joint 6 3167.0 lbs. -362.2 lbs.			
	1	5.00	0.00	JACK-OPEN J1	04-11-08 04-11-08	2 X 6	2 X 6	00-11-00		Joint 2 260.9 lbs. -23.1 lbs.	Joint 4 19.8 lbs. -10.3 lbs.	Joint 5 164.7 lbs. -25.0 lbs.		
	1	8.00	0.00	PIGGYBACK PB1	12-05-03 12-05-03	2 X 4	2 X 4			Joint 2 114.7 lbs. -17.1 lbs.	Joint 10 109.2 lbs. 2.4 lbs.	Joint 12 194.1 lbs. -96.7 lbs.	Joint 13 91.0 lbs. -49.2 lbs.	Joint 14 126.3 lbs. -54.2 lbs.
	9	8.00	0.00	PIGGYBACK PB2	12-05-03 12-05-03	2 X 4	2 X 4			Joint 2 107.3 lbs. -21.1 lbs.	Joint 6 99.3 lbs. -0.6 lbs.	Joint 8 319.8 lbs. -94.4 lbs.	Joint 9 263.2 lbs. 44.8 lbs.	Joint 10 320.6 lbs. -94.9 lbs.
	1	8.00	0.00	PIGGYBACK PB3	08-05-03 08-05-03	2 X 4	2 X 4			Joint 1 58.7 lbs. -54.5 lbs.	Joint 2 124.4 lbs. -43.3 lbs.	Joint 8 109.3 lbs. -23.7 lbs.	Joint 9 18.2 lbs. -11.1 lbs.	Joint 10 132.9 lbs. -63.8 lbs.
	6	8.00	0.00	PIGGYBACK PB4	08-05-03 08-05-03	2 X 4	2 X 4			Joint 2 210.7 lbs. -35.9 lbs.	Joint 4 210.7 lbs. -43.1 lbs.	Joint 6 304.5 lbs. 24.2 lbs.		
	1	8.00	0.00	PIGGYBACK PB5	09-02-10 09-02-10	2 X 4	2 X 4			Joint 2 113.5 lbs. -18.3 lbs.	Joint 9 59.4 lbs. -29.5 lbs.	Joint 10 142.2 lbs. -66.3 lbs.	Joint 11 109.7 lbs. 0.6 lbs.	Joint 12 130.7 lbs. -59.5 lbs.

DATE03/11/25PAGE 3

Reaction Summary of Order

ComTech

ROOF & FLOOR TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0325-1347
ORDER DATE	03/11/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

SOLD TO

Signature Home Builders, Inc.
1209 N. Main Street
Fayetteville, NC 27546
(910) 892-9299

SHIP TO

Signature Home Builders
450 Mabry Rd
Angier, NC

JOB NAME: Lot 1 Mabry Ridge

LOT # 1

SUBDIV: Mabry Ridge

MODEL: Roof

TAG: Sinclair (191021B) / 2-Car

JOB CATEGORY: _

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:
Copied from Lot 19 CP
(J0724-4133)

PLAN SEAL DATE:
BY DATE

BUILDING DEPARTMENT

Roof Order

OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	aw	03/11/25
END CUT	RETURN				LAYOUT	aw	03/11/25
NO	GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	aw	03/11/25

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING:24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH	TYPE	BASE	LUMBER	OVERHANG	REACTIONS						
	PLY	TOP	BOT	O/A	TOP	BOT	LEFT	RIGHT					
	9	8.00	0.00	PIGGYBACK PB6	09-02-10 09-02-10	2 X 4 2 X 4			Joint 2 93.2 lbs. -22.6 lbs.	Joint 6 117.0 lbs. -37.4 lbs.	Joint 7 271.3 lbs. 5.7 lbs.	Joint 8 326.1 lbs. -95.2 lbs.	
	2	8.00	0.00	PIGGYBACK PB7	08-11-00 08-11-00	2 X 6 2 X 4			Joint 1 70.5 lbs. -14.7 lbs.	Joint 2 469.3 lbs. -195.2 lbs.	Joint 5 401.9 lbs. -174.6 lbs.	Joint 6 170.3 lbs. -57.5 lbs.	Joint 7 392.9 lbs. 24.9 lbs.
	11	12.00	0.00	PIGGYBACK PB8	03-10-12 03-10-12	2 X 4 2 X 4			Joint 2 115.5 lbs. -38.7 lbs.	Joint 4 115.5 lbs. -43.9 lbs.	Joint 6 120.6 lbs. 7.4 lbs.		

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH	PART NUMBER	NOTES
			FT-IN-16		
1	Hangers, USP	HUS 26			SIMPSON (HUS26)
6	BlueLinx (F)	LVL, Metsa(F) 2.0,	06-00-00		HDR-1 / HDR-2 / HDR-3
2	BlueLinx (F)	LVL, Metsa(F) 2.0, 14"	24-00-00		GDH-18