

## Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0325-1575
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Curtis Quick

SOLD TO	<b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503</b>	<b>JOB NAME:</b> Lot 26 Ducks Landing	<b>LOT #</b> 26	<b>SUBDIV:</b> Ducks Landing
		<b>MODEL:</b> 32000	<b>TAG:</b> CC-1850 / Elev. C / CP / WA	<b>JOB CATEGORY:</b> _
		<b>DELIVERY INSTRUCTIONS:</b>		
SHIP TO	<b>Caviness &amp; Cates</b>	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 33 Elliot Farms (J0524-3265)		
	<b>Lillington, NC</b>			

PLAN SEAL DATE: 2/3/22

BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>		/ /
Roof Order	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	CQ	05/15/25
		<b>GABLE STUDS</b>	16 IN. OC			<b>CUTTING</b>	CQ	05/15/25

## ROOF TRUSSES

## LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH TOP BOT	TYPE ID	BASE O/A	LUMBER TOP BOT	OVERHANG LEFT RIGHT	REACTIONS
	2	3.00 0.00	ATTIC A1	50-00-00 50-00-00	2 X 4 2 X 6	00-10-08 00-10-08	Joint 16 1862.2 lbs. -40.3 lbs. Joint 18 1466.0 lbs. 128.5 lbs. Joint 22 2259.7 lbs. -389.5 lbs.
	1 2 Ply	3.00 0.00	ATTIC A1A	50-00-00 50-00-00	2 X 4 2 X 6	00-10-08 00-10-08	Joint 16 3701.7 lbs. -78.9 lbs. Joint 18 3610.4 lbs. 251.7 lbs. Joint 22 4608.2 lbs. -790.8 lbs.
	5	3.00 0.00	ATTIC A2	44-00-00 44-00-00	2 X 4 2 X 6	00-10-08	Joint 17 1553.5 lbs. 46.2 lbs. Joint 19 1462.1 lbs. 53.4 lbs. Joint 23 2527.0 lbs. -441.9 lbs.
	1 2 Ply	3.00 0.00	ATTIC A2A	44-00-00 44-00-00	2 X 4 2 X 6	00-10-08	Joint 1 181.0 lbs. -48.7 lbs. Joint 15 2819.4 lbs. 83.9 lbs. Joint 17 3459.3 lbs. 236.5 lbs. Joint 21 4792.0 lbs. -777.7 lbs.
	1	7.00 0.00	ATTIC A3	34-00-00 34-00-00	2 X 2 X 6		Joint 1 1155.8 lbs. 35.2 lbs. Joint 12 1427.2 lbs. 45.4 lbs. Joint 14 1514.1 lbs. 23.2 lbs.
	4	7.00 0.00	ATTIC A4	34-00-00 34-00-00	2 X 2 X 10		Joint 1 1709.4 lbs. -202.0 lbs. Joint 12 2185.9 lbs. 44.3 lbs. Joint 14 370.3 lbs. -474.1 lbs.
	8	7.00 0.00	ATTIC A5	34-00-00 34-00-00	2 X 2 X 6		Joint 1 1156.8 lbs. 34.2 lbs. Joint 12 1282.8 lbs. 61.6 lbs. Joint 13 175.5 lbs. -133.9 lbs. Joint 15 1487.1 lbs. 60.1 lbs.
	2	7.00 0.00	GABLE A5GE	34-00-00 34-00-00	2 X 2 X 6		Joint 1 268.0 lbs. -26.0 lbs. Joint 2 283.2 lbs. -13.1 lbs. Joint 4 134.6 lbs. -46.8 lbs. Joint 5 69.5 lbs. 11.3 lbs. Joint 11 390.1 lbs. -27.8 lbs.
	2	9.00 0.00	COMMON B1	21-06-00 21-06-00	2 X 6 2 X 6	00-10-08 00-10-08	Joint 2 118.1 lbs. -28.9 lbs. Joint 8 103.0 lbs. -2.6 lbs.
	1	9.00 0.00	GABLE B1GE	21-06-00 21-06-00	2 X 6 2 X 6	00-10-08 00-10-08	Joint 2 271.5 lbs. -158.1 lbs. Joint 14 219.7 lbs. -81.4 lbs. Joint 16 150.0 lbs. -182.6 lbs. Joint 17 188.7 lbs. -112.2 lbs. Joint 18 177.4 lbs. -99.8 lbs.
	3	9.00 0.00	COMMON B2	21-06-00 21-06-00	2 X 6 2 X 6		Joint 1 1064.5 lbs. -59.9 lbs. Joint 7 1064.5 lbs. -59.9 lbs.

## Reaction Summary of Order

ROOF & FLOOR  
TRUSSES & BEAMSReilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0325-1575
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Curtis Quick

SOLD TO	<b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503</b>	<b>JOB NAME:</b> Lot 26 Ducks Landing	<b>LOT #</b> 26	<b>SUBDIV:</b> Ducks Landing
		<b>MODEL:</b> 32000	<b>TAG:</b> CC-1850 / Elev. C / CP / WA	<b>JOB CATEGORY:</b> _
		<b>DELIVERY INSTRUCTIONS:</b>		
SHIP TO	<b>Caviness &amp; Cates</b>	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 33 Elliot Farms (J0524-3265)		
	<b>Lillington, NC</b>			

PLAN SEAL DATE: 2/3/22  
BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO		HEEL HEIGHT	00-04-05	REQ. LAYOUTS			REQ. ENGINEERING			QUOTE		/ /	
	END CUT	RETURN									LAYOUT	CQ	05/15/25	
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	CQ

## ROOF TRUSSES

LOADING  
INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1 3 Ply	9.00	0.00	FINK B3GDR	21-06-00 21-06-00	2 X 6	2 X 8			Joint 1 8568.1 lbs. 2385.4 lbs.	Joint 5 9428.6 lbs. 2743.1 lbs.			
	1	9.00	0.00	KINGPOST C1	17-00-00 17-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 903.0 lbs. -59.3 lbs.	Joint 4 903.0 lbs. -59.3 lbs.			
	1	9.00	0.00	GABLE C1GE	17-00-00 17-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 1 133.3 lbs. -16.1 lbs.	Joint 2 190.9 lbs. -51.9 lbs.	Joint 7 133.3 lbs. 1.1 lbs.	Joint 8 350.6 lbs. -131.6 lbs.	Joint 9 388.8 lbs. -129.9 lbs.
	3	9.00	0.00	KINGPOST C2	17-00-00 17-00-00	2 X 6	2 X 6			Joint 1 852.5 lbs. -46.6 lbs.	Joint 3 852.5 lbs. -46.6 lbs.			
	1 2 Ply	9.00	0.00	QUEENPOST C3GDR	17-00-00 17-00-00	2 X 6	2 X 8			Joint 1 5330.9 lbs. 1500.9 lbs.	Joint 3 5995.4 lbs. 1725.4 lbs.			
	4	9.00	0.00	KINGPOST D1	18-00-00 18-00-00	2 X 6	2 X 6	00-10-08		Joint 2 963.3 lbs. -62.2 lbs.	Joint 4 911.1 lbs. -49.5 lbs.			
	1	9.00	0.00	GABLE D1GE	18-00-00 18-00-00	2 X 6	2 X 6	00-10-08		Joint 2 638.4 lbs. -48.7 lbs.	Joint 12 177.6 lbs. -72.9 lbs.	Joint 13 170.4 lbs. -160.2 lbs.	Joint 14 185.2 lbs. -107.2 lbs.	Joint 15 181.9 lbs. -111.7 lbs.
	2	9.00	0.00	COMMON E1	12-00-00 12-00-00	2 X 6	2 X 6		00-10-08	Joint 1 1242.5 lbs. -61.5 lbs.	Joint 3 524.1 lbs. -44.6 lbs.	Joint 9 1294.3 lbs. -73.8 lbs.		
	1	9.00	0.00	GABLE E1GE	12-00-00 12-00-00	2 X 6	2 X 6		00-10-08	Joint 1 128.3 lbs. -38.5 lbs.	Joint 7 148.2 lbs. -7.7 lbs.	Joint 9 197.2 lbs. -143.8 lbs.	Joint 10 178.8 lbs. -89.6 lbs.	Joint 11 130.7 lbs. 27.5 lbs.
	1 2 Ply	9.00	0.00	COMMON E2GDR	12-00-00 12-00-00	2 X 6	2 X 8			Joint 1 4205.5 lbs. 1205.4 lbs.	Joint 3 4563.1 lbs. 1311.5 lbs.	Joint 6 1069.2 lbs. -375.5 lbs.	Joint 9 933.3 lbs. -77.0 lbs.	
	2	7.00	0.00	COMMON G1	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 681.0 lbs. -62.5 lbs.	Joint 4 681.0 lbs. -62.5 lbs.			

## Reaction Summary of Order

ROOF & FLOOR  
TRUSSES & BEAMSReilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0325-1575
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Curtis Quick

SOLD TO	<b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503</b>	<b>JOB NAME:</b> Lot 26 Ducks Landing	<b>LOT #</b> 26	<b>SUBDIV:</b> Ducks Landing
		<b>MODEL:</b> 32000	<b>TAG:</b> CC-1850 / Elev. C / CP / WA <b>JOB CATEGORY:</b> _	
SHIP TO	<b>Caviness &amp; Cates</b>	<b>DELIVERY INSTRUCTIONS:</b>		
	<b>Lillington, NC</b>	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 33 Elliot Farms (J0524-3265)		
			<b>PLAN SEAL DATE:</b> 2/3/22	

BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ	05/15/25
	NO		GABLE STUDS	16 IN. OC		CUTTING	CQ	05/15/25

## ROOF TRUSSES

LOADING  
INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH TOP BOT	TYPE ID	BASE O/A	LUMBER TOP BOT	OVERHANG LEFT RIGHT	REACTIONS
	1	7.00 0.00	GABLE G1GE	16-00-00 16-00-00	2 X 6 2 X 6	00-10-08 00-10-08	Joint 2 142.5 lbs. -33.4 lbs. Joint 10 135.1 lbs. 0.6 lbs. Joint 12 187.7 lbs. -102.9 lbs. Joint 13 172.7 lbs. -84.9 lbs. Joint 14 177.2 lbs. -72.8 lbs.
	2	3.00 0.00	ROOF M1	24-01-08 24-01-08	2 X 4 2 X 6	00-10-08	Joint 10 386.3 lbs. -113.2 lbs. Joint 13 1751.8 lbs. -502.7 lbs.
	2	-7.00 0.00	ROOF M2	06-03-08 06-03-08	2 X 6 2 X 6	00-10-08	Joint 3 291.4 lbs. -0.3 lbs. Joint 5 261.3 lbs. -75.2 lbs.
	1	9.00 0.00	VALLEY VB1	09-08-05 09-08-05	2 X 4 2 X 4		Joint 1 723.8 lbs. -136.0 lbs. Joint 3 183.5 lbs. -32.7 lbs. Joint 4 344.6 lbs. -2.4 lbs. Joint 12 262.1 lbs. -129.1 lbs. Joint 13 84.5 lbs. 0.3 lbs.
	1	9.00 0.00	VALLEY VB2	06-07-00 06-07-00	2 X 4 2 X 4		Joint 1 129.8 lbs. -22.3 lbs. Joint 3 129.8 lbs. -27.3 lbs. Joint 4 203.0 lbs. 10.4 lbs. Joint 10 365.3 lbs. -197.4 lbs. Joint 11 412.4 lbs. -450.1 lbs.
	1	9.00 0.00	VALLEY VB3	03-05-10 03-05-10	2 X 4 2 X 4		Joint 1 106.9 lbs. -7.9 lbs. Joint 3 106.9 lbs. -7.9 lbs.
	1	9.00 0.00	VALLEY VC1	05-02-05 05-02-05	2 X 4 2 X 4		Joint 1 98.7 lbs. -16.9 lbs. Joint 3 98.7 lbs. -20.7 lbs. Joint 4 154.2 lbs. 7.9 lbs.
	1	9.00 0.00	VALLEY VC2	02-01-00 02-01-00	2 X 4 2 X 4		Joint 1 51.3 lbs. -3.8 lbs. Joint 3 51.3 lbs. -3.8 lbs.
	1	9.00 0.00	VALLEY VD1	18-01-00 18-01-00	2 X 4 2 X 4		Joint 1 208.0 lbs. -5.3 lbs. Joint 5 185.4 lbs. 11.8 lbs. Joint 6 582.8 lbs. -156.3 lbs. Joint 8 393.3 lbs. 45.9 lbs. Joint 9 583.0 lbs. -156.5 lbs.
	1	9.00 0.00	VALLEY VD2	15-01-10 15-01-10	2 X 4 2 X 4		Joint 1 134.5 lbs. -15.4 lbs. Joint 5 118.8 lbs. 9.4 lbs. Joint 6 367.6 lbs. -127.2 lbs. Joint 7 242.3 lbs. 46.4 lbs. Joint 8 367.8 lbs. -127.4 lbs.
	1	9.00 0.00	VALLEY VD3	12-00-05 12-00-05	2 X 4 2 X 4		Joint 1 66.9 lbs. -37.1 lbs. Joint 5 52.2 lbs. -17.6 lbs. Joint 6 318.6 lbs. -113.8 lbs. Joint 7 253.0 lbs. 34.8 lbs. Joint 8 318.8 lbs. -114.0 lbs.

## Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

<b>REQ. QUOTE DATE</b>	/ /	<b>ORDER #</b>	J0325-1575
<b>ORDER DATE</b>	03/20/25	<b>QUOTE #</b>	
<b>DELIVERY DATE</b>	/ /	<b>CUSTOMER ACCT #</b>	0000006409
<b>DATE OF INVOICE</b>	/ /	<b>CUSTOMER PO #</b>	
<b>ORDERED BY</b>	Rico Allende	<b>INVOICE #</b>	
<b>COUNTY</b>	Harnett	<b>TERMS</b>	
<b>SUPERINTENDANT</b>	Rico Allende	<b>SALES REP</b>	Scot Duncan
<b>JOBSITE PHONE #</b>	(910) 835-8059	<b>SALES AREA</b>	Curtis Quick

<b>ORG BUILDING</b>	<b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503</b>	<b>JOB NAME:</b> Lot 26 Ducks Landing <b>LOT #</b> 26 <b>SUBDIV:</b> Ducks Landing <b>MODEL:</b> 32000 <b>TAG:</b> CC-1850 / Elev. C / CP / WA <b>JOB CATEGORY:</b> _ <b>DELIVERY INSTRUCTIONS:</b>
	<b>Caviness &amp; Cates  Lillington, NC</b>	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 33 Elliot Farms (J0524-3265)   <div style="text-align: right;"><b>PLAN SEAL DATE:</b> 2/3/22</div>

PLAN SEAL DATE: 2/3/22  
BY DATE







BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-04-05	REQ. LAYOUTS			REQ. ENGINEERING			QUOTE		//	
	END CUT	RETURN									LAYOUT	CQ	05/15/25	
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	CQ

## ROOF TRUSSES

## LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20 0 10 0 0 0 10 0	1 15

**ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)**

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	1	9.00	0.00	VALLEY VD4	08-11-00 08-11-00	2 X 4	2 X 4			Joint 1 182.2 lbs. -31.3 lbs.	Joint 3 182.2 lbs. -38.3 lbs.	Joint 4 284.9 lbs. 14.6 lbs.
	1	9.00	0.00	VALLEY VD5	05-09-10 05-09-10	2 X 4	2 X 4			Joint 1 112.4 lbs. -19.3 lbs.	Joint 3 112.4 lbs. -23.6 lbs.	Joint 4 175.7 lbs. 9.0 lbs.
	1	9.00	0.00	VALLEY VD6	02-08-05 02-08-05	2 X 4	2 X 4			Joint 1 75.8 lbs. -5.6 lbs.	Joint 3 75.8 lbs. -5.6 lbs.	
	1	9.00	0.00	VALLEY VE1	09-06-05 09-06-05	2 X 4	2 X 4			Joint 1 180.0 lbs. -24.6 lbs.	Joint 3 180.0 lbs. -32.1 lbs.	Joint 4 338.2 lbs. -2.3 lbs.
	1	9.00	0.00	VALLEY VE2	06-05-00 06-05-00	2 X 4	2 X 4			Joint 1 126.1 lbs. -21.6 lbs.	Joint 3 126.1 lbs. -26.5 lbs.	Joint 4 197.1 lbs. 10.1 lbs.
	1	9.00	0.00	VALLEY VE3	03-03-10 03-03-10	2 X 4	2 X 4			Joint 1 100.2 lbs. -7.4 lbs.	Joint 3 100.2 lbs. -7.4 lbs.	

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
25	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	BlueLinx (Whsl)	LVL, Metsa(Wh) 2.0,	04-00-00		BM3
6	BlueLinx (Whsl)	LVL, Metsa(Wh) 2.0,	06-00-00		BM2
2	BlueLinx (Whsl)	LVL, Metsa(Wh) 2.0,	07-00-00		BM4
3	BlueLinx (Whsl)	LVL, Metsa(Wh) 2.0,	22-00-00		FRONT LOAD GDH