

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0725-3355
ORDER DATE	07/14/25	QUOTE #	B0725-3355
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 26 Ducks Landing		LOT # 26	SUBDIV: Ducks Landing
		MODEL: 32000	TAG: CC-1536	JOB CATEGORY: WCall - Will Call	
SHIP TO	Caviness & Cates 369 Hookbill Ln. Lillington, NC	DELIVERY INSTRUCTIONS:			
		SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE: 6/18/25					

BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS				REQ. ENGINEERING				QUOTE			/ /
	END CUT	RETURN											LAYOUT	CQ	07/03/25	
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	CQ	07/03/25	

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	15	8.00	0.00	FINK A1	30-00-00 30-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1545.2 lbs. -73.7 lbs.	Joint 8 1545.2 lbs. -73.7 lbs.			
	1	8.00	0.00	GABLE A1GE	30-00-00 30-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 214.1 lbs. -66.4 lbs.	Joint 18 168.5 lbs. -5.4 lbs.	Joint 20 263.3 lbs. -140.4 lbs.	Joint 21 150.1 lbs. -75.1 lbs.	Joint 22 181.3 lbs. -88.3 lbs.
	7	8.00	0.00	FINK A2	30-00-00 30-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1660.0 lbs. -73.7 lbs.	Joint 10 1660.0 lbs. -73.7 lbs.			
	1	8.00	0.00	FINK A3	30-00-00 30-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1302.9 lbs. -79.0 lbs.	Joint 8 1492.3 lbs. -79.5 lbs.	Joint 13 296.6 lbs. 6.6 lbs.		
	1	8.00	0.00	FINK A4	30-00-00 30-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1019.6 lbs. -82.1 lbs.	Joint 8 1126.6 lbs. -89.8 lbs.	Joint 11 607.9 lbs. 6.6 lbs.	Joint 14 353.8 lbs. 7.2 lbs.	
	4	8.00	0.00	FINK A5	30-00-00 30-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1294.6 lbs. -80.5 lbs.	Joint 8 1249.2 lbs. -82.1 lbs.	Joint 11 371.5 lbs. 0.0 lbs.	Joint 13 204.9 lbs. 11.9 lbs.	
	1	8.00	0.00	GABLE A5GE	30-00-00 30-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 835.2 lbs. -159.1 lbs.	Joint 8 406.0 lbs. -20.6 lbs.	Joint 10 374.4 lbs. -224.0 lbs.	Joint 11 120.6 lbs. -56.6 lbs.	Joint 12 170.2 lbs. -2.0 lbs.
	6	8.00	0.00	COMMON B1	13-00-00 13-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 564.6 lbs. -37.6 lbs.	Joint 4 564.6 lbs. -37.6 lbs.			
	1	8.00	0.00	GABLE B1GE	13-00-00 13-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 152.8 lbs. -21.9 lbs.	Joint 6 471.7 lbs. -44.6 lbs.	Joint 8 471.7 lbs. -44.6 lbs.	Joint 10 223.9 lbs. -119.6 lbs.	Joint 11 167.0 lbs. -74.4 lbs.
	4	4.00	0.00	COMMON P1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 1 116.8 lbs. -9.6 lbs.	Joint 2 532.5 lbs. -204.1 lbs.	Joint 3 116.8 lbs. -9.6 lbs.	Joint 4 532.5 lbs. -204.1 lbs.	
	1	4.00	0.00	GABLE P1GE	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 1 133.8 lbs. -60.8 lbs.	Joint 2 532.5 lbs. -157.4 lbs.	Joint 3 133.8 lbs. -100.4 lbs.	Joint 4 532.5 lbs. -157.4 lbs.	

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0725-3355
ORDER DATE	07/14/25	QUOTE #	B0725-3355
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Curtis Quick

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 26 Ducks Landing		LOT # 26	SUBDIV: Ducks Landing
		MODEL: 32000 TAG: CC-1536		JOB CATEGORY: WCall - Will Call	
SHIP TO	Caviness & Cates 369 Hookbill Ln. Lillington, NC	DELIVERY INSTRUCTIONS:			
		SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE: 6/18/25					

														BY	DATE
BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS				REQ. ENGINEERING				QUOTE		/ /
	END CUT	RETURN										LAYOUT	CQ	07/03/25	
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	CQ	07/03/25

Roof Order

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	BlueLinx (Whsl)	LVL,Metsa(Wh) 2.0,	13-00-00		GDH