

Reaction Summary of Order

ROOF & FLOOR
TRUSSES & BEAMSReilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0325-1578
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Mike Sans	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Mike Sans	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 237-7798	SALES AREA	Michael Turner

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 75 Ducks Landing	LOT # 75	SUBDIV: Ducks Landing
		MODEL: 32000	TAG: CC1854 ROOF C / WA	JOB CATEGORY: _
SHIP TO	Caviness & Cates 482 Black Duck Ln Lillington, NC	DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS:		
		PLAN SEAL DATE: 12/8/23		

BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS		REQ. ENGINEERING		QUOTE	MT	05/21/25
	END CUT	RETURN							LAYOUT	MT	05/21/25
	PLUMB		GABLE STUDS	24 IN. OC					CUTTING	DJS	05/21/25

Roof Order

ROOF TRUSSES

LOADING
INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	9.00	0.00	GABLE A1G	20-00-00 20-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 233.3 lbs. -111.5 lbs.	Joint 14 196.0 lbs. -56.2 lbs.	Joint 16 155.7 lbs. -164.8 lbs.	Joint 17 187.3 lbs. -104.8 lbs.	Joint 18 178.7 lbs. -99.4 lbs.
	1	9.00	0.00	COMMON A2	20-00-00 20-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 0 0.0 lbs.	Joint 2 842.1 lbs. -48.4 lbs.	Joint 6 842.1 lbs. -48.4 lbs.		
	1	9.00	0.00	COMMON B1G	27-00-00 27-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1287.3 lbs. -205.9 lbs.	Joint 9 901.3 lbs. -122.5 lbs.	Joint 11 250.6 lbs. -86.8 lbs.	Joint 12 119.6 lbs. -189.5 lbs.	Joint 13 488.0 lbs. -148.2 lbs.
	1	9.00	0.00	COMMON B2	27-00-00 27-00-00	2 X 6	2 X 6			Joint 1 1233.6 lbs. -55.8 lbs.	Joint 2 254.0 lbs. -21.5 lbs.	Joint 3 127.4 lbs. -60.5 lbs.	Joint 4 90.2 lbs. 27.1 lbs.	Joint 7 1020.8 lbs. -56.7 lbs.
	3	9.00	0.00	ATTIC B3	26-03-08 26-03-08	2 X 6	2 X 6			Joint 1 1497.9 lbs. 98.9 lbs.	Joint 10 1524.3 lbs. 83.1 lbs.	Joint 11 199.9 lbs. -274.3 lbs.		
	1 2 Ply	9.00	0.00	COMMON B4L	20-00-00 20-00-00	2 X 6	2 X 10			Joint 1 7203.8 lbs. -516.0 lbs.	Joint 7 7228.1 lbs. -564.6 lbs.			
	1	6.00	0.00	COMMON D1G	37-00-00 37-00-00	2 X 6	2 X 6			Joint 22 168.0 lbs. -51.7 lbs.	Joint 23 168.2 lbs. -143.8 lbs.	Joint 24 165.0 lbs. -20.5 lbs.	Joint 25 149.9 lbs. -26.3 lbs.	Joint 26 158.7 lbs. -39.5 lbs.
	9	6.00	0.00	COMMON D2	37-00-00 37-00-00	2 X 6	2 X 6			Joint 9 1594.3 lbs. -105.5 lbs.	Joint 14 425.0 lbs. 44.6 lbs.	Joint 16 1440.5 lbs. -98.0 lbs.		
	4	6.00	0.00	COMMON D3	37-00-00 37-00-00	2 X 6	2 X 6			Joint 9 1689.8 lbs. -94.5 lbs.	Joint 15 1753.8 lbs. -63.8 lbs.			
	1	6.00	0.00	ROOF D4	44-00-00 44-00-00	2 X 6	2 X 6	00-10-08		Joint 2 2048.5 lbs. -117.2 lbs.	Joint 13 2042.6 lbs. -103.3 lbs.			
	5	6.00	0.00	ROOF D5	54-00-00 54-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1992.7 lbs. -117.8 lbs.	Joint 12 252.4 lbs. -169.4 lbs.	Joint 14 2766.2 lbs. -161.2 lbs.		

Reaction Summary of Order



ROOF & FLOOR

TRUSSES & BEAMS

 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0325-1578
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Mike Sans	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Mike Sans	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 237-7798	SALES AREA	Michael Turner

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 75 Ducks Landing	LOT # 75	SUBDIV: Ducks Landing
		MODEL: 32000	TAG: CC1854 ROOF C / WA	JOB CATEGORY: _
SHIP TO	Caviness & Cates 482 Black Duck Ln Lillington, NC	DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS:		
PLAN SEAL DATE: 12/8/23				

BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS			REQ. ENGINEERING			QUOTE	MT	05/21/25	
	END CUT	RETURN									LAYOUT	MT	05/21/25	
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	DJS

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	6.00	0.00	ROOF D6G	54-00-00 54-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 174.0 lbs. -36.3 lbs.	Joint 30 160.2 lbs. -42.4 lbs.	Joint 32 283.2 lbs. -91.9 lbs.	Joint 33 112.8 lbs. -38.7 lbs.	Joint 34 170.5 lbs. -54.0 lbs.
	1	5.00	0.00	COMMON H1G	28-00-00 28-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 137.3 lbs. -13.5 lbs.	Joint 18 138.3 lbs. -13.9 lbs.	Joint 20 161.7 lbs. -34.6 lbs.	Joint 21 159.3 lbs. -28.5 lbs.	Joint 22 160.3 lbs. -28.4 lbs.
	1	5.00	0.00	COMMON H2	28-00-00 28-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1263.0 lbs. -81.4 lbs.	Joint 8 1263.0 lbs. -81.4 lbs.			
	1	5.00	0.00	ROOF H3	28-00-00 28-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1158.6 lbs. -81.4 lbs.	Joint 9 1158.6 lbs. -81.4 lbs.			
	5	5.00	0.00	ROOF H4	28-00-00 28-00-00	2 X 6	2 X 6	00-10-08		Joint 2 1159.3 lbs. -81.4 lbs.	Joint 8 1107.6 lbs. -69.6 lbs.			
	1	5.00	0.00	COMMON H5	28-00-00 28-00-00	2 X 6	2 X 6			Joint 1 1221.2 lbs. -69.6 lbs.	Joint 5 1221.2 lbs. -69.6 lbs.			
	1	9.00	0.00	VALLEY VB1	16-09-11 16-09-11	2 X 4	2 X 4			Joint 1 182.2 lbs. -6.4 lbs.	Joint 5 161.4 lbs. 13.7 lbs.	Joint 6 509.6 lbs. -132.6 lbs.	Joint 8 402.9 lbs. 53.9 lbs.	Joint 9 509.9 lbs. -132.7 lbs.
	1	9.00	0.00	VALLEY VB2	14-01-11 14-01-11	2 X 4	2 X 4			Joint 1 116.4 lbs. -17.9 lbs.	Joint 5 99.1 lbs. 5.3 lbs.	Joint 6 344.6 lbs. -113.0 lbs.	Joint 7 248.8 lbs. 54.3 lbs.	Joint 8 344.8 lbs. -113.1 lbs.
	1	9.00	0.00	VALLEY VB3	11-05-11 11-05-11	2 X 4	2 X 4			Joint 1 68.3 lbs. -54.3 lbs.	Joint 5 49.7 lbs. -35.6 lbs.	Joint 6 322.1 lbs. -109.3 lbs.	Joint 7 252.0 lbs. 40.0 lbs.	Joint 8 322.4 lbs. -109.5 lbs.
	1	9.00	0.00	VALLEY VB4	08-09-11 08-09-11	2 X 4	2 X 4			Joint 1 179.8 lbs. -27.9 lbs.	Joint 3 179.8 lbs. -34.8 lbs.	Joint 4 281.2 lbs. 24.4 lbs.		
	1	9.00	0.00	VALLEY VB5	06-01-11 06-01-11	2 X 4	2 X 4			Joint 1 119.9 lbs. -18.6 lbs.	Joint 3 119.9 lbs. -23.2 lbs.	Joint 4 187.5 lbs. 16.3 lbs.		

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0325-1578
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Mike Sans	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Mike Sans	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 237-7798	SALES AREA	Michael Turner

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 75 Ducks Landing		LOT # 75	SUBDIV: Ducks Landing
		MODEL: 32000	TAG: CC1854 ROOF C / WA	JOB CATEGORY: _	
SHIP TO	Caviness & Cates 482 Black Duck Ln Lillington, NC	DELIVERY INSTRUCTIONS:			
		SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE: 12/8/23					

BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS				REQ. ENGINEERING				QUOTE	MT	05/21/25
	END CUT	RETURN										LAYOUT	MT	05/21/25	
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	DJS	05/21/25








Roof Order

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	9.00	0.00	VALLEY VB6	03-05-11 03-05-11	2 X 4	2 X 4			Joint 1 107.0 lbs. -5.2 lbs.	Joint 3 107.0 lbs. -5.2 lbs.			
	1	5.00	0.00	VALLEY VG1	20-08-02 20-08-02	2 X 4	2 X 4			Joint 1 187.0 lbs. -5.0 lbs.	Joint 5 187.0 lbs. -13.3 lbs.	Joint 6 486.4 lbs. -88.6 lbs.	Joint 8 197.1 lbs. 39.0 lbs.	Joint 9 486.4 lbs. -88.7 lbs.
	1	5.00	0.00	VALLEY VG2	15-10-09 15-10-09	2 X 4	2 X 4			Joint 1 101.5 lbs. -2.3 lbs.	Joint 5 101.6 lbs. -2.5 lbs.	Joint 6 1423.1 lbs. -393.3 lbs.	Joint 7 280.8 lbs. 22.7 lbs.	Joint 8 1421.4 lbs. -68.9 lbs.
	1	5.00	0.00	VALLEY VG3	11-00-15 11-00-15	2 X 4	2 X 4			Joint 1 171.9 lbs. -30.6 lbs.	Joint 2 269.1 lbs. -163.0 lbs.	Joint 3 171.9 lbs. -30.6 lbs.	Joint 4 220.8 lbs. 29.1 lbs.	
	1	5.00	0.00	VALLEY VG4	06-03-05 06-03-05	2 X 4	2 X 4			Joint 1 194.6 lbs. -12.3 lbs.	Joint 3 194.6 lbs. -12.3 lbs.			
	1	6.00	0.00	COMMON W1-GE	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 126.6 lbs. -23.0 lbs.	Joint 10 142.6 lbs. -16.2 lbs.	Joint 12 160.1 lbs. -79.4 lbs.	Joint 13 159.1 lbs. -72.2 lbs.	Joint 14 164.9 lbs. -63.9 lbs.
	2	6.00	0.00	COMMON W2	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 678.8 lbs. -48.9 lbs.	Joint 4 678.8 lbs. -48.9 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
9	Hangers, USP	HUS 26			SIMPSON (HUS26)
4	BlueLinX (Whsl)	LVL, Metsa(Wh) 2.0,	07-00-00		BM1
3	BlueLinX (Whsl)	LVL, Metsa(Wh) 2.0,	20-00-00		FRONT LOAD GDH