ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

			71710720 17102 1
REQ. QUOTE DATE	//	ORDER #	J0325-1593
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	//	CUSTOMER ACCT#	0000006409
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Johnnie Baggett

Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503

JOB NAME: Lot 119 Ducks Landing **LOT #** 119 **SUBDIV:** Ducks Landing TAG: CC2058 ROOF A W / RP / MODEL:32000 JOB CATEGORY: WCall - Will Call

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

TCLL-TCDL-BCLL-BCDL STRESS INCR.

PLAN SEAL DATE: 9/30/24 DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT Roof Order

ROOF TRUSSES

LOADING

Cates Building

Lillington, NC

T O

32 Black Duck Ln.

00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE 06/03/25 END CUT RETURN LAYOUT JRB 06/03/25 NONE // PLUMB **GABLE STUDS** 24 IN. OC JOBSITE CUTTING NO

ROOF TRUSSES LOADING INFORMATION				TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
	QTY	DIT	СН	TYPE	BASE	_			LIANG	 				
PROFILE	PLY	TOP	ВОТ	ID	O/A		BOT	LEFT	HANG RIGHT	REACTIO	NS			
	1	10.00	0.00	COMMON A01GE	23-11-08			00-11-00		Joint 2 214.7 lbs. -82.7 lbs.	Joint 14 186.2 lbs. -28.8 lbs.	Joint 16 193.4 lbs. -125.4 lbs.	Joint 17 181.0 lbs. -109.8 lbs.	Joint 18 184.2 lbs. -112.1 lbs.
	9	10.00	0.00	COMMON A02	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1420.4 lbs. 47.2 lbs.	Joint 10 1420.4 lbs. 47.2 lbs.			
Â	3	10.00	0.00	COMMON A03	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1420.8 lbs. 47.0 lbs.	Joint 10 1375.1 lbs. 58.5 lbs.			
	2	10.00	0.00	COMMON A05	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 278.1 lbs. -188.2 lbs.	Joint 9 1322.6 lbs. 55.9 lbs.	Joint 22 105.3 lbs. -13.2 lbs.	Joint 24 158.8 lbs. -69.3 lbs.	Joint 25 190.7 lbs. -72.4 lbs.
Â	7	10.00	0.00	COMMON A06	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1296.4 lbs. 47.0 lbs.	Joint 9 1250.7 lbs. 58.5 lbs.			
	1	10.00	0.00	COMMON A07GE	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 215.7 lbs. -80.9 lbs.	Joint 14 190.6 lbs. -51.2 lbs.	Joint 15 208.6 lbs. -137.4 lbs.	Joint 16 177.6 lbs. -107.3 lbs.	Joint 17 183.6 lbs. -110.8 lbs.
	1	12.00	0.00	GABLE B01GE	19-11-00 19-11-00	2 X 6	2 X 10	00-11-00		Joint 9 1208.9 lbs. 34.5 lbs.	Joint 13 1248.1 lbs. 29.1 lbs.			
	2	12.00	0.00	ATTIC B02	19-11-00 19-11-00	2 X 6	2 X 10	00-11-00		Joint 2 342.8 lbs. -39.6 lbs.	Joint 6 263.1 lbs. -84.1 lbs.	Joint 9 1210.2 lbs. 139.1 lbs.	Joint 13 1252.2 lbs. 139.2 lbs.	
\triangle	4	12.00	0.00	ATTIC B03	19-07-08 19-07-08	2 X 6	2 X 10		00-03-08	Joint 8 770.0 lbs. -36.3 lbs.	Joint 12 770.0 lbs. -33.3 lbs.			
	1	12.00	0.00	GABLE C01GE	18-03-08 18-03-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 251.6 lbs. -49.4 lbs.	Joint 10 514.1 lbs. -60.0 lbs.	Joint 14 460.5 lbs. -187.2 lbs.	Joint 15 53.2 lbs. -47.3 lbs.	Joint 16 320.2 lbs. -129.2 lbs.
\triangle	3	12.00	0.00	COMMON C02	18-03-08 18-03-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 998.6 lbs. -33.6 lbs.	Joint 4 998.6 lbs. -33.6 lbs.			

Reaction Summary of Order

ROOF & FLOOR

ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		Ditte	71710/20 17102 2
REQ. QUOTE DATE	/ /	ORDER #	J0325-1593
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Johnnie Baggett

Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503

JOB NAME: Lot 119 Ducks Landing **LOT #** 119 **SUBDIV:** Ducks Landing TAG: CC2058 ROOF A W / RP / MODEL:32000 JOB CATEGORY: WCall - Will Call

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 9/30/24 DATE

Roof Order

Cates Building

Lillington, NC

T

32 Black Duck Ln.

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE 06/03/25 END CUT RETURN LAYOUT JRB 06/03/25 NONE // PLUMB **GABLE STUDS** 24 IN. OC JOBSITE CUTTING NO

ROOF T	RUS	SES		DADING	TCLL-TCDL-B		_	ESS INCR.	ROOF TRUSS SPACING		PACING: 24.0	IN. O.C. (TYF	P.)	
	QTY	PIT	IIN	FORMATION TYPE	20.0,10.0,0 BASE	_	_	1.15	LIANG	I		•		
PROFILE	PLY	TOP	ВОТ	ID	O/A	TOP	BER BOT	LEFT	HANG RIGHT	REACTIO	NS			
	1 2 Ply	12.00	0.00	FINK C03-GR	18-03-08 18-03-08					Joint 1 6751.9 lbs. -285.8 lbs.	Joint 5 5806.6 lbs. -247.4 lbs.			
	1	8.00	0.00	COMMON G01GE	19-11-00 19-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 163.1 lbs. -49.8 lbs.	Joint 12 139.0 lbs. -7.5 lbs.	Joint 14 186.1 lbs. -102.9 lbs.	Joint 15 174.6 lbs. -85.4 lbs.	Joint 16 179.5 lbs. -97.4 lbs.
	6	8.00	0.00	COMMON G02	19-11-00 19-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1059.1 lbs. -52.8 lbs.	Joint 8 1060.0 lbs. -52.8 lbs.			
	1	12.00	0.00	COMMON H01GE	10-11-00 10-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 168.6 lbs. -54.9 lbs.	Joint 8 146.8 lbs. -27.3 lbs.	Joint 10 170.1 lbs. -150.5 lbs.	Joint 11 197.6 lbs. -131.3 lbs.	Joint 12 129.6 lbs. 34.0 lbs.
	1	4.00	0.00	GABLE M01GE	04-11-08 04-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 1 618.7 lbs. -220.0 lbs.	Joint 2 162.0 lbs. -64.0 lbs.	Joint 3 670.3 lbs. -252.6 lbs.	Joint 5 42.5 lbs. -17.3 lbs.	Joint 6 235.5 lbs. -80.9 lbs.
	5	4.00	0.00	MONOPITCH M02	04-11-08 04-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 2 247.5 lbs. -99.4 lbs.	Joint 6 194.2 lbs. -78.5 lbs.			
	4	4.00	0.00	MONOPITCH M03	06-11-08 06-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 2 326.0 lbs. -125.6 lbs.	Joint 6 275.7 lbs. -114.1 lbs.			
	1	4.00	0.00	MONOPITCH M04GE	01-11-08 01-11-08	2 X 4	2 X 4	00-11-00		Joint 2 1056.9 lbs. -85.0 lbs.	Joint 3 45.9 lbs. -33.1 lbs.	Joint 4 38.6 lbs. 11.6 lbs.		
6	1	8.00	0.00	VALLEY V1	08-08-02 08-08-02	2 X 4	2 X 4			Joint 4 70.7 lbs. -83.2 lbs.	Joint 5 351.5 lbs. -108.5 lbs.	Joint 6 255.5 lbs. 15.5 lbs.	Joint 7 108.0 lbs. -37.0 lbs.	
	1	8.00	0.00	VALLEY V2	05-04-03 05-04-03	2 X 4	2 X 4			Joint 1 97.0 lbs. -15.3 lbs.	Joint 3 96.9 lbs. -18.8 lbs.	Joint 4 162.5 lbs. 11.7 lbs.		
	1	12.00	0.00	VALLEY VB1	02-04-11 02-04-11	2 X 4	2 X 4			Joint 1 70.0 lbs. -2.3 lbs.	Joint 3 70.0 lbs. -2.3 lbs.			

Reaction Summary of Order ROOF & FLOOR

ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	07/16/25 PAGE 3
REQ. QUOTE DATE	/ /	ORDER #	J0325-1593
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	000006409
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Johnnie Baggett

Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503

JOB NAME: Lot 119 Ducks Landing **LOT #** 119 **SUBDIV:** Ducks Landing MODEL:32000 TAG: CC2058 ROOF A W / RP / JOB CATEGORY: WCall - Will Call

DELIVERY INSTRUCTIONS:

Cates Building 32 Black Duck Ln. Lillington, NC

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 9/30/24 DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE 06/03/25 END CUT RETURN LAYOUT JRB 06/03/25 Roof Order NONE 11 PLUMB **GABLE STUDS** 24 IN. OC JOBSITE CUTTING NO

ROOF TRUSSES LOADING INFORMATION				TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15			ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY		CH	TYPE	BASE O/A	LUN	IBER	OVER		REACTION	NS			
	PLY	TOP	BOT	ID		TOP	BOT	LEFT	RIGHT					1110
\triangle	1	12.00	0.00	VALLEY VC1	15-06-12 15-06-12	2 X 4	2 X 4			Joint 1 194.2 lbs. -29.2 lbs.	Joint 5 172.2 lbs. 0.3 lbs.	Joint 6 513.4 lbs. -186.6 lbs.	Joint 7 407.6 lbs. 60.7 lbs.	Joint 8 513.7 lbs. -186.7 lbs.
\triangle	1	12.00	0.00	VALLEY VC2	12-02-12 12-02-12	2 X 4	2 X 4			Joint 1 111.9 lbs. -57.2 lbs.	Joint 5 93.8 lbs. -34.3 lbs.	Joint 6 338.5 lbs. -160.0 lbs.	Joint 7 223.6 lbs. 55.6 lbs.	Joint 8 338.8 lbs. -160.2 lbs.
\triangle	1	12.00	0.00	VALLEY VC3	08-10-12 08-10-12	2 X 4	2 X 4			Joint 1 201.1 lbs. -35.8 lbs.	Joint 3 201.1 lbs. -35.8 lbs.	Joint 4 258.3 lbs. 34.1 lbs.		
	1	12.00	0.00	VALLEY VC4	05-06-12 05-06-12	2 X 4	2 X 4			Joint 1 119.9 lbs. -21.4 lbs.	Joint 3 119.9 lbs. -21.4 lbs.	Joint 4 154.0 lbs. 20.3 lbs.		
	1	12.00	0.00	VALLEY VC5	02-02-12 02-02-12	2 X 4	2 X 4			Joint 1 173.4 lbs. -44.7 lbs.	Joint 2 4715.1 lbs. -722.4 lbs.	Joint 3 177.9 lbs. -53.8 lbs.	Joint 4 351.8 lbs. -29.5 lbs.	Joint 12 3855.4 lbs. -552.6 lbs.
4	1	8.00	0.00	VALLEY VG1	07-01-06 07-01-06	2 X 4	2 X 4			Joint 1 85.0 lbs. 9.4 lbs.	Joint 4 85.0 lbs. -160.0 lbs.	Joint 5 321.9 lbs. -137.4 lbs.	Joint 6 330.2 lbs. -83.7 lbs.	
	1	8.00	0.00	VALLEY VG2	04-01-06 04-01-06	2 X 4	2 X 4			Joint 1 117.6 lbs. 24.8 lbs.	Joint 3 128.7 lbs. -241.7 lbs.	Joint 4 425.3 lbs. -188.2 lbs.		

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES			
9	Hangers, USP	HUS 26			SIMPSON (HUS26)			
9	Hangers, USP	JUS24			SIMPSON (LUS24)			