ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	70/03/23 TAGE T
REQ. QUOTE DATE	/ /	ORDER #	J0325-1593
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006689
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Johnnie Baggett

Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503

JOB NAME: Lot 78 Ducks Landing **LOT #** 78 **SUBDIV:** Ducks Landing MODEL:32000 TAG: CC2058 ROOF A W / RP / JOB CATEGORY: WCall - Will Call

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 9/30/24

Lillington, NC **BUILDING DEPARTMEN**

Roof Order

416 Black Duck Ln.

Cates Building

<u>N</u> T	NT OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING				QUOTE	/ /
	END CUT	RETURN			NONE					LAYOUT	/ /
	PLUMB	NO	GABLE STUDS	24 IN. OC	NONE			JOBSITE	1	CUTTING	/ /

ROOF TRUSSES			DADING	TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15			ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
			IIN	FORMATION		_		1.15		•		,	-	
PROFILE	QTY PLY	TOP	CH BOT	TYPE ID	BASE O/A		BER BOT	OVER LEFT	HANG RIGHT	REACTION	NS			
	1	10.00	0.00	COMMON A01GE	23-11-08			00-11-00	00-11-00	Joint 2 214.7 lbs. -82.7 lbs.	Joint 14 186.2 lbs. -28.8 lbs.	Joint 16 193.4 lbs. -125.4 lbs.	Joint 17 181.0 lbs. -109.8 lbs.	Joint 18 184.2 lbs. -112.1 lbs.
	4	10.00	0.00	COMMON A02	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1420.4 lbs. 47.2 lbs.	Joint 10 1420.4 lbs. 47.2 lbs.			
Â	2	10.00	0.00	ROOF A03	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1410.0 lbs. 46.7 lbs.	Joint 10 1408.6 lbs. 46.7 lbs.			
\triangle	3	10.00	0.00	ROOF A04	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 1 117.4 lbs. -16.4 lbs.	Joint 2 1410.5 lbs. 46.6 lbs.	Joint 10 1363.3 lbs. 58.1 lbs.	Joint 19 140.0 lbs. 2.6 lbs.	Joint 21 200.7 lbs. -87.7 lbs.
	2	10.00	0.00	COMMON A05	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1503.3 lbs. 43.7 lbs.	Joint 9 1454.8 lbs. 55.9 lbs.			
	7	10.00	0.00	COMMON A06	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 316.3 lbs. -35.9 lbs.	Joint 4 316.3 lbs. -49.2 lbs.	Joint 6 684.7 lbs. 12.5 lbs.	Joint 9 1375.1 lbs. 58.5 lbs.	
	1	10.00	0.00	COMMON A07GE	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 215.7 lbs. -80.9 lbs.	Joint 14 190.6 lbs. -51.2 lbs.	Joint 15 208.6 lbs. -137.4 lbs.	Joint 16 177.6 lbs. -107.3 lbs.	Joint 17 183.6 lbs. -110.8 lbs.
	1	12.00	0.00	GABLE B01GE	19-11-00 19-11-00	2 X 6	2 X 10	00-11-00		Joint 9 1208.9 lbs. 34.5 lbs.	Joint 13 1248.1 lbs. 29.1 lbs.			
	2	12.00	0.00	ATTIC B02	19-11-00 19-11-00	2 X 6	2 X 10	00-11-00		Joint 9 1210.2 lbs. 139.1 lbs.	Joint 13 1252.2 lbs. 139.2 lbs.			
A	4	12.00	0.00	ATTIC B03	19-07-08 19-07-08	2 X 6	2 X 10	00-11-00	00-03-08	Joint 6 1071.3 lbs. 43.0 lbs.	Joint 9 768.3 lbs. -37.5 lbs.	Joint 10 1177.1 lbs. -236.1 lbs.	Joint 13 833.5 lbs. -34.4 lbs.	
	1	12.00	0.00	GABLE C01GE	18-03-08 18-03-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 251.6 lbs. -49.4 lbs.	Joint 10 514.1 lbs. -60.0 lbs.	Joint 14 460.5 lbs. -187.2 lbs.	Joint 15 53.2 lbs. -47.3 lbs.	Joint 16 320.2 lbs. -129.2 lbs.

Reaction Summary of Order

ROOF & FLOOR

TRUSSES & BEAMS

ComTech| Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

			30/00/20 1/10L Z
REQ. QUOTE DATE	//	ORDER #	J0325-1593
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006689
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Johnnie Baggett

Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503

JOB NAME: Lot 78 Ducks Landing **LOT #** 78 **SUBDIV:** Ducks Landing TAG: CC2058 ROOF A W / RP / MODEL:32000 JOB CATEGORY: WCall - Will Call

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 9/30/24 DATE

T Lillington, NC Roof Order

Cates Building

416 Black Duck Ln.

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE END CUT RETURN LAYOUT // NONE PLUMB **GABLE STUDS** 24 IN. OC JOBSITE CUTTING NO

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-B0		_	RESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)					
PROFILE	QTY	PIT	СН	TYPE	BASE	_	IBER		HANG	REACTIO	NC			
	PLY	TOP	вот	ID	O/A		вот	LEFT	RIGHT					
\triangle	3	12.00	0.00	COMMON C02	18-03-08 18-03-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 998.6 lbs. -33.6 lbs.	Joint 4 998.6 lbs. -33.6 lbs.			
	1 2 Ply	12.00	0.00	FINK C03-GR	18-03-08 18-03-08	2 X 6	2 X 10)		Joint 1 6751.9 lbs. -285.8 lbs.	Joint 5 5806.6 lbs. -247.4 lbs.			
	1	4.00	0.00	GABLE D01GE	11-11-00 11-11-00	2 X 4	2 X 4	00-11-00	00-11-00	Joint 2 531.7 lbs. -158.9 lbs.	Joint 4 531.7 lbs. -158.9 lbs.			
	4	4.00	0.00	COMMON D02	11-11-00 11-11-00	2 X 4	2 X 4	00-11-00	00-11-00	Joint 2 531.7 lbs. -204.5 lbs.	Joint 4 531.7 lbs. -204.5 lbs.			
	1	8.00	0.00	COMMON G01GE	15-11-00 15-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 149.0 lbs. -35.9 lbs.	Joint 10 139.5 lbs. -2.0 lbs.	Joint 12 184.6 lbs. -99.0 lbs.	Joint 13 177.0 lbs. -93.3 lbs.	Joint 14 178.7 lbs. -75.4 lbs.
	2	8.00	0.00	COMMON G02	15-11-00 15-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 1 1139.0 lbs. -35.5 lbs.	Joint 2 821.9 lbs. -44.3 lbs.	Joint 4 821.9 lbs. -44.3 lbs.	Joint 7 1182.7 lbs. -41.0 lbs.	
	1	12.00	0.00	COMMON H01GE	10-11-00 10-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 168.6 lbs. -54.9 lbs.	Joint 8 146.8 lbs. -27.3 lbs.	Joint 10 170.1 lbs. -150.5 lbs.	Joint 11 197.6 lbs. -131.3 lbs.	Joint 12 129.6 lbs. 34.0 lbs.
	1	4.00	0.00	GABLE M01GE	04-11-08 04-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 1 250.8 lbs. -30.3 lbs.	Joint 2 162.0 lbs. -64.0 lbs.	Joint 5 226.3 lbs. -93.1 lbs.	Joint 6 603.7 lbs. -239.5 lbs.	Joint 7 526.6 lbs. -258.4 lbs.
	5	4.00	0.00	MONOPITCH M02	04-11-08 04-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 2 247.5 lbs. -99.4 lbs.	Joint 6 194.2 lbs. -78.5 lbs.			
	4	4.00	0.00	MONOPITCH M03	06-11-08 06-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 2 326.0 lbs. -125.6 lbs.	Joint 6 275.7 lbs. -114.1 lbs.			
18	1	4.00	0.00	MONOPITCH M04GE	01-11-08 01-11-08	2 X 4	2 X 4	00-11-00		Joint 2 145.9 lbs. -74.9 lbs.	Joint 3 45.9 lbs. -33.1 lbs.	Joint 4 38.6 lbs. 11.6 lbs.		

DATE 06/03/25 PAGE 3 **Reaction Summary of Order REQ. QUOTE DATE** ORDER# J0325-1593 ORDER DATE 03/20/25 **QUOTE # DELIVERY DATE** CUSTOMER ACCT# 0000006689 // **ROOF & FLOOR** // DATE OF INVOICE **CUSTOMER PO#** TRUSSES & BEAMS **ORDERED BY** Rico Allende **INVOICE #** COUNTY Harnett **TERMS**

SUPERINTENDANT

JOBSITE PHONE #

ComTech| Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503

LOT # 78 **SUBDIV:** Ducks Landing JOB NAME: Lot 78 Ducks Landing MODEL:32000 TAG: CC2058 ROOF A W / RP / JOB CATEGORY: WCall - Will Call

Rico Allende

(910) 835-8059

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 9/30/24 DATE

Scot Duncan

Johnnie Baggett

SALES REP

SALES AREA

Lillington, NC **BUILDING DEPARTMENT**

Roof Order

Cates Building

416 Black Duck Ln.

IT OVERHANG INFO		ANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING			QUOTE	/ /	
	END CUT	RETURN			NONE					LAYOUT	//
	PLUMB	NO	GABLE STUDS	24 IN. OC	NONE			JOBSITE	1	CUTTING	11

ROOF T	DADING	TCLL-TCDL-BCLL-BCDL STRESS INCR.				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)								
			<u>IN</u>	FORMATION	20.0,10.0,0.0,10.0 1.15				,					
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A	LUN TOP	IBER BOT	OVER	HANG RIGHT	REACTION	NS			
	1	8.00	0.00	VALLEY V1	08-08-02 08-08-02					Joint 4 70.7 lbs. -83.2 lbs.	Joint 5 351.5 lbs. -108.5 lbs.	Joint 6 255.5 lbs. 15.5 lbs.	Joint 7 108.0 lbs. -37.0 lbs.	
	1	8.00	0.00	VALLEY V2	05-04-03 05-04-03	2 X 4	2 X 4			Joint 1 97.0 lbs. -15.3 lbs.	Joint 3 96.9 lbs. -18.8 lbs.	Joint 4 162.5 lbs. 11.7 lbs.		
	1	12.00	0.00	VALLEY VB1	02-04-11 02-04-11	2 X 4	2 X 4			Joint 1 70.0 lbs. -2.3 lbs.	Joint 3 70.0 lbs. -2.3 lbs.	Joint 12 4099.2 lbs. 458.8 lbs.	Joint 16 4099.2 lbs. 458.8 lbs.	
\triangle	1	12.00	0.00	VALLEY VC1	15-06-12 15-06-12	2 X 4	2 X 4			Joint 1 194.2 lbs. -29.2 lbs.	Joint 5 172.2 lbs. 0.3 lbs.	Joint 6 513.4 lbs. -186.6 lbs.	Joint 7 407.6 lbs. 60.7 lbs.	Joint 8 513.7 lbs. -186.7 lbs.
\triangle	1	12.00	0.00	VALLEY VC2	12-02-12 12-02-12	2 X 4	2 X 4			Joint 1 111.9 lbs. -57.2 lbs.	Joint 5 93.8 lbs. -34.3 lbs.	Joint 6 338.5 lbs. -160.0 lbs.	Joint 7 223.6 lbs. 55.6 lbs.	Joint 8 338.8 lbs. -160.2 lbs.
\triangle	1	12.00	0.00	VALLEY VC3	08-10-12 08-10-12	2 X 4	2 X 4			Joint 1 201.1 lbs. -35.8 lbs.	Joint 3 201.1 lbs. -35.8 lbs.	Joint 4 258.3 lbs. 34.1 lbs.		
	1	12.00	0.00	VALLEY VC4	05-06-12 05-06-12	2 X 4	2 X 4			Joint 1 119.9 lbs. -21.4 lbs.	Joint 3 119.9 lbs. -21.4 lbs.	Joint 4 154.0 lbs. 20.3 lbs.		
	1	12.00	0.00	VALLEY VC5	02-02-12 02-02-12	2 X 4	2 X 4			Joint 1 63.6 lbs. -2.1 lbs.	Joint 3 63.6 lbs. -2.1 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES		
	1	ı	1	ı			
9	Hangers, USP	HUS 26			SIMPSON (HUS26)		
	l <u>.</u>		I	I	L		
8	Hangers, USP	JUS24			SIMPSON (LUS24)		