

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0325-1580
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 101 Ducks Landing	LOT # 101	SUBDIV: Ducks Landing
		MODEL: 32000 NP TAG: CC-2325 F LF3, 3rd, RP, NO	JOB CATEGORY: Residential - Roof	
SHIP TO	Caviness & Cates 441 Black Duck Ln. Lillington, NC	DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS:		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Roof Order	END CUT	RETURN				LAYOUT	WM	05/23/25
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	WM 05/21/25

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	6	7.50	0.00	COMMON A1	30-00-00 29-11-08	2 X 6	2 X 6	00-10-08		Joint 2 1572.8 lbs. -108.7 lbs.	Joint 8 1459.4 lbs. -80.2 lbs.			
	1	7.50	0.00	GABLE A1-GE	30-00-00 29-11-08	2 X 6	2 X 6	00-10-08		Joint 2 516.4 lbs. -96.8 lbs.	Joint 4 456.1 lbs. -74.8 lbs.	Joint 18 22.6 lbs. -18.0 lbs.	Joint 19 9.7 lbs. 2.4 lbs.	Joint 20 140.6 lbs. -66.4 lbs.
	5	7.50	0.00	COMMON A2	30-00-00 29-11-08	2 X 6	2 X 6	00-10-08		Joint 2 1563.5 lbs. -108.7 lbs.	Joint 8 1447.9 lbs. -80.2 lbs.			
	4	7.50	0.00	COMMON A3	33-10-08 33-10-00	2 X 6	2 X 6	00-10-08		Joint 2 1779.5 lbs. -118.8 lbs.	Joint 9 1728.2 lbs. -106.2 lbs.			
	1	7.50	0.00	GABLE A4	33-10-08 33-10-00	2 X 6	2 X 6	00-10-08		Joint 2 1685.5 lbs. -312.4 lbs.	Joint 14 1768.5 lbs. -310.8 lbs.			
	5	7.50	0.00	COMMON B1	32-00-00 31-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1655.9 lbs. -112.4 lbs.	Joint 8 1655.9 lbs. -112.4 lbs.			
	1	7.50	0.00	GABLE B1-GE	32-00-00 31-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 219.2 lbs. -106.4 lbs.	Joint 20 169.3 lbs. -28.1 lbs.	Joint 22 197.4 lbs. -145.4 lbs.	Joint 23 173.9 lbs. -85.4 lbs.	Joint 24 175.5 lbs. -86.2 lbs.
	1	8.00	0.00	GABLE C1	19-08-00 19-07-00	2 X 6	2 X 6	00-10-08		Joint 8 882.9 lbs. -96.9 lbs.	Joint 11 990.4 lbs. 27.5 lbs.	Joint 12 699.1 lbs. -251.6 lbs.		
	1	8.00	0.00	COMMON D1-GE	10-08-00 10-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 207.6 lbs. -51.7 lbs.	Joint 8 207.6 lbs. -49.1 lbs.	Joint 10 276.6 lbs. -149.6 lbs.	Joint 11 105.4 lbs. 5.6 lbs.	Joint 12 283.8 lbs. -156.1 lbs.
	4	4.00	0.00	COMMON E1	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 472.8 lbs. -54.9 lbs.	Joint 3 16.8 lbs. -13.6 lbs.	Joint 4 472.8 lbs. 8.0 lbs.		
	1	4.00	0.00	GABLE E1-GE	12-00-00 12-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 2 529.6 lbs. -304.6 lbs.	Joint 4 529.6 lbs. -304.6 lbs.			

Reaction Summary of Order

ROOF & FLOOR
TRUSSES & BEAMSReilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0325-1580
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 101 Ducks Landing	LOT # 101	SUBDIV: Ducks Landing
	Caviness & Cates 441 Black Duck Ln. Lillington, NC	MODEL: 32000 NP	TAG: CC-2325 F LF3, 3rd, RP, NO	JOB CATEGORY: Residential - Roof
SHIP TO		DELIVERY INSTRUCTIONS:		
		SPECIAL INSTRUCTIONS:		
PLAN SEAL DATE: 4/30/21				

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Roof Order	END CUT	RETURN				LAYOUT	WM	05/23/25
	NO		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	WM 05/21/25

ROOF TRUSSES

LOADING
INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH TOP BOT	TYPE ID	BASE O/A	LUMBER TOP BOT	OVERHANG LEFT RIGHT	REACTIONS
	1	8.00 0.00	COMMON G01	19-00-00 19-00-00	2 X 6 2 X 6	00-10-08 00-10-08	Joint 2 154.7 lbs. -60.4 lbs. Joint 12 122.5 lbs. -16.4 lbs. Joint 14 162.0 lbs. -103.8 lbs. Joint 15 180.0 lbs. -92.3 lbs. Joint 16 178.7 lbs. -99.8 lbs.
	6	8.00 0.00	COMMON G02	19-00-00 19-00-00	2 X 6 2 X 6	00-10-08 00-10-08	Joint 2 998.8 lbs. -69.6 lbs. Joint 4 1001.5 lbs. -70.0 lbs.
	1 2 Ply	0.00 0.00	FLAT GIRDER H01	21-00-00 21-00-00	2 X 6 2 X 8		Joint 6 9226.1 lbs. -846.5 lbs. Joint 12 8697.7 lbs. -776.1 lbs.
	6	7.50 0.00	JACK-OPEN J01	03-09-00 03-08-08	2 X 6 2 X 6	00-10-08	Joint 2 203.2 lbs. 2.4 lbs. Joint 3 111.7 lbs. -69.9 lbs. Joint 4 70.0 lbs. 17.5 lbs.
	5	7.50 0.00	JACK-OPEN J02	03-07-08 03-07-08	2 X 6 2 X 6		Joint 1 142.5 lbs. 16.1 lbs. Joint 3 120.3 lbs. -71.6 lbs. Joint 4 71.3 lbs. 17.8 lbs.
	6	5.00 0.00	MONOPITCH M1	05-00-00 05-00-00	2 X 4 2 X 6	00-10-08	Joint 2 242.3 lbs. -68.3 lbs. Joint 4 202.6 lbs. -71.1 lbs.
	4	5.00 0.00	ROOF M2	03-00-00 03-00-00	2 X 4 2 X 10	00-10-08	Joint 2 1093.0 lbs. -138.9 lbs. Joint 5 1787.5 lbs. -218.3 lbs.
	6	5.00 0.00	MONOPITCH M3	03-00-00 03-00-00	2 X 4 2 X 4	00-10-08	Joint 2 181.1 lbs. -57.6 lbs. Joint 4 94.7 lbs. -35.1 lbs.
	5	5.00 0.00	MONOPITCH M4	02-00-00 02-00-00	2 X 4 2 X 6	00-10-08	Joint 2 347.7 lbs. -111.3 lbs. Joint 4 578.8 lbs. -181.0 lbs.
	2	5.00 0.00	MONOPITCH M5	02-00-00 02-00-00	2 X 4 2 X 6	00-10-08	Joint 2 348.8 lbs. -111.6 lbs. Joint 4 585.6 lbs. -183.0 lbs.
	1	8.00 0.00	VALLEY VC01	15-10-15 15-10-15	2 X 4 2 X 4		Joint 1 133.3 lbs. -6.7 lbs. Joint 5 125.4 lbs. 6.2 lbs. Joint 6 377.9 lbs. -115.0 lbs. Joint 7 247.4 lbs. 45.1 lbs. Joint 8 378.0 lbs. -115.1 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0325-1580
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Marshall Naylor

SOLD TO	Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 101 Ducks Landing		LOT # 101	SUBDIV: Ducks Landing
		MODEL: 32000 NP	TAG: CC-2325 F LF3, 3rd, RP, NO	JOB CATEGORY: Residential - Roof	
SHIP TO	Caviness & Cates 441 Black Duck Ln. Lillington, NC	DELIVERY INSTRUCTIONS:			
		SPECIAL INSTRUCTIONS:			
PLAN SEAL DATE: 4/30/21					

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	BY	DATE
Roof Order	END CUT	RETURN						/ /
	NO		GABLE STUDS	16 IN. OC	JOBSITE	1	CUTTING	WM
					JOBSITE	1		WM

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0	STRESS INCR. 1.15	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
--------------	---------------------	-------------------------------------------	----------------------	------------------------------------------

PROFILE	QTY PLY	PITCH TOP BOT	TYPE ID	BASE O/A	LUMBER TOP BOT	OVERHANG LEFT RIGHT	REACTIONS
	1	8.00 0.00	VALLEY VC02	12-01-15 12-01-15	2 X 4 2 X 4		Joint 1 2364.8 lbs. 82.6 lbs. Joint 5 41.6 lbs. -12.5 lbs. Joint 6 313.5 lbs. -99.5 lbs. Joint 7 264.2 lbs. 27.3 lbs. Joint 8 313.7 lbs. -99.6 lbs.
	1	8.00 0.00	VALLEY VC03	08-04-15 08-04-15	2 X 4 2 X 4		Joint 1 161.8 lbs. -28.4 lbs. Joint 3 161.8 lbs. -34.2 lbs. Joint 4 272.3 lbs. 10.1 lbs.
	1	8.00 0.00	VALLEY VC04	04-07-15 04-07-15	2 X 4 2 X 4		Joint 1 80.4 lbs. -14.1 lbs. Joint 3 80.4 lbs. -17.0 lbs. Joint 4 135.2 lbs. 5.0 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
11	Hangers, USP	HUS 28			SIMPSON (HUS28)
7	Hangers, USP	JUS26			SIMPSON (LUS26)