ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	00/10/20 1 AGE 1
REQ. QUOTE DATE	/ /	ORDER #	J0325-1599
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006689
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Marshall Naylor

Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503

Cates Building

Lillington, NC

T

465 Black Duck Ln

JOB NAME: Lot 103 Ducks Landing **LOT #** 103 **SUBDIV:** Ducks Landing

MODEL:32000 TAG: CC-2680 RF2, WA, Rp, NO JOB CATEGORY: _

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

3/3/23 PLAN SEAL DATE: DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-03 REQ. LAYOUTS REQ. ENGINEERING QUOTE LAYOUT WM END CUT RETURN 06/09/25 Roof Order **CUTTING** WM 06/09/25 **GABLE STUDS** 24 IN. OC JOBSITE JOBSITE NO

ROOF TRUSSES			DADING FORMATION	TCLL-TCDL-B		_	RESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
	OTV	DIT		TYPE	20.0,10.0,0	_	_	1.15						
PROFILE	QTY PLY	TOP	CH BOT	ID	BASE O/A		BER BOT	LEFT	HANG RIGHT	REACTIO	NS			
	6	3.00	0.00	ROOF	54-00-00			00-10-08	00-10-08	Joint 11 293.3 lbs. -66.3 lbs.	Joint 13 2993.8 lbs. -254.7 lbs.	Joint 20 2017.8 lbs. -323.4 lbs.		
	1	3.00	0.00	GABLE A1GE	54-00-00 54-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 29 146.2 lbs. -247.3 lbs.	Joint 31 308.5 lbs. -162.2 lbs.	Joint 32 123.1 lbs. -63.4 lbs.	Joint 33 167.3 lbs. -85.7 lbs.	Joint 34 158.7 lbs. -82.8 lbs.
	8	6.00	0.00	COMMON B1	39-00-00 39-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 2085.1 lbs. -380.0 lbs.	Joint 8 2085.1 lbs. -380.0 lbs.			
	1	6.00	0.00	COMMON B1GE	39-00-00 39-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 188.6 lbs. -24.2 lbs.	Joint 20 188.6 lbs. 1.7 lbs.	Joint 22 262.4 lbs. -74.2 lbs.	Joint 23 117.1 lbs. -37.1 lbs.	Joint 24 175.2 lbs. -50.5 lbs.
	6	6.00	0.00	COMMON B2	39-00-00 38-09-00	2 X 6	2 X 6	00-10-08		Joint 2 1981.2 lbs. -212.4 lbs.	Joint 8 1933.1 lbs. -193.8 lbs.			
	1	6.00	0.00	COMMON B2GE	38-09-00 38-09-00	2 X 6	2 X 6	00-10-08		Joint 2 189.3 lbs. -22.9 lbs.	Joint 20 116.3 lbs. 21.6 lbs.	Joint 21 262.4 lbs. -85.5 lbs.	Joint 22 125.2 lbs. -36.9 lbs.	Joint 23 166.2 lbs. -47.7 lbs.
	1	10.00	0.00	COMMON C1GE	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 269.7 lbs. -155.0 lbs.	Joint 14 217.6 lbs. -85.0 lbs.	Joint 16 164.5 lbs. -158.9 lbs.	Joint 17 187.1 lbs. -84.1 lbs.	Joint 18 180.0 lbs. -77.7 lbs.
	6	10.00	0.00	HIP C2	22-00-00 22-00-00	2 X 6	2 X 6			Joint 1 1176.3 lbs. -91.8 lbs.	Joint 9 1176.3 lbs. -91.8 lbs.			
	1 2 Ply	10.00	0.00	COMMON C3	22-00-00 22-00-00	2 X 6	2 X 8			Joint 1 1717.1 lbs. -135.3 lbs.	Joint 3 1612.6 lbs. -135.3 lbs.			
	3	3.00	0.00	MONOPITCH D1	11-00-00 11-00-00	2 X 6	2 X 6	00-10-08		Joint 2 389.3 lbs. -190.8 lbs.	Joint 6 522.8 lbs. -203.7 lbs.			
	1	10.00	0.00	COMMON E1GE	13-00-00 13-00-00	2 X 4	2 X 4	00-10-08	00-10-08	Joint 1 1221.5 lbs. -94.1 lbs.	Joint 10 1052.7 lbs. -89.4 lbs.	Joint 12 169.7 lbs. -53.6 lbs.	Joint 13 216.3 lbs. -119.4 lbs.	Joint 14 1796.9 lbs. -116.2 lbs.

			DATE	06/10/25 PAGE 2
Reaction Summary of Order	REQ. QUOTE DATE	11	ORDER #	J0325-1599
	ORDER DATE	03/20/25	QUOTE #	
	DELIVERY DATE	11	CUSTOMER ACCT #	0000006689
ROOF & FLOOR	DATE OF INVOICE	11	CUSTOMER PO#	
ComTech TRUSSES & BEAMS	ORDERED BY	Rico Allende	INVOICE #	
Reilly Road Industrial Park P.O. Box 40408	COUNTY	Harnett	TERMS	
Fayetteville, N.C. 28309 (910) 864-TRUS	SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan

Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503

Cates Building

465 Black Duck Ln Lillington, NC

JOB NAME: Lot 103 Ducks Landing **LOT #** 103 **SUBDIV:** Ducks Landing TAG: CC-2680 RF2, WA, Rp, NO JOB CATEGORY: _

(910) 835-8059

MODEL:32000

DELIVERY INSTRUCTIONS:

JOBSITE PHONE #

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 3/3/23 DATE

Marshall Naylor

SALES AREA

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-03 REQ. LAYOUTS **REQ. ENGINEERING** QUOTE Roof Order END CUT RETURN LAYOUT WM 06/09/25 **CUTTING** WM 06/09/25 GABLE STUDS 24 IN. OC JOBSITE JOBSITE NO

ROOF TRUSSES				DADING FORMATION	TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15			ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A	LUN TOP		OVER LEFT	HANG RIGHT	REACTIONS				
<u></u>	1 2 Ply	10.00	0.00	HIP TRUSS E2	13-00-00 13-00-00					Joint 1 5676.2 lbs. -610.7 lbs.	Joint 3 6694.2 lbs. -718.0 lbs.			
\triangle	1	10.00	0.00	VALLEY VE1	11-03-09 11-03-09	2 X 4	2 X 4			Joint 1 1174.7 lbs. -60.5 lbs.	Joint 5 73.9 lbs. -56.4 lbs.	Joint 6 339.9 lbs. -157.5 lbs.	Joint 7 240.8 lbs. 32.4 lbs.	Joint 8 340.2 lbs. -157.7 lbs.
	1	10.00	0.00	VALLEY VE2	08-10-12 08-10-12	2 X 4	2 X 4			Joint 1 7772.3 lbs. -697.0 lbs.	Joint 3 187.1 lbs. -48.3 lbs.	Joint 4 272.9 lbs. 10.2 lbs.		
	1	10.00	0.00	VALLEY VE3	06-05-15 06-05-15	2 X 4	2 X 4			Joint 1 131.6 lbs. -28.2 lbs.	Joint 3 131.6 lbs. -34.0 lbs.	Joint 4 192.0 lbs. 7.2 lbs.	Joint 7 225.2 lbs. -125.2 lbs.	Joint 8 366.3 lbs. -84.0 lbs.
	1	10.00	0.00	VALLEY VE4	04-01-02 04-01-02	2 X 4	2 X 4			Joint 1 76.1 lbs. -16.3 lbs.	Joint 3 76.1 lbs. -19.7 lbs.	Joint 4 111.0 lbs. 4.2 lbs.		
	1	6.00	0.00	VALLEY VW1	13-02-14 13-02-14	2 X 4	2 X 4			Joint 1 57.3 lbs. -9.6 lbs.	Joint 5 80.4 lbs. -0.1 lbs.	Joint 6 316.3 lbs. -97.8 lbs.	Joint 7 281.4 lbs. 13.2 lbs.	Joint 8 295.5 lbs. -101.5 lbs.
	1	6.00	0.00	VALLEY VW2	07-09-12 07-09-12	2 X 4	2 X 4			Joint 1 133.8 lbs. -30.4 lbs.	Joint 3 133.8 lbs. -34.5 lbs.	Joint 4 258.4 lbs. -5.7 lbs.		
	1	6.00	0.00	COMMON W1	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 130.3 lbs. -30.8 lbs.	Joint 10 130.3 lbs. -16.0 lbs.	Joint 12 166.0 lbs. -101.8 lbs.	Joint 13 158.3 lbs. -88.9 lbs.	Joint 14 166.4 lbs. -81.0 lbs.
	2	6.00	0.00	COMMON W2	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 681.3 lbs. -93.4 lbs.	Joint 4 681.3 lbs. -93.4 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES		
4	Hangers, USP	HTW20			SIMPSON (HTS20)		

Reaction Summary of Order REQ. QUOTE DATE // ORDER # J0325-1599

ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

		Ditte	70/10/20 17(02 0
REQ. QUOTE DATE	/ /	ORDER #	J0325-1599
ORDER DATE	03/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006689
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Marshall Naylor

Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503 JOB NAME: Lot 103 Ducks Landing LOT # 103 SUBDIV: Ducks Landing MODEL: 32000 TAG: CC-2680 RF2, WA, Rp, NO JOB CATEGORY: _

DELIVERY INSTRUCTIONS:

Cates Building 465 Black Duck Ln Lillington, NC

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 3/3/23
BY DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-03 REQ. LAYOUTS **REQ. ENGINEERING** QUOTE LAYOUT WM END CUT RETURN 06/09/25 Roof Order **CUTTING** WM 06/09/25 GABLE STUDS 24 IN. OC JOBSITE JOBSITE NO

ITEMS

SOLD

T O

T

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
6	Hangers, USP	HUS 26			SIMPSON (HUS26)