

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0725-3600
ORDER DATE	07/17/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006689
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Johnnie Baggett

SCHEDULE	Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 103 Ducks Landing MODEL: 32000 DELIVERY INSTRUCTIONS:	LOT # 103 SUBDIV: Ducks Landing TAG: CC2058 ROOF A W / RP / JOB CATEGORY: WCall - Will Call
	Caviness & Cates 465 Black Duck Ln. Lillington, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 9/30/24 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN		NONE		LAYOUT	/ /	
	PLUMB	NO	GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 14	Joint 16	Joint 17	Joint 18
	1	10.00	0.00	COMMON A01GE	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 214.7 lbs. -82.7 lbs.	Joint 14 186.2 lbs. -28.8 lbs.	Joint 16 193.4 lbs. -125.4 lbs.	Joint 17 181.0 lbs. -109.8 lbs.	Joint 18 184.2 lbs. -112.1 lbs.
	4	10.00	0.00	COMMON A02	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1420.4 lbs. 47.2 lbs.	Joint 10 1420.4 lbs. 47.2 lbs.			
	2	10.00	0.00	ROOF A03	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1410.0 lbs. 46.7 lbs.	Joint 10 1408.6 lbs. 46.7 lbs.			
	3	10.00	0.00	ROOF A04	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1410.5 lbs. 46.6 lbs.	Joint 10 1363.3 lbs. 58.1 lbs.			
	9	10.00	0.00	COMMON A05	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1420.8 lbs. 47.0 lbs.	Joint 9 1375.1 lbs. 58.5 lbs.			
	1	10.00	0.00	COMMON A06GE	23-11-08 23-11-08	2 X 6	2 X 6	00-11-00		Joint 2 215.7 lbs. -80.9 lbs.	Joint 14 190.6 lbs. -51.2 lbs.	Joint 15 208.6 lbs. -137.4 lbs.	Joint 16 177.6 lbs. -107.3 lbs.	Joint 17 183.6 lbs. -110.8 lbs.
	1	12.00	0.00	GABLE B01GE	19-11-00 19-11-00	2 X 6	2 X 10	00-11-00		Joint 1 192.4 lbs. -121.5 lbs.	Joint 9 1208.9 lbs. 34.5 lbs.	Joint 13 1248.1 lbs. 29.1 lbs.	Joint 23 137.2 lbs. -39.7 lbs.	Joint 24 188.5 lbs. -153.0 lbs.
	2	12.00	0.00	ATTIC B02	19-11-00 19-11-00	2 X 6	2 X 10	00-11-00		Joint 9 1210.2 lbs. 139.1 lbs.	Joint 13 1252.2 lbs. 139.2 lbs.			
	4	12.00	0.00	ATTIC B03	19-07-08 19-07-08	2 X 6	2 X 10	00-11-00	00-03-08	Joint 9 768.3 lbs. -37.5 lbs.	Joint 13 833.5 lbs. -34.4 lbs.			
	1	12.00	0.00	GABLE C01GE	18-03-08 18-03-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 251.6 lbs. -49.4 lbs.	Joint 10 514.1 lbs. -60.0 lbs.	Joint 14 460.5 lbs. -187.2 lbs.	Joint 15 53.2 lbs. -47.3 lbs.	Joint 16 320.2 lbs. -129.2 lbs.
	3	12.00	0.00	COMMON C02	18-03-08 18-03-08	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 998.6 lbs. -33.6 lbs.	Joint 4 998.6 lbs. -33.6 lbs.			

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0725-3600
ORDER DATE	07/17/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006689
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Johnnie Baggett

SCHEDULE	Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503
	Caviness & Cates 465 Black Duck Ln. Lillington, NC

JOB NAME: Lot 103 Ducks Landing	LOT # 103	SUBDIV: Ducks Landing
MODEL: 32000	TAG: CC2058 ROOF A W / RP /	JOB CATEGORY: WCall - Will Call
DELIVERY INSTRUCTIONS:		
SPECIAL INSTRUCTIONS:		
PLAN SEAL DATE: 9/30/24		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
Roof Order	END CUT	RETURN		NONE		LAYOUT	/ /	
	PLUMB	NO	GABLE STUDS		24 IN. OC	JOBSITE	1	CUTTING

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT			
	1 3 Ply	12.00	0.00	FINK C03-GR	18-03-08 18-03-08	2 X 6	2 X 6			Joint 1 7144.1 lbs. 1805.6 lbs.	Joint 5 6174.5 lbs. 1525.4 lbs.			
	1	12.00	0.00	COMMON H01GE	10-11-00 10-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 168.6 lbs. -54.9 lbs.	Joint 8 146.8 lbs. -27.3 lbs.	Joint 10 170.1 lbs. -150.5 lbs.	Joint 11 197.6 lbs. -131.3 lbs.	Joint 12 129.6 lbs. 34.0 lbs.
	1	4.00	0.00	GABLE M01GE	04-11-08 04-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 2 162.0 lbs. -64.0 lbs.	Joint 5 42.5 lbs. -17.3 lbs.	Joint 6 235.5 lbs. -80.9 lbs.		
	5	4.00	0.00	MONOPITCH M02	04-11-08 04-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 2 247.5 lbs. -99.4 lbs.	Joint 6 194.2 lbs. -78.5 lbs.			
	4	4.00	0.00	MONOPITCH M03	06-11-08 06-11-08	2 X 4	2 X 4	00-11-00	00-00-08	Joint 2 326.0 lbs. -125.6 lbs.	Joint 6 275.7 lbs. -114.1 lbs.			
	1	4.00	0.00	MONOPITCH M04GE	01-11-08 01-11-08	2 X 4	2 X 4	00-11-00		Joint 2 145.9 lbs. -74.9 lbs.	Joint 3 45.9 lbs. -33.1 lbs.	Joint 4 38.6 lbs. 11.6 lbs.		
	1	12.00	0.00	VALLEY VB1	02-04-11 02-04-11	2 X 4	2 X 4			Joint 1 70.0 lbs. -2.3 lbs.	Joint 3 70.0 lbs. -2.3 lbs.			
	1	12.00	0.00	VALLEY VC1	15-06-12 15-06-12	2 X 4	2 X 4			Joint 1 194.2 lbs. -29.2 lbs.	Joint 5 172.2 lbs. 0.3 lbs.	Joint 6 513.4 lbs. -186.6 lbs.	Joint 7 407.6 lbs. 60.7 lbs.	Joint 8 513.7 lbs. -186.7 lbs.
	1	12.00	0.00	VALLEY VC2	12-02-12 12-02-12	2 X 4	2 X 4			Joint 1 111.9 lbs. -57.2 lbs.	Joint 5 93.8 lbs. -34.3 lbs.	Joint 6 338.5 lbs. -160.0 lbs.	Joint 7 223.6 lbs. 55.6 lbs.	Joint 8 338.8 lbs. -160.2 lbs.
	1	12.00	0.00	VALLEY VC3	08-10-12 08-10-12	2 X 4	2 X 4			Joint 1 201.1 lbs. -35.8 lbs.	Joint 3 201.1 lbs. -35.8 lbs.	Joint 4 258.3 lbs. 34.1 lbs.		
	1	12.00	0.00	VALLEY VC4	05-06-12 05-06-12	2 X 4	2 X 4			Joint 1 119.9 lbs. -21.4 lbs.	Joint 3 119.9 lbs. -21.4 lbs.	Joint 4 154.0 lbs. 20.3 lbs.		

Reaction Summary of Order



ComTech ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0725-3600
ORDER DATE	07/17/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006689
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Rico Allende	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Rico Allende	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 835-8059	SALES AREA	Johnnie Baggett

S O F T W A R E	Cates Building 559 Executive Centre Suite Fayetteville, NC 28305 (910) 481-0503	JOB NAME: Lot 103 Ducks Landing MODEL: 32000 TAG: CC2058 ROOF A W / RP / DELIVERY INSTRUCTIONS:	LOT # 103 SUBDIV: Ducks Landing JOB CATEGORY: WCall - Will Call
	Caviness & Cates 465 Black Duck Ln. Lillington, NC	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 9/30/24 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /				
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table>	END CUT	RETURN	PLUMB	NO	GABLE STUDS	24 IN. OC	NONE		LAYOUT	/ /
END CUT	RETURN										
PLUMB	NO										
					JOBSITE 1	CUTTING	/ /				

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
		20.0,10.0,0.0,10.0	1.15							
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
	1	TOP	BOT	VALLEY VC5	02-02-12 02-02-12	TOP	BOT	LEFT	RIGHT	Joint 1 Joint 3 63.6 lbs. 63.6 lbs. -2.1 lbs. -2.1 lbs.

ITEMS										
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES					
9	Hangers, USP	HUS 26			SIMPSON (HUS26)					
9	Hangers, USP	JUS24			SIMPSON (LUS24)					