

Howerton Services, PLLC
License # P-1716
3513 Cathedral Bell Road
Raleigh, NC 27614
(919) 270-3460

November 13, 2025

Subject: 1910 Wade Stephenson Road
Holly Springs, NC 27540
Modified Footing Inspection Letter
Harnett County Permit #: SFD2505-0157

Based on the request of the Contractor, I inspected the modified pier footings in the crawlspace of the new home for code compliance. My assessment and recommendations are as follows:

- The footings for the masonry piers at the back portion of the crawlspace were not excavated in the correct location. The footings were excavated too close to the left side foundation wall. The concrete was poured in the excavated footings. The Contractor expanded the newly poured concrete footings to get the CMU piers in the correct location. The Contractor added #4 dowel bars to tie the 2 sets of footings together. The dowel bars are properly installed. The footings are excavated to the proper dimensions, location, and depth. The footings have the proper density (2000 PSF). The Contractor may pour the concrete for the modified footings.

The items noted above meet all the requirements of the 2018 North Carolina Building Code for Residences.

