

Reaction Summary of Order













REQ. QUOTE DATE	/ /	ORDER #	J0225-0847
ORDER DATE	02/12/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Johnnie Baggett

SOLD TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 2 Turlington Landing MODEL: Roof	LOT # 2 TAG: 1253 - Elev. B - 1 Car	SUBDIV: Turlington Landing Way JOB CATEGORY: _
	SHIP TO	Signature Home Builders 84 Turlington Landing Road Dunn, NC	DELIVERY INSTRUCTIONS:	
SPECIAL INSTRUCTIONS:		PLAN SEAL DATE:		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-00-00	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Roof Order	END CUT	RETURN				LAYOUT		/ /
	NO		GABLE STUDS	16 IN. OC	JOBSITE	1	JOBSITE	1
						CUTTING		/ /

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0	STRESS INCR. 1.15	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
--------------	---------------------	---	----------------------	--

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	7.00	0.00	GABLE A1-GE	25-11-00 25-11-00	2 X 6	2 X 6	00-11-00		Joint 2 174.7 lbs. -99.8 lbs.	Joint 23 128.3 lbs. -48.9 lbs.	Joint 24 125.6 lbs. -100.6 lbs.	Joint 25 118.7 lbs. -56.1 lbs.	Joint 26 115.7 lbs. -51.2 lbs.
	11	7.00	0.00	COMMON A2	25-11-00 25-11-00	2 X 6	2 X 6	00-11-00		Joint 2 1265.5 lbs. -70.0 lbs.	Joint 7 1212.9 lbs. -57.5 lbs.			
	10	7.00	0.00	ROOF A3	31-11-00 31-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1216.7 lbs. -72.0 lbs.	Joint 9 1757.0 lbs. -126.9 lbs.			
	1	7.00	0.00	GABLE A4-GE	25-11-00 25-11-00	2 X 6	2 X 6	00-11-00		Joint 2 1281.8 lbs. -214.5 lbs.	Joint 12 506.7 lbs. 26.5 lbs.	Joint 13 616.0 lbs. -334.7 lbs.	Joint 14 343.7 lbs. 9.8 lbs.	Joint 15 228.9 lbs. -174.9 lbs.
	2	10.00	0.00	GABLE B1GE	11-11-00 11-11-00	2 X 6	2 X 6		00-11-00	Joint 1 148.0 lbs. -52.1 lbs.	Joint 11 156.2 lbs. -16.8 lbs.	Joint 13 173.5 lbs. -148.2 lbs.	Joint 14 115.3 lbs. -72.0 lbs.	Joint 15 113.2 lbs. -36.9 lbs.
	4	10.00	0.00	COMMON B2	11-11-00 11-11-00	2 X 6	2 X 6		00-11-00	Joint 1 475.1 lbs. -17.8 lbs.	Joint 5 524.8 lbs. -29.0 lbs.			
	1 2 Ply	10.00	0.00	COMMON B3-GR	11-11-00 11-11-00	2 X 6	2 X 6			Joint 1 3640.4 lbs. -216.0 lbs.	Joint 5 3980.8 lbs. -236.9 lbs.			
	1 2 Ply	10.00	0.00	COMMON B4-GR	11-11-00 11-11-00	2 X 6	2 X 6			Joint 1 3205.4 lbs. -189.2 lbs.	Joint 5 3284.7 lbs. -194.1 lbs.			
	1	7.00	0.00	GABLE D01GE	21-11-00 21-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 158.3 lbs. -61.1 lbs.	Joint 18 126.5 lbs. -10.1 lbs.	Joint 20 139.5 lbs. -86.1 lbs.	Joint 21 112.6 lbs. -51.1 lbs.	Joint 22 116.4 lbs. -51.2 lbs.
	6	7.00	0.00	COMMON D02	21-11-00 21-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1146.2 lbs. -60.8 lbs.	Joint 8 1146.2 lbs. -60.8 lbs.			
	2	10.00	0.00	VALLEY V1	09-11-14 09-11-14	2 X 4	2 X 4			Joint 1 196.2 lbs. -21.5 lbs.	Joint 2 553.7 lbs. -90.1 lbs.	Joint 3 196.2 lbs. -30.0 lbs.	Joint 4 342.3 lbs. 10.7 lbs.	Joint 7 498.4 lbs. -116.0 lbs.

Reaction Summary of Order





ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0225-0847
ORDER DATE	02/12/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Johnnie Baggett

SOLD TO SHIP TO	Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299	JOB NAME: Lot 2 Turlington Landing		LOT # 2	SUBDIV: Turlington Landing Way
		MODEL: Roof		TAG: 1253 - Elev. B - 1 Car	JOB CATEGORY: _
		DELIVERY INSTRUCTIONS:			
Signature Home Builders 84 Turlington Landing Road Dunn, NC		SPECIAL INSTRUCTIONS:			
		PLAN SEAL DATE: BY DATE			

BUILDING DEPARTMENT Roof Order	OVERHANG INFO		HEEL HEIGHT	00-00-00	REQ. LAYOUTS			REQ. ENGINEERING			QUOTE		/ /
	END CUT	RETURN									LAYOUT		/ /
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0		STRESS INCR. 1.15		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)				
PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	2	10.00	0.00	VALLEY V2	07-02-05 07-02-05	2 X 4	2 X 4			Joint 1 193.9 lbs. -25.1 lbs.	Joint 3 193.8 lbs. -32.1 lbs.	Joint 4 425.3 lbs. 3.9 lbs.
	2	10.00	0.00	VALLEY V3	04-04-11 04-04-11	2 X 4	2 X 4			Joint 1 82.9 lbs. -12.5 lbs.	Joint 3 82.9 lbs. -15.8 lbs.	Joint 4 120.9 lbs. 12.4 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
11	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	13-00-00		GDH