PREPARED 4/09/13, 14:07:50 Harnett County

INSPECTION TICKET INSPECTOR: IVR

PAGE DATE

4/10/13

40

ADDRESS . : 280 KINSMAN CT

SUBDIV: FOREST TRAILS PH3 23LOTS

CONTRACTOR : COMFORT HOMES INC

PHONE: (919) 553-3242

OWNER . . : A & D PROPERTIES

PHONE :

PARCEL . . : 08-0653- - -0115- -25-

APPL NUMBER: 13-50030657 CP NEW RESIDENTIAL (SFD)

DIRECTIONS: T/S: 02/15/2013 02:55 PM VBROWN ----

280 KINSMAN COURT FOREST TRAILS #117. 401N, LEFT ON CHRISTIAN LIGHT RD, ION

KINGSBROOK CIR, RIGHT ON WILD OAKS

COURT TO KINSMAN COURT.

STRUCTURE: 000 000 52.10X35.4 3BDR 2BATH SFD W GAR DECK CRL

FLOOD ZONE . . . : FLOOD ZONE X

BEDROOMS : 3.00

PROPOSED USE : SFD

WATER SUPPLY : COUNTY SEPTIC - EXISTING? : NEW TANK

PERMIT: CPSF 00 CP * SFD

REQUESTED INSP DESCRIPTION

TYP/SQ COMPLETED RESULT RESULTS/COMMENTS ______

4/09/13 BS 4/09/13 CA R*BLDG FOOTING / TEMP SVC POLE VRU #: 002363052 B101 01

T/S: April 09, 2013 09:29 AM BSUTTON ------

4/10/13 4-10-13 R*BLDG FOOTING / TEMP SVC POLE VRU #: 002363962 ΤI B101 02

Enoch ngineers, P.A.

Consulting Engineers & Surveyors

(919) 894-7763 Fax: (919) 894-8190

Fleet Temple, P.E.

Jason E. Godwin, S.L.

Joe E. Godwin St., P.E., P.L.S.

1403 NC Highway 50 South Benson, North Carolina 27504

Email: general@enochengineers.com

Phone: (919) 894-5731

(919) 894-7765

April 3, 2013

Comfort Homes
Post Office Box 369
Clayton, North Carolina 27528
Attention: Lee Stewart

RE:

Lot 117 Forest Trails Subdivision

310 Kingsman Ct.

Fuquay-Varina, NC 27526

Subject: Footing Inspection

To Whom It May Concern:

In accordance to your request, a footing inspection was performed at the above referenced lot. Footings that were excavated were probed and found to be in excess of 2000 lbs. per square foot. A four (4) inch sub-drain will be installed on the western, high side of the lot to assist in draining subsurface waters. Any stump holes or wet footings are to be overcut eight (8) inches or greater and backfilled with #57 stone. Reinforcement in these yielding areas to consist of 2-#4 rebar tied every two (2) feet on center and overlapped 24 inches.

If we may be of further assistance, please feel free to call.

Respectfully,

Joe E. Godwin, Sr., P.E.

Enoch Engineers, P.A.

jeg,sr/llp