

HTE 04-5-9322

17391

OPERATIONS PERMIT

Name: (owner) Dean Norris Builders
Property Location: SR# 1115
Subdivision Peach Tree
Tax ID# _____
Contractor: Ted Brown

New Installation Septic Tank
 Repairs Nitrification Line
Lot # 144
Quadrant # _____
Registration # _____

Basement with Plumbing: Garage
Water Supply: Well Public Community
Distance From Well: 50 ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Tire Chips

Size of tank: Septic Tank: 1000 gallons Pump Tank: _____ gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 240 ft. width of ditches 2 ft. depth of ditches 18 1/4 in.

French Drain Required: _____ Linear feet

Date: 07-16-04

Inspected by: Jan Harris
Environmental Health Specialist

PERMIT NO. 20564

