

Name: (owner) Pine Grove Dev. Corp New Installation Septic Tank Repair

Property Location: SR# 1141 Nitrification Line Expansion
 Subdivision Cherokee Ridge Lot # 30 Tax ID # _____ Quadrant # _____

Contractor: Ted Brown Registration # _____

Basement with Plumbing: Garage: Lines OK Tanks OK 11-2-05 GUD
 Water Supply: Well Public Community Needs Alarm/Alarm Box I Pump checked
 Distance From Well: _____ ft.

Following are the specifications for the sewage disposal system on above captioned property.

Type of system: Conventional Other Pump to Time chip

Size of tank: Septic Tank: 1000 gallons Pump Tank: 1000 gallons

Subsurface Drainage Field No. of ditches 1 exact length of each ditch 320 ft. width of ditches 3 ft. depth of ditches 18 in.

French Drain Required: _____ Linear feet Date: 11-7-05

PERMIT NO. 22742 Inspected by: [Signature]

MCP-1000
 570-814
 6-21-05
 MCP-1000
 PT-237
 6-21-05

