

NC FIRM LICENSE NO.: P-2854 1991 EDDIE HOWARD ROAD | WILLOW SPRING, NC 27592 ZACH@HAYESSTRUCTURAL.COM | (919) 210-3480

Date: April 7, 2025

To: Chris Johnson

Drees Homes

8521 Six Forks Road, Suite 500

Raleigh, NC 27615

Re: 25-FRM-069

Framing Inspection Lot 213 Serenity 41 Daybreak Way

Fuquay-Varina, NC 27526 Permit No.: SFD2501-0048

Ms. Johnson:

At your request, a site visit was made to the above referenced single family residence under construction to inspect the sole plates within the garage that lack full bearing on the foundation.

Observations:

The sole plate of the right wall at the bump-out adjacent to the water heater was measured to cantilever over the foundation up to $\frac{1}{2}$ " at the front end. The sole plate of the right wall at the bump-out adjacent to the entry door was measured to cantilever over the foundation up to $\frac{3}{4}$ " at the front end.

Analysis and Recommendations:

Fasten the stud columns supporting the right end of the dropped beam above each bump-out with Simpson Strong-Tie CS16 straps spaced 24" o.c. Straps are to be installed in continuous pieces to wrap around the corner from the left face of the column to the front face of the column. This prescribed configuration will provide the required support for all imposed loads.

Please call me if you have any questions.

Respectfully submitted,

Zachary H. Hayes, PE Owner/Structural Engineer Hayes Structural Consulting & Design, PLLC



Digitally signed by Zachary H. Hayes, PE

Date: 2025.04.07

08:15:10 -04'00'