



CONSTRUCTION MATERIAL TESTING

CLIENT: CARROLL CONSTRUCTION HOMES  
C/O: D. PEEBLES  
SUBDIVISION: SHILOH S/D  
ADDRESS: 22 NEW BETHEL CT  
LOT #: 16  
PERMIT #: SFD2503-0046

DATE: 11.3.25

TECH: B. HEATH 919.634.8384

SUMMARY OF INSPECTION/TEST

PERFORMED NUCLEAR DENSITY TEST (NDT) AT SITE NOTED ABOVE.

INTERIOR GARAGE BACKFILL SOILS CONFIRMED A COMPACTION GREATER THAN OR EQUAL TO 95% OF THE STANDARD PROCTOR TARGET OF 105PCF.  
SEE AASHTO TARGET BELOW.

NDT PERFORMED AT A DEPTH OF 6-8" PER ASTM TEST METHOD BELOW.

SEE TEST DATA RESULTS LISTED.


TEST DATA

TEST METHOD: ASTM D8167 NDT  
AASHTO T99 TARGET: 105PCF@19%MC (SW) SAND  
COMPACTION %: 99.9  
DRY DENSITY PCF: 104.9  
WET DENSITY PCF: 110.3  
MOISTURE %: 5.1

ADDITIONAL TESTING REQUIRED:

YES ☐

NO ☒



Signed by:

Trey Carroll

E77311BDB27448C...

11/13/2025