

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0225-1021
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 23 Magnolia Hills		LOT # 23	SUBDIV: Magnolia Hills
	SHIP TO	Precision Custom Homes and 107 Mahogany Ct. Cameron, NC	MODEL: Floor	TAG: Hazlitt w/CP (15x10)	JOB CATEGORY: WCall - Will Call
DELIVERY INSTRUCTIONS: 60 miles round trip					
		SPECIAL INSTRUCTIONS: Modified Lot 17 Magnolia Hills			
		PLAN SEAL DATE: 4/29/25			






















BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Floor Order	END CUT	RETURN				LAYOUT	NB	04/29/25
	PLUMB					CUTTING	NB	04/29/25
	GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1	

FLOOR TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
40.0,10.0,0.0,5.0	1.00

FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-04-00 ET1	15-00-08	15-00-08					Joint 14 82.7 lbs.	Joint 15 160.8 lbs.	Joint 16 142.7 lbs.	Joint 17 147.7 lbs.	Joint 18 146.4 lbs.
	8	01-04-00 F1	22-11-00	22-11-00					Joint 17 1239.8 lbs. 609.9 lbs.	Joint 28 1239.8 lbs. 606.2 lbs.			
	1	01-04-00 F1-A	22-11-00	22-11-00					Joint 17 1106.2 lbs. 683.8 lbs.	Joint 28 1776.9 lbs. 1354.5 lbs.			
	4	01-04-00 F2	22-07-08	22-07-08					Joint 15 437.9 lbs. 81.0 lbs.	Joint 18 1306.0 lbs. 692.3 lbs.	Joint 25 763.3 lbs. 201.0 lbs.		
	8	01-04-00 F3	15-00-08	15-00-08					Joint 9 807.3 lbs. 409.3 lbs.	Joint 16 807.3 lbs. 409.3 lbs.			
	4	01-04-00 F4	07-05-08	07-05-08					Joint 1 435.6 lbs. 262.3 lbs.	Joint 6 627.5 lbs. 516.6 lbs.	Joint 25 1014.1 lbs. 323.5 lbs.	Joint 34 3045.3 lbs. 2119.6 lbs.	Joint 40 473.0 lbs. -127.7 lbs.
	1	01-01-00 FG1	07-11-00	07-11-00					Joint 7 1735.2 lbs.	Joint 10 1735.2 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 410			SIMPSON (HUS410)
4	BlueLinx (F)	LVL, Metsa(F) 2.0,	11-00-00		DB2

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0225-1021
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 23 Magnolia Hills		LOT # 23	SUBDIV: Magnolia Hills	
		MODEL: Floor	TAG: Hazlitt w/CP (15x10)		JOB CATEGORY: WCall - Will Call	
SHIP TO	Precision Custom Homes and 107 Mahogany Ct. Cameron, NC	DELIVERY INSTRUCTIONS: 60 miles round trip				
		SPECIAL INSTRUCTIONS: Modified Lot 17 Magnolia Hills				
PLAN SEAL DATE: 4/29/25						

												BY	DATE		
BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-04-05	REQ. LAYOUTS				REQ. ENGINEERING				QUOTE		/ /
Floor Order	END CUT	RETURN										LAYOUT	NB	04/29/25	
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	NB	04/29/25

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	07-00-00		HDR1
2	BlueLinx (F)	LVL, Metsa(F) 2.0, 16"	09-00-00		FB1
2	BlueLinx (F)	LVL, Metsa(F) 2.0, 16"	07-00-00		FB2
2	BlueLinx (F)	LVL, Metsa(F) 2.0, 18"	23-00-00		DB1

Reaction Summary of Order

ROOF & FLOOR
TRUSSES & BEAMSReilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0225-1020
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 23 Magnolia Hills	LOT # 23	SUBDIV: Magnolia Hills
		MODEL: Roof	TAG: Hazlitt w/CP (15x10)	JOB CATEGORY: WCall - Will Call
SHIP TO	Precision Custom Homes and 107 Mahogany Ct. Cameron, NC	DELIVERY INSTRUCTIONS: 60 miles round trip		
		SPECIAL INSTRUCTIONS: Modified from Lot 17 Magnolia Hills		
			PLAN SEAL DATE: 4/29/25	

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Roof Order	END CUT	RETURN				LAYOUT	NB	04/29/25
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB
					JOBSITE	1		04/29/25

ROOF TRUSSES

LOADING
INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH TOP BOT	TYPE ID	BASE O/A	LUMBER TOP BOT	OVERHANG LEFT RIGHT	REACTIONS				
	1	4.00 0.00	GABLE A1GE	37-04-08 37-04-08	2 X 6 2 X 6	01-02-08	Joint 2 197.5 lbs. -95.6 lbs.	Joint 22 184.4 lbs. -64.6 lbs.	Joint 23 200.4 lbs. -151.8 lbs.	Joint 24 176.6 lbs. -87.9 lbs.	Joint 25 176.6 lbs. -87.0 lbs.
	4	4.00 0.00	ROOF A2	37-04-08 37-04-08	2 X 6 2 X 6		Joint 1 1674.8 lbs. -101.1 lbs.	Joint 8 1826.1 lbs. -65.6 lbs.			
	1	4.00 0.00	ROOF A2A	37-04-08 37-04-08	2 X 6 2 X 6	01-02-08	Joint 2 1732.2 lbs. -117.0 lbs.	Joint 9 1825.5 lbs. -65.6 lbs.			
	2	4.00 0.00	ROOF A3	37-04-08 37-04-08	2 X 6 2 X 6		Joint 1 1680.6 lbs. -101.1 lbs.	Joint 8 1834.1 lbs. -65.6 lbs.			
	2	4.00 0.00	ROOF A4	37-04-08 37-04-08	2 X 6 2 X 6	01-02-08	Joint 1 1675.6 lbs. -100.9 lbs.	Joint 8 1899.7 lbs. -82.3 lbs.			
	1	4.00 0.00	ROOF A5	35-05-00 35-04-08	2 X 6 2 X 6		Joint 1 1566.9 lbs. -98.6 lbs.	Joint 10 1708.4 lbs. -47.7 lbs.			
	2	4.00 0.00	ROOF A6	35-05-00 35-04-08	2 X 6 2 X 6	01-02-08	Joint 2 1624.3 lbs. -114.6 lbs.	Joint 11 1707.7 lbs. -47.7 lbs.			
	2	4.00 0.00	ROOF A7	35-07-00 24-01-08	2 X 6 2 X 6	01-02-08	Joint 2 1093.8 lbs. -46.3 lbs.	Joint 8 1168.6 lbs. -142.3 lbs.			
	1	4.00 0.00	ROOF A8	35-07-00 24-01-08	2 X 6 2 X 6	01-02-08	Joint 2 550.6 lbs. -90.7 lbs.	Joint 8 181.3 lbs. -53.4 lbs.	Joint 10 1549.7 lbs. -139.4 lbs.		
	1	4.00 0.00	ROOF A9	16-10-00 16-07-00	2 X 6 2 X 6	01-02-08	Joint 2 672.7 lbs. -73.5 lbs.	Joint 9 710.1 lbs. -133.1 lbs.			
	1	4.00 0.00	GABLE B1SG	23-00-00 23-00-00	2 X 6 2 X 6	01-02-08 01-02-08	Joint 2 295.1 lbs. -115.1 lbs.	Joint 4 221.3 lbs. -97.6 lbs.	Joint 14 992.3 lbs. -336.6 lbs.		

Reaction Summary of Order

ROOF & FLOOR
TRUSSES & BEAMSReilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0225-1020
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 23 Magnolia Hills		LOT # 23	SUBDIV: Magnolia Hills	
		MODEL: Roof	TAG: Hazlitt w/CP (15x10)	JOB CATEGORY: WCall - Will Call		
SHIP TO	Precision Custom Homes and 107 Mahogany Ct. Cameron, NC	DELIVERY INSTRUCTIONS: 60 miles round trip				
		SPECIAL INSTRUCTIONS: Modified from Lot 17 Magnolia Hills				
		PLAN SEAL DATE: 4/29/25				

BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS		REQ. ENGINEERING		QUOTE		/ /
	END CUT	RETURN							LAYOUT	NB	04/29/25
	PLUMB		GABLE STUDS	24 IN. OC					CUTTING	NB	04/29/25

Roof Order

ROOF TRUSSES

LOADING
INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	5	4.00	0.00	MONOPITCH B2	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 966.2 lbs. -117.8 lbs.	Joint 9 1002.4 lbs. -138.2 lbs.			
	6	4.00	0.00	MONOPITCH B2-A	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1068.5 lbs. -117.8 lbs.	Joint 11 1213.2 lbs. -138.2 lbs.			
	1	4.00	0.00	GABLE B3SG	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 971.7 lbs. -280.2 lbs.	Joint 11 992.3 lbs. -336.6 lbs.			
	3	4.00	0.00	MONOPITCH B4	17-08-08 17-08-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 754.0 lbs. -98.7 lbs.	Joint 9 791.3 lbs. -111.2 lbs.			
	1	4.00	0.00	GABLE B5SG	17-08-08 17-08-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 759.7 lbs. -226.3 lbs.	Joint 9 781.0 lbs. -269.3 lbs.			
	8	4.00	0.00	MONOPITCH B6	15-01-00 15-01-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 648.6 lbs. -89.2 lbs.	Joint 8 686.7 lbs. -97.9 lbs.			
	1	4.00	0.00	GABLE B7GE	15-01-00 15-01-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 167.8 lbs. -29.6 lbs.	Joint 12 190.1 lbs. -115.5 lbs.	Joint 13 121.8 lbs. -30.2 lbs.	Joint 14 164.2 lbs. -56.7 lbs.	Joint 15 159.5 lbs. -57.7 lbs.
	1	4.00	0.00	MONOPITCH C1GE	12-08-00 12-08-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 10 141.8 lbs. -232.2 lbs.	Joint 11 235.4 lbs. -22.9 lbs.	Joint 12 162.6 lbs. -48.6 lbs.	Joint 13 161.5 lbs. -60.7 lbs.	Joint 14 162.2 lbs. -60.0 lbs.
	1	4.00	0.00	GABLE D1GE	14-05-00 14-05-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 203.8 lbs. -47.3 lbs.	Joint 3 90.5 lbs. -41.7 lbs.	Joint 4 66.6 lbs. 20.0 lbs.	Joint 10 189.9 lbs. -114.7 lbs.	Joint 11 122.2 lbs. -29.7 lbs.
	1 2 Ply	4.00	0.00	MONOPITCH D2	14-05-00 14-05-00	2 X 6	2 X 10		01-02-08	Joint 1 7296.8 lbs. -342.1 lbs.	Joint 7 5999.7 lbs. -335.3 lbs.			
	1	4.00	0.00	GABLE G1SG	06-05-08 06-05-08	2 X 4	2 X 6	01-02-08		Joint 2 332.9 lbs. -193.9 lbs.	Joint 6 235.4 lbs. -148.7 lbs.			

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0225-1020
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 23 Magnolia Hills		LOT # 23	SUBDIV: Magnolia Hills
		MODEL: Roof	TAG: Hazlitt w/CP (15x10)	JOB CATEGORY: WCall - Will Call	
SHIP TO	Precision Custom Homes and 107 Mahogany Ct. Cameron, NC	DELIVERY INSTRUCTIONS: 60 miles round trip			
		SPECIAL INSTRUCTIONS: Modified from Lot 17 Magnolia Hills			
		PLAN SEAL DATE: 4/29/25			

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Roof Order	END CUT	RETURN						
	PLUMB		GABLE STUDS	24 IN. OC			LAYOUT	NB
					JOBSITE	1		04/29/25
							CUTTING	NB
					JOBSITE	1		04/29/25

ROOF TRUSSES

LOADING
INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	3	4.00	0.00	MONOPITCH G2	06-05-08 06-05-08	2 X 4	2 X 6	01-02-08		Joint 2 332.9 lbs. -135.0 lbs.	Joint 4 235.4 lbs. -101.7 lbs.			
	1	5.00	0.00	GABLE H1	15-06-00 15-06-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 690.0 lbs. -289.1 lbs.	Joint 10 690.0 lbs. -289.1 lbs.			
	5	5.00	0.00	COMMON H2	15-06-00 15-06-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 162.7 lbs. -40.8 lbs.	Joint 4 690.0 lbs. -207.2 lbs.	Joint 14 162.6 lbs. -24.4 lbs.	Joint 16 127.3 lbs. -51.2 lbs.	Joint 17 167.2 lbs. -73.6 lbs.
	1	8.00	0.00	MONOPITCH P1GE	02-00-00 02-00-00	2 X 6	2 X 6	01-02-08	01-06-00	Joint 2 112.5 lbs. -12.0 lbs.	Joint 3 67.7 lbs. -37.3 lbs.	Joint 4 54.2 lbs. 16.2 lbs.	Joint 5 222.8 lbs. -175.5 lbs.	
	5	8.00	0.00	MONOPITCH P2	02-00-00 02-00-00	2 X 6	2 X 6	01-02-08	01-06-00	Joint 2 105.6 lbs. -11.2 lbs.	Joint 5 212.7 lbs. -139.1 lbs.			
	6	8.00	0.00	MONOPITCH P3	02-00-00 02-00-00	2 X 6	2 X 6	01-02-08	01-06-00	Joint 2 956.2 lbs. -182.5 lbs.	Joint 4 59.5 lbs. -27.1 lbs.	Joint 6 956.2 lbs. -182.5 lbs.		
	1	8.00	0.00	MONOPITCH P4GE	02-00-00 02-00-00	2 X 6	2 X 6	01-02-08	01-06-00	Joint 2 155.1 lbs. -25.1 lbs.	Joint 4 63.7 lbs. -45.6 lbs.			
	1	4.00	0.00	GABLE VD1	09-02-13 09-02-13	2 X 4	2 X 4		01-04-00	Joint 1 136.9 lbs. 13.5 lbs.	Joint 5 226.0 lbs. -67.5 lbs.	Joint 6 378.4 lbs. -55.3 lbs.		
	1	4.00	0.00	VALLEY VD2	05-02-13 05-02-13	2 X 4	2 X 4		01-04-00	Joint 1 138.3 lbs. 1.0 lbs.	Joint 5 290.0 lbs. -67.8 lbs.			
	1	5.00	0.00	VALLEY VH1	13-00-09 13-00-09	2 X 4	2 X 4			Joint 1 29.7 lbs. -1.9 lbs.	Joint 5 27.9 lbs. 3.1 lbs.	Joint 6 296.2 lbs. -59.9 lbs.	Joint 7 295.2 lbs. 14.7 lbs.	Joint 8 296.2 lbs. -59.9 lbs.
	1	5.00	0.00	VALLEY VH2	09-10-03 09-10-03	2 X 4	2 X 4			Joint 1 151.4 lbs. -20.1 lbs.	Joint 3 151.4 lbs. -23.7 lbs.	Joint 4 374.9 lbs. -2.3 lbs.		

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0225-1020
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 23 Magnolia Hills		LOT # 23	SUBDIV: Magnolia Hills
		MODEL: Roof	TAG: Hazlitt w/CP (15x10)	JOB CATEGORY: WCall - Will Call	
SHIP TO	Precision Custom Homes and 107 Mahogany Ct. Cameron, NC	DELIVERY INSTRUCTIONS: 60 miles round trip			
		SPECIAL INSTRUCTIONS: Modified from Lot 17 Magnolia Hills			
PLAN SEAL DATE: 4/29/25					

BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-06-08		REQ. LAYOUTS			REQ. ENGINEERING			QUOTE			/ /
	END CUT	RETURN										LAYOUT	NB	04/29/25	
	PLUMB		GABLE STUDS	24 IN. OC				JOBSITE	1			JOBSITE	1	CUTTING	NB

ROOF TRUSSES

LOADING INFORMATION


TCLL-TCDL-BCLL-BCDL

STRESS INCR.

20.0,10.0,0.0,10.0

1.15

ROOF TRUSS SPACING:24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS	
		TOP	BOT			TOP	BOT	LEFT	RIGHT		
	1	5.00	0.00	VALLEY VH3	06-07-13 06-07-13	2 X 4	2 X 4			Joint 1 207.7 lbs. -13.2 lbs.	Joint 3 207.7 lbs. -13.2 lbs.

ITEMS					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
7	Hangers, USP	HUS 26			SIMPSON (HUS26)