

## Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0225-1023
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 22 Magnolia Hills		LOT # 22	SUBDIV: Magnolia Hills
		MODEL: Floor		TAG: Midas 2.0 w/CP	JOB CATEGORY: WCall - Will Call
		DELIVERY INSTRUCTIONS: 60 miles round trip			
SHIP TO	Precision Custom Homes and 79 Mahogany Ct. Cameron, NC	SPECIAL INSTRUCTIONS: Modified from Lot 5 Magnolia Hills			
		PLAN SEAL DATE: 5/27/25			

BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Floor Order	END CUT	RETURN				LAYOUT	NB	05/29/25
	PLUMB					CUTTING	NB	05/28/25
		GABLE STUDS	24 IN. OC	JOBSITE	1	JOBSITE	1	

## FLOOR TRUSSES

## LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
40.0,10.0,0.0,5.0	1.00

FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)

FLOOR PROFILE	QTY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
	PLY				LEFT	RIGHT	SIZE	LOCATION	

	1	01-02-00 ET1	19-06-08	19-06-08				
							Joint 18 95.4 lbs.	Joint 19 123.5 lbs.
							Joint 20 208.9 lbs.	Joint 21 171.7 lbs.
								Joint 22 197.8 lbs.

	1	01-02-00 ET2	17-00-00	17-00-00				
							Joint 16 36.7 lbs.	Joint 17 122.5 lbs.
							Joint 18 151.8 lbs.	Joint 19 145.3 lbs.
								Joint 20 147.0 lbs.

	1	01-02-00 ET3	15-07-00	15-07-00				
							Joint 14 31.8 lbs.	Joint 15 117.8 lbs.
							Joint 16 152.4 lbs.	Joint 17 145.2 lbs.
								Joint 18 147.0 lbs.

	1	01-02-00 F1	32-05-00	32-05-00				
							Joint 25 1043.1 lbs.	Joint 35 1851.6 lbs.
							284.8 lbs.	533.0 lbs.
							Joint 37 -208.1 lbs.	Joint 38 310.9 lbs.
								Joint 39 207.7 lbs.
								91.0 lbs.

	1	01-02-00 F2	32-05-00	32-05-00				
							Joint 21 959.9 lbs.	Joint 30 2068.0 lbs.
							232.3 lbs.	1137.0 lbs.
								Joint 36 616.5 lbs.
								47.3 lbs.

	1	01-02-00 F3	32-05-00	32-05-00				
							Joint 25 1014.1 lbs.	Joint 34 3045.3 lbs.
							323.5 lbs.	2119.6 lbs.
								Joint 40 473.0 lbs.
								-127.7 lbs.

	6	01-02-00 F4	15-07-00	15-07-00				
							Joint 9 837.1 lbs.	Joint 16 837.1 lbs.
							435.2 lbs.	435.2 lbs.

	10	01-02-00 F5	17-00-00	17-00-00				
							Joint 11 915.0 lbs.	Joint 19 915.0 lbs.
							500.9 lbs.	446.1 lbs.

	2	01-02-00 F6	15-05-00	15-05-00				
							Joint 9 827.9 lbs.	Joint 16 834.2 lbs.
							427.2 lbs.	428.5 lbs.



<b>REQ. QUOTE DATE</b>	/ /	<b>ORDER #</b>	J0225-1023
<b>ORDER DATE</b>	02/20/25	<b>QUOTE #</b>	
<b>DELIVERY DATE</b>	/ /	<b>CUSTOMER ACCT #</b>	0000007216
<b>DATE OF INVOICE</b>	/ /	<b>CUSTOMER PO #</b>	
<b>ORDERED BY</b>	Shaun Garderner	<b>INVOICE #</b>	
<b>COUNTY</b>	Harnett	<b>TERMS</b>	
<b>SUPERINTENDANT</b>	Shaun Garderner	<b>SALES REP</b>	Neil Baggett
<b>JOBSITE PHONE #</b>	(910) 988-8172	<b>SALES AREA</b>	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 22 Magnolia Hills <b>MODEL:</b> Floor <b>TAG:</b> Midas 2.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 22 <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	SHIP TO Precision Custom Homes and 79 Mahogany Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 5 Magnolia Hills	<b>PLAN SEAL DATE:</b> 5/27/25 <div>BY _____ DATE _____</div>

BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS			REQ. ENGINEERING			QUOTE		/ /	
	END CUT	RETURN									LAYOUT	NB	05/29/25	
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	NB

## FLOOR TRUSSES

LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.
	40 0 10 0 0 0 5 0	1 00

**FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)**

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	4	01-02-00 F7	15-08-08	15-08-08	 		Joint 9 844.0 lbs. 441.2 lbs.	Joint 16 844.0 lbs. 441.2 lbs.
---	---	----------------	----------	----------	---	--	-------------------------------------	--------------------------------------

	7	01-02-00 F8	13-01-08	13-01-08				Joint 9 701.9 lbs. 375.5 lbs.	Joint 14 701.9 lbs. 375.5 lbs.
---	---	----------------	----------	----------	---	---	--	-------------------------------------	--------------------------------------

	1	01-02-00 F9-GR	05-01-12	05-01-12					Joint 5 997.2 lbs. 940.0 lbs.	Joint 8 1003.4 lbs. 925.3 lbs.
--	---	-------------------	----------	----------	---	---	--	--	-------------------------------------	--------------------------------------

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

10	Hangers, USP	HUS 410		SIMPSON (HUS410)
----	--------------	---------	--	------------------

2	BlueLinx (F)	LVL, Metsa(F) 2.0,	07-00-00	BM2
---	--------------	--------------------	----------	-----

2	BlueLinux (F)	LVL, Metsa(F) 2.0, 14"	16-00-00	BM1
---	---------------	------------------------	----------	-----

2	BlueLinx (F)	LVL, Metsa(F) 2.0, 24"	20-00-00	GDH
---	--------------	------------------------	----------	-----

3	Hangers, USP	MSH422		SIMPSON (THA422)
---	--------------	--------	--	------------------

## Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0225-1022
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 22 Magnolia Hills MODEL: Roof TAG: Midas 2.0 w/CP	LOT # 22 SUBDIV: Magnolia Hills JOB CATEGORY: WCall - Will Call
	SHIP TO	Precision Custom Homes and 79 Mahogany Ct. Cameron, NC	DELIVERY INSTRUCTIONS: 60 miles round trip
		SPECIAL INSTRUCTIONS: Modified from Lot 5 Magnolia Hills	
		PLAN SEAL DATE: 5/27/25	

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Roof Order	END CUT	RETURN				LAYOUT	NB	05/29/25
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB
					JOBSITE	1		05/28/25

## ROOF TRUSSES

## LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY PLY	PITCH TOP BOT	TYPE ID	BASE O/A	LUMBER TOP BOT	OVERHANG LEFT RIGHT	REACTIONS
	1	8.00 0.00	GABLE A1-GE	34-06-00 34-06-00	2 X 6 2 X 6	01-02-08	Joint 2 232.2 lbs. -78.0 lbs. Joint 22 174.8 lbs. -38.8 lbs. Joint 23 243.8 lbs. -112.5 lbs. Joint 24 198.0 lbs. -84.0 lbs. Joint 25 208.4 lbs. -87.9 lbs.
	11	8.00 0.00	COMMON A2	34-06-00 34-06-00	2 X 6 2 X 6	01-02-08	Joint 2 1818.7 lbs. -90.3 lbs. Joint 8 1742.8 lbs. -72.6 lbs.
	6	8.00 0.00	COMMON A4	34-06-00 34-06-00	2 X 6 2 X 6	01-02-08 01-02-08	Joint 2 1933.0 lbs. -254.7 lbs. Joint 8 1809.7 lbs. -90.1 lbs. Joint 12 1975.9 lbs. -162.7 lbs.
	1	8.00 0.00	GABLE A5-GE	34-06-00 34-06-00	2 X 6 2 X 6	01-02-08 01-02-08	Joint 2 233.0 lbs. -80.1 lbs. Joint 22 195.4 lbs. -21.2 lbs. Joint 24 217.7 lbs. -94.1 lbs. Joint 25 204.3 lbs. -88.3 lbs. Joint 26 207.1 lbs. -87.1 lbs.
	1	12.00 0.00	GABLE B1-GE	19-07-08 19-07-08	2 X 6 2 X 6	01-02-08 01-02-08	Joint 2 434.0 lbs. -187.7 lbs. Joint 14 396.1 lbs. -131.6 lbs. Joint 16 160.0 lbs. -238.7 lbs. Joint 17 200.7 lbs. -151.5 lbs. Joint 18 189.3 lbs. -140.5 lbs.
	1 2 Ply	12.00 0.00	COMMON B2	19-07-08 19-07-08	2 X 6 2 X 8	01-02-08 01-02-08	Joint 2 8758.7 lbs. -429.2 lbs. Joint 6 8787.5 lbs. -430.5 lbs.
	1	12.00 0.00	ATTIC C1-GE	22-06-00 22-06-00	2 X 6 2 X 10	01-02-08 01-02-08	Joint 2 576.1 lbs. 0.6 lbs. Joint 10 576.2 lbs. 5.0 lbs. Joint 12 1094.6 lbs. -283.9 lbs. Joint 14 1098.1 lbs. -286.8 lbs.
	6	12.00 0.00	ATTIC C2	22-06-00 22-06-00	2 X 6 2 X 10	01-02-08 01-02-08	Joint 2 1517.6 lbs. 159.7 lbs. Joint 10 1517.6 lbs. 159.8 lbs.
	2 2 Ply	12.00 0.00	ATTIC C3	22-06-00 22-06-00	2 X 8 2 X 10	01-02-08 01-02-08	Joint 2 2317.2 lbs. 163.2 lbs. Joint 10 2317.2 lbs. 163.2 lbs. Joint 11 2047.7 lbs. -147.7 lbs. Joint 18 1996.7 lbs. -135.8 lbs.
	3	12.00 0.00	ATTIC C4	05-06-00 05-06-00	2 X 6 2 X 10	01-02-08 01-02-08	Joint 2 297.6 lbs. -94.6 lbs. Joint 8 552.1 lbs. -196.4 lbs. Joint 10 1049.7 lbs. -500.5 lbs.
	1	6.00 0.00	GABLE D1-SG	10-00-00 10-00-00	2 X 4 2 X 6	01-02-08 01-02-08	Joint 1 248.8 lbs. -160.5 lbs. Joint 2 1510.6 lbs. -96.0 lbs. Joint 6 470.0 lbs. -120.4 lbs. Joint 8 1510.6 lbs. -96.0 lbs. Joint 21 187.6 lbs. -68.0 lbs.

## Reaction Summary of Order



ROOF &amp; FLOOR

TRUSSES &amp; BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0225-1022
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> <b>206 Shoreline Drive</b> <b>Raeford, NC 28376</b> <b>(910) 988-8172</b>	<b>JOB NAME:</b> Lot 22 Magnolia Hills	<b>LOT # 22</b>	<b>SUBDIV:</b> Magnolia Hills
		<b>MODEL:</b> Roof	<b>TAG:</b> Midas 2.0 w/CP	<b>JOB CATEGORY:</b> WCall - Will Call
SHIP TO	<b>Precision Custom Homes and</b> <b>79 Mahogany Ct.</b> <b>Cameron, NC</b>	<b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip		
		<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 5 Magnolia Hills		
		<b>PLAN SEAL DATE:</b> 5/27/25		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE		/ /
Roof Order	END CUT	RETURN				LAYOUT	NB	05/29/25
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB
					JOBSITE	1		05/28/25

## ROOF TRUSSES

## LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	4	6.00	0.00	COMMON D2	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -90.9 lbs.	Joint 4 470.0 lbs. -90.9 lbs.			
	1	3.00	0.00	GABLE P1-GE	05-09-00 05-09-00	2 X 4	2 X 4	01-02-08		Joint 2 210.2 lbs. -93.0 lbs.	Joint 5 20.0 lbs. -10.0 lbs.	Joint 6 284.0 lbs. -92.9 lbs.		
	6	3.00	0.00	MONOPITCH P2	05-09-00 05-09-00	2 X 4	2 X 4	01-02-08		Joint 2 305.7 lbs. -129.9 lbs.	Joint 4 205.9 lbs. -84.9 lbs.			
	10	3.00	0.00	MONOPITCH P3	05-09-00 04-09-00	2 X 4	2 X 4	01-02-08		Joint 2 268.0 lbs. -116.8 lbs.	Joint 4 163.7 lbs. -67.1 lbs.			
	1	3.00	0.00	GABLE P4-GE	05-09-00 04-09-00	2 X 4	2 X 4	01-02-08		Joint 2 167.3 lbs. -85.1 lbs.	Joint 5 70.0 lbs. -24.9 lbs.	Joint 6 196.9 lbs. -64.8 lbs.		
	1	12.00	0.00	VALLEY VB1	18-00-06 18-00-06	2 X 4	2 X 4			Joint 1 242.7 lbs. -21.8 lbs.	Joint 5 217.0 lbs. 12.5 lbs.	Joint 6 617.0 lbs. -220.7 lbs.	Joint 8 393.4 lbs. 62.5 lbs.	Joint 9 617.2 lbs. -220.9 lbs.
	1	12.00	0.00	VALLEY VB2	15-04-06 15-04-06	2 X 4	2 X 4			Joint 1 190.0 lbs. -29.9 lbs.	Joint 5 168.2 lbs. -0.8 lbs.	Joint 6 504.2 lbs. -184.2 lbs.	Joint 7 407.5 lbs. 60.5 lbs.	Joint 8 504.4 lbs. -184.3 lbs.
	1	12.00	0.00	VALLEY VB3	12-08-06 12-08-06	2 X 4	2 X 4			Joint 1 126.3 lbs. -47.5 lbs.	Joint 2 1420.2 lbs. -326.9 lbs.	Joint 5 108.4 lbs. -23.7 lbs.	Joint 6 409.6 lbs. -161.2 lbs.	Joint 7 388.4 lbs. 56.5 lbs.
	1	12.00	0.00	VALLEY VB4	10-00-06 10-00-06	2 X 4	2 X 4			Joint 1 212.9 lbs. -28.0 lbs.	Joint 3 212.9 lbs. -28.0 lbs.	Joint 4 325.3 lbs. 13.1 lbs.		
	1	12.00	0.00	VALLEY VB5	07-04-06 07-04-06	2 X 4	2 X 4			Joint 1 163.7 lbs. -29.2 lbs.	Joint 2 1384.4 lbs. -60.4 lbs.	Joint 3 163.7 lbs. -29.2 lbs.	Joint 4 210.3 lbs. 27.7 lbs.	Joint 8 1330.7 lbs. -45.6 lbs.
	1	12.00	0.00	VALLEY VB6	04-08-06 04-08-06	2 X 4	2 X 4			Joint 1 98.8 lbs. -17.6 lbs.	Joint 3 98.8 lbs. -17.6 lbs.	Joint 4 126.9 lbs. 16.7 lbs.		

Reaction Summary of Order




ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0225-1022
ORDER DATE	02/20/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 22 Magnolia Hills MODEL: Roof TAG: Midas 2.0 w/CP		LOT # 22	SUBDIV: Magnolia Hills
	SHIP TO	Precision Custom Homes and 79 Mahogany Ct. Cameron, NC	DELIVERY INSTRUCTIONS: 60 miles round trip		
SPECIAL INSTRUCTIONS: Modified from Lot 5 Magnolia Hills					
			PLAN SEAL DATE: 5/27/25		

BUILDING DEPARTMENT Roof Order	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS			REQ. ENGINEERING			QUOTE		/ /
	END CUT	RETURN									LAYOUT	NB	05/29/25
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING NB 05/28/25

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
				20.0,10.0,0.0,10.0		1.15								
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	12.00	0.00	VALLEY VB7	02-01-02 02-01-02	2 X 4	2 X 4			Joint 1 55.6 lbs. -1.8 lbs.	Joint 2 583.4 lbs. -425.8 lbs.	Joint 3 55.6 lbs. -1.8 lbs.	Joint 13 1915.2 lbs. 202.6 lbs.	Joint 19 2633.0 lbs. 82.6 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
13	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	06-00-00		HDR1